


Control Number: 46718



Item Number: 175

Addendum StartPage: 0

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated for Actual Start Date	Finish Date (Construction Complete)	Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	Variance	Percent Complete	Existing Voltage (KV)	Upgraded or New Voltage (KV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type (F-Post)	Existing ROW (Feet)	Existing New ROW (Feet)	New ROW (Feet)	Right of Way PUC Center Number	Comments
003031	Bayou Village Project	Bayou Village	Construct 1.5 miles of new 138 KV double circuit transmission from Bayou Village to From Site	04/01/16		10,150,56				0%	138	138	4.50 mi	1500 ACSS	Single Pole	NA	70	4.50 mi	4374	CCN Order 03/20/16
1004710	Seymour - Lake Kemp Sw	Bayou	Rebuild 5.9 miles of single circuit single pole from Seymour - Lake Kemp Sw	09/06/16	01/10/17	3,450,000	4,042,467			100%	69	138	6.9	69 ACSS TW	Single Pole	60	60	6.9	25 101(c)(1)(B)	
0001710	Shimbrook Transmission Project	Denton	Construct 3.0 miles of new 138 KV double circuit transmission from Shimbrook, 19.0 Shimbrook Sub	12/01/17		22,423,300				0%	NA	138	3	5000 KCMIL	Single Pole	NA	NA	Varies	44060	CCN Order 06/13/16
0760023	Grainbury Airport Rebuild	Hood	Rebuild 2 miles of existing 138 KV transmission line and corresponding substation	04/01/18		2,075,000				0%	138	138	2.5	795 ACSS - Duke	Single Pole	70	70	2.5	25 101(c)(1)(B)	
1502420	Glen Rose to Meridian	Somervell Bosque	Rebuild 19.2 miles with single pole, single circuit from Glen Rose to Meridian	6/1/2017		13,248,000	737,860.22			100%	69	138	19.2	795 ACSS - Duke	Single Pole	60	60	19.2	25 101(c)(1)(B)	
16013	Cousine to Energy Switch	Hamilton	Rebuild 5.05 miles of single circuit, single pole from Cousine to Energy	12/01/18		4,362,500				0%	69	138	5.05	795 ACSS - Duke	Single Pole	To Be Determined	To Be Determined	5.05	25 101(c)(1)(B)	Attendant to be filed at a later date
1602220	Rebuild Switch to Rocket	Ellis	Rebuild 1.5 miles of single circuit, single pole from Rocket Switch to Rocket	08/01/17		5,708,750				0%	69	138	6.5	859 ACSS - TW	Single Pole	60	60	6.5	25 101(c)(1)(B)	
1103710	Kellen SS to Ding Dong	Bell	Rebuild 5.76 miles of single pole, single circuit	11/01/19		4,084,450				0%	138	138	5.76	569 ACSS - TW	Single Pole	To Be Determined	To Be Determined	5.76	25 101(c)(1)(B)	Attendant to be filed at a later date
80161	Oak Point Transmission Project	Denton	Construct 8 miles of new 138KV double circuit transmission from Oak Point tap to Oak Point Sub	04/01/18		15,436,100				0%	NA	138	8	1500 ACSS - Falcon	Single Pole	NA	NA	To Be Determined	45170	CCN Order 07/28/16

RECEIVED
2017 JUL 17 AM 9:17
PUBLIC UTILITY COMMISSION
FILING CLERK

Shannon Bennett
Project Regulatory Coordinator
7616 Bayly Ave
Waco, Texas 76712
shannonb@brazoselectric.com

BEP0717
Revised 07/11/2017