



Control Number: 46718



Item Number: 211

Addendum StartPage: 0

South Texas Electric Cooperative
TRANSMISSION CONSTRUCTION PROGRESS REPORT
for
August 2017

Public Utility Commission of Texas
Project No. **46718**

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (If Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
712 2213	Tilden to Reveille	McMullen & LaSalle	48 Miles 138kV transmission line	1/1/2016	11/7/2016	11/15/2016	\$41,800,000.00	\$41,800,000.00			100.00%		138	59.4	795 ACSR	Single pole			100	59.4	41785	ROW restoration and easement settlement continue
716 2025	Mathis AEP Mathis	San Patricio	rebuild existing 69kV line with 795ACSR (3.42 Miles of the 5.26 Mile line)	09/01/16	09/29/16	10/5/2016		\$1,270,000.00			100.00%	69	69	3.42	795ACSR	Single Pole	50	3.42	50	3.42	25 101 (c)(5)(B)(i)	Awaiting closeout
716 2068	San Miguel North Callham	McMullen & Alacosa	rebuild existing 69kV line with 795ACSR(15.8Miles)	01/01/17				\$6,350,000.00			70.00%	69	69	15.8	795ACSR	Single pole	50	15.8	50	15.8	25 101 (c)(5)(B)(i)	Construction in progress
716 2101	Clemville Switch Clemville	Matagorda	rebuild existing 69kV line with double circuit 795ACSR	09/01/17				\$5,350,000.00			10.00%	69	69	3.42	795ACSR	Single pole	50	3.42	50	3.42	25 101 (c)(5)(C)(i)	Construction bids under review
716 2103	Corpus Christi SW - Corpus Christi Sub	Nueces	rebuild existing 69kV line to 795 capable	01/01/17	2/29/2017	3/1/2017		\$3,750,000.00			100.00%	69	69	9.79	4/0 ACSR	Single pole	50	9.79	50	9.79	25 101 (c)(5)(B)(i)	Awaiting closeout
716 2105	North Edinburg II	Hidalgo	re-insulate transmission line	01/01/17				\$2,000,000.00			85.00%	69	69	26.82	4/0 ACSR	Single pole	50	26.82	50	26.82	25 101 (c)(5)(B)(i)	Construction in progress
717-2078	North Edinburg - Palmhurst	Hidalgo	Cut transmission line into West Edinburg substation	01/01/18				\$2,000,000.00			5%	138	138	8.1	795 ACSS	Single pole		8.1		8.1	25 101 (c)(5)(A)	Design Underway
717-2072	George West 138 - Mathis Sub	Llano	rebuild existing 69kV line with 795ACSR(28.3Miles)	01/01/18				\$12,190,000.00			7%	69	69	28.3	795ACSR	Single pole	50	28.3	50	28.3	25 101 (c)(5)(B)(i)	Procurement out for bids
717 2053	Raymondville SW - East Raymondville	Willacy	re-insulate transmission line	09/01/17				\$264,000.00			5%	138	138	3	559AAAC	Single pole		3		3	25 101 (c)(5)(B)(i)	Procurement out for bids
717-2051	Burns - AEP N Rio Hondo	Cameron	re-insulate transmission line	09/01/17				\$1,100,000.00			5%	138	138	12.2	559AAAC	Single pole		12.2		12.2	25 101 (c)(5)(B)(i)	Procurement out for bids
717-2111	Colulla - Big Wells	LaSalle/Dimmit	rebuild existing 69kV line with 795ACSR(22.2Miles)	01/01/18				\$10,950,000.00			5%	69	69	22.22	795ACSR	Single pole	40	22.22	40	22.22	25 101 (c)(5)(B)(i)	Design Underway

RECEIVED
2017 AUG 18 AM 9:45
PUBLIC UTILITY COMMISSION
FILING CLERK