



Control Number: 46718



Item Number: 230

Addendum StartPage: 0

TNMP
TRANSMISSION CONSTRUCTION PROGRESS REPORT
for
SEPTEMBER 2017

Public Utility Commission of Texas
Project No. 46718

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (if Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
NTE07612	Westminster Transmission Line	Collin County	Build a new transmission line to serve Westminster Substation	09/15/15	12/18/15	12/18/15	5,258,156	7,114,701	7,404,595	4%	100%	138	138	3.6	795 ACSR	STEEL	N/A	N/A	80	3.6	41756	Complete
TXG02316	Power Transformer Asset Mgmt 2016	Texas	Replace power transformers that have reached end of life or require upgrade due to load demand	01/15/16	12/31/16		2,854,283	2,854,283			98%	69	69	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25 101(c)(5)(B)	In Construction
NTE07616	Sanderson Breakered 3-Way Switch	Terrell County	Improve reliability to the 3-way Sanderson Line Section to Sanderson Substation	01/15/16	06/30/17	06/01/17	2,400,000	2,400,000	2,650,711	10%	100%	69	69	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25 101(c)(5)(B)	Complete
STE07617	Replace 2nd Amoco Auto Transformer	Galveston County	Replace existing auto transformer that has reached end of life	07/01/16	06/30/16	06/02/17	3,100,000	3,100,000	3,348,300	8%	100%	138	138	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25 101(c)(5)(B)	Complete
NTE02518	Climax 138kv Line Terminal Addition	Collin County	Add a 138kv line terminal to existing Climax 138kv bus	07/15/16	06/01/17	05/22/17	964,061	964,061	1,205,582	25%	100%	138kv	138	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25 101(c)(5)(B)	Complete
STE07215	Rebuild League City to Dickinson	Galveston County	Rebuild lines 9 and 13 (138kV) from League City to Dickinson	08/01/16	12/31/17	05/15/17	3,837,276	3,837,276	5,013,675	31%	100%	138	138	3.6	795ACSS	STEEL	VARIES	3.6	N/A	N/A	25 101(c)(5)(B)	Complete
STE07317	Rebuild Greenbelt to Tejas	Galveston County	Rebuild & upgrade 138kv line between Greenbelt Sub and Tejas	11/07/16	12/31/17		1,768,601	1,768,601			19%	138	138	0.7	Bundled 795ACSS	STEEL	VARIES	0.7	N/A	N/A	25 101(c)(5)(B)	In Construction
STE09817	Rebuild LaMarque to Amoco	Galveston County	Rebuild & upgrade the 69kv circuit between LaMarque & Amoco Sub	11/07/16	12/31/17		11,000,115	11,000,115			48%	69	69	4.5	795ACSS	STEEL	VARIES	4.5	N/A	N/A	25 101(c)(5)(B)	In Construction
NTE07916	IH20 Ringbus Conversion & Auto	Reeves County	Convert the 138/69kv Substation	12/27/16	04/01/17	06/01/17	7,292,619	7,292,619	6,875,157	-6%	100%	N/A	2	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25 101(c)(5)(B)	Complete
NTE08116	Eagle Claw 69kv POD	Reeves County	Construct new 69kv transmission POD for retail service to Eagle Claw Midstream Substation	01/01/17	05/01/17	05/22/17	833,787	833,787	968,216	16%	100%	69	69	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25 101(c)(5)(B)	Complete
NTE07216	Barilla Draw Cap Banks	Reeves County	Install a 138kv 30MVAR capacitor bank on the West Texas transmission grid	01/01/17	06/01/17	06/01/17	1,527,025	1,000,000	1,150,034	15%	100%	138	138	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25 101(c)(5)(B)	Complete
NTE07317	Cimarex 138kv POD	Reeves County	Construct new 138kv transmission POD for retail service to Cimarex Energy Substation	01/01/17	12/01/17		848,909	848,909			85%	N/A	138	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25 101(c)(5)(B)	In Construction
NTE08817	SalDraw 138kv POD	Reeves County	Construct new 138kv transmission POD for retail service to Eagle Claw Midstream Substation	01/01/17	12/31/17		1,040,144	1,040,144			20%	N/A	138	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25 101(c)(5)(B)	In Construction
TXG07917	Transmission PT/CT Relocuments	Texas	Replace transmission PT/CT that have reached end of life	01/01/17	12/31/17		415,150	415,150			40%	138	138	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25 101(c)(5)(B)	In Construction
NTE08017	IH20 to Collie Line Rebuild	Reeves County	Rebuild & convert the existing 69kv circuit to 138kv from IH20 to Collie Tap	01/20/17	04/01/17	06/01/17	2,352,001	2,352,001	1,111,047	-53%	100%	69kv	138	2.92	1926 ACSR	STEEL	VARIES	2.92	N/A	N/A	25 101(c)(5)(B)	Complete
NTE08117	Collie Tap Conversion from 69kv to 138kv	Reeves County	Convert Collie Tap to a 138kv Breaker Switch Station	02/01/17	04/01/17		1,499,385	1,499,385			99%	69kv	138	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25 101(c)(5)(B)	In Construction
NTE03817	Longneck 138kV Conversion	Collin County	Convert Longneck Substation to 138kV	03/15/17	05/15/17		63,791	78,360	115,617	48%	100%	69	138	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	Complete
NTE07618	Longneck to Climax Transmission Line	Collin County	Upgrade existing 69kv Transmission Line to Steel Structures and 138kV	03/15/17	05/15/17	06/01/17	4,898,743	4,898,743	4,311,765	-12%	100%	69	138	4.1	792ACSS	STEEL	40'-60"	4.1	N/A	N/A	25 101(c)(5)(B)	Complete
NTE08417	Collie to Worsham Line Rebuild	Reeves County	Rebuild & Convert the existing 69kv circuit to 138kv from Collie to Worsham	04/01/17	05/03/17	06/15/17	4,800,000	4,800,000	4,865,391	1%		69kv	138	7.84	1928 ACSR	STEEL	VARIES	7.84	N/A	N/A	25 101(c)(5)(B)	Complete

RECEIVED
PUBLIC UTILITY COMMISSION
FILED
2017 SEP 12 AM 11:04
SEP 12 2017

230