



Control Number: 46718



Item Number: 333

Addendum StartPage: 0

**Cross Texas Transmission
TRANSMISSION CONSTRUCTION PROGRESS REPORT
for
(12 / 2017)**

**Public Utility Commission of Texas
Project No. 46718**

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (If Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% of Total Cost	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
1845/ 2117	Gray to Allen Creek	Gray and Donley Counties	345 kV Transmission Line	09/01/14	09/02/16	09/22/16	51,003,000	43,000,000			100%	N/A	345	25	954 kcmil ACSR "Cardinal", 2 bundle	monopole	N/A	N/A	150	25	43731	
1711/ 2276	Limestone to Gibbons Creek	Grimes, Limestone, Madison, & Leon Counties	345 kV Transmission Line	04/30/15			258,000,000	241,964,000			76%	N/A	345	138	1926 9 kcmil ACSS/TW "Cumberland", 2 bundle	monopole	N/A	N/A	140	69	44649	
1808	Gibbons Creek Substation Expansion	Grimes	Expand Gibbons Creek Substation to accommodate Brazos Valley Connection and Limestone to Gibbons Creek	04/30/15			-	12,000,000			70%	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	44649	
2490	Gray to Allen Creek Improvements	Gray and Donley Counties	Gray to Allen Creek Improvements	08/01/17	11/01/17		-	2,000,000			100%	N/A	N/A	N/A	N/A	monopole	N/A	N/A	N/A	N/A	N/A	

B. Cameron Fredkin
Senior Vice President
1122 S. Capital of Texas Hwy
Austin, TX 78746
cfredkin@ispower.com

2018 JAN 17 PM 11:55
PUBLIC UTILITY COMMISSION
FILING CLERK

333