



Control Number: 46718



Item Number: 82

Addendum StartPage: 0

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (If Applicable)	Initial Estimated Project Cost (\$)	Final Actual Project Cost (\$)	Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
NTE02518	Climax 138kV Line Terminal Addition	Collin County	Add a 138kV line terminal to existing Climax 138kV bus	07/15/16	08/01/17		964,001	964,001		15%	138kV	138	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25 101(c)(5)(B)	In Construction
NTE03417	Lakepointe Upgrade	Denton County	Replace all relay panels and remove unused metering equipment	10/01/17	11/15/17		1,352,802	1,352,802	7%	0%	138	138	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	Scheduled 10/1/17
NTE03817	Longneck 138kV Conversion	Collin County	Convert Longneck Substation to 138kV	03/15/17	05/15/17		65,791	65,791		0%	69	138	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	Scheduled 4/17/17
NTE07216	Bartlett Draw Cap Banks	Reeves County	Install a 138kV, 30MVAR capacitor bank on the Bartlett transmission grid	01/01/17	08/01/17		1,527,025	1,527,025		25%	138	138	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25 101(c)(5)(B)	In Construction
NTE07612	Westminster Transmission Line	Collin County	Build a new transmission line to serve Westminster Substation	08/15/15	12/18/15	12/18/15	5,258,156	7,114,701	-2%	100%	138	138	3.6	795 ACSR	STEEL	N/A	N/A	80	3.6	41756	Complete
NTE07618	Longneck to Climax Transmission Line	Collin County	Upgrade existing 69kV Steel Structures and 138kV line	03/15/17	05/15/17		4,898,743	4,898,743		50%	69	138	4.1	762ACSS	STEEL	40-50'	4.1	N/A	N/A	25 101(c)(5)(B)	In Construction
NTE07716	Wink 2nd Auto Transformer	Winkler County	Second Auto transformer required due to load growth in West Texas	01/01/16	12/31/16		2,200,000	2,200,000		97%		138	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25 101(c)(5)(B)	In Construction
NTE07816	1020 Ringbus Conversion & Auto	Reeves County	Convert the 138/69kV Substation	12/27/16	04/01/17		7,292,619	7,292,619		70%	N/A	2	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25 101(c)(5)(B)	In Construction
NTE08017	1020 to Colley Line Rebuild	Reeves County	Rebuild & convert the existing 69kV circuit to 138kV from 1020 to Colley Tap	01/20/17	04/01/17		2,352,001	2,352,001		90%	69kV	138	2.92	1928 ACSR	STEEL	VARIES	2.92	N/A	N/A	25 101(c)(5)(B)	In Construction
NTE08116	Eagle Claw 69kV POD	Reeves County	Construct new 69kV transmission POD for retail service to Eagle Claw Midstream Substation	01/01/17	05/01/17		833,787	833,787		50%	69	69	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25 101(c)(5)(B)	In Construction
NTE08117	Colley Tap Conversion from 69kV to 138kV	Reeves County	Convert Colley Tap to a 138kV Breaker Switch Station	02/01/17	04/01/17		1,499,385	1,499,385		5%	69kV	138	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25 101(c)(5)(B)	In Construction
NTE08417	Colley to Wortham Line Rebuild	Reeves County	Rebuild & convert the existing 69kV circuit to 138kV from Colley to Wortham	04/01/17	08/03/17		4,800,000	4,800,000		50%	69kV	138	7.84	1928 ACSR	STEEL	VARIES	7.84	N/A	N/A	25 101(c)(5)(B)	In Construction
NTE08517	Rebuild Walnut Springs to Olsen	Bozque County	Rebuild & convert the existing 69kV circuit to 138kV from Walnut Springs to Olsen	01/04/16	12/13/16	12/13/16	12,000,000	13,036,114	9%	100%	69	138	27	795 ACSR	STEEL	VARIES	27	N/A	N/A	25 101(c)(5)(B)	Complete
STE07215	Rebuild League City to Dickinson	Galveston County	Rebuild lines 9 and 13 (138kV) from League City to Dickinson	08/01/16	12/31/17		3,837,276	3,837,276		75%	138	138	3.6	795ACSS	STEEL	VARIES	3.6	N/A	N/A	25 101(c)(5)(B)	In Construction
STE07316	North Allen Switch Station	Brazoria County	Add 138kV bus at North Allen Switching Station	11/07/16	12/31/17		2,100,529	2,100,529		96%	138	138	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25 101(c)(5)(B)	In Construction
STE07317	Rebuild Greenbelt to Texas	Galveston County	Rebuild & upgrade 138kV line between Greenbelt Sub and Texas	11/07/16	12/31/17		1,768,601	1,768,601		10%	138	138	0.7	Bundled 795ACSS	STEEL	VARIES	0.7	N/A	N/A	25 101(c)(5)(B)	In Construction
STE07417	Replace 2nd Amoco Auto Transformer	Galveston County	Replace existing auto transformer that has reached end of life	07/01/16	08/30/16		3,100,000	3,100,000		80%	138	138	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25 101(c)(5)(B)	In Construction
STE08417	Rebuild Lamarque to Amoco	Galveston County	Rebuild & upgrade the 69kV circuit between Lamarque & Amoco Sub	11/07/16	12/31/17		11,000,115	11,000,115			69	69	4.5	795ACSS	STEEL	VARIES	4.5	N/A	N/A	25 101(c)(5)(B)	In Construction
TXG02316	Power Transformer Asset Mgmt 2016	Texas	Replace power transformers that have reached end of life or need upgrade due to load demand	01/15/16	12/31/16		2,854,283	2,854,283			69	69	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25 101(c)(5)(B)	In Construction

RECEIVED
2017 APR 13 AM 9:59
PUBLIC UTILITY COMMISSION
FILING CLERK