



Control Number: 47927



Item Number: 43

Addendum StartPage: 0

LONE STAR TRANSMISSION, LLC
MONTHLY CONSTRUCTION PROGRESS REPORT
February 2018

Public Utility Commission of Texas
Project No. 47927

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Completed)	Date Energized (if Applicable)	Initial Estimated Project Cost (Total)	Final Estimated Project Cost (Total)	Final Actual Project Cost (Total)	% Variance	Percent Complete	Existing Voltage	Upgraded or New Voltage	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
LSLN001i	Fisher/Jones County Galloping Mitigation	Fisher/Jones County	Transmission Line Maintenance add spacer-damper devices between Str#B91 and Str#B127 on Line #1 on the Scurry County South to W Shackelford 345KV line	11/9/16	01/13/17	NA		\$397,000			100%	345	345	4.64	2x3x2-1590 "Falcon" ACSS/TW	Pre-stressed spun concrete poles	Varies	4.64	N/A	N/A	25 101(c)	Awaiting final cost information
LSLN001j	Jones/Shackelford County Galloping Mitigation	Jones/Shackelford County	Transmission Line Maintenance add spacer-damper devices between Str#C85 and Str#C171, Str#C190 and Str#C235 and Str#C270 and Str#C289 on Line #1 on the Scurry County South to W Shackelford 345KV line	11/9/16	09/19/17	NA		\$1,599,000			100%	345	345	23.24	2x3x2-1590 "Falcon" ACSS/TW	Pre-stressed spun concrete poles	Varies	23.24	N/A	N/A	25 101(c)	Awaiting final cost information
LSLN002f	Shackelford County Galloping Mitigation	Shackelford County	Transmission Line Maintenance add spacer-damper devices between Str#D7 and Str#D31 on Line #1 and Str#D7 and Str#D31 on Line #2 on the W Shackelford to Romney 345KV line	11/9/16	12/15/16	NA		\$523,000			100%	345	345	7.40	2x3x2-1590 "Falcon" ACSS/TW	Pre-stressed spun concrete poles	Varies	3.70	N/A	N/A	25 101(c)	Awaiting final cost information
LSLN002g	Shackelford/Callahan/Eastland County Galloping Mitigation	Shackelford/Callahan/Eastland County	Transmission Line Maintenance add spacer-damper devices between Str#D68 and Str#D121, Str#D127 and Str#D134, Str#D149 and Str#D165 and Str#D169 and Str#D291 on Line #1 and between Str#D68 and Str#D121, Str#D127 and Str#D134, Str#D149 and Str#D165, Str#D169 and Str#D291 on Line #2 on the W Shackelford to Romney 345KV line	11/9/16	2/25/17	NA		\$4,194,000			100%	345	345	54.36	2x3x2-1590 "Falcon" ACSS/TW	Pre-stressed spun concrete poles	Varies	27.18	N/A	N/A	25 101(c)	Awaiting final cost information
LSLN001k	Scurry/Fisher County Galloping Mitigation	Scurry/Fisher County	Transmission Line Maintenance add spacer-damper devices between Str#A87 and Str#A100, Str#A107 and Str#A162, Str#A170 and Str#A185, Str#A194 and Str#A206 and Str#A212 and Str#A232 on Line #1 on the Scurry County South to W Shackelford 345KV line	11/9/16	1/7/17	NA		\$1,230,000			100%	345	345	15.71	2x3x2-1590 "Falcon" ACSS/TW	Pre-stressed spun concrete poles	Varies	15.71	N/A	N/A	25 101(c)	Awaiting final cost information
LST2017001	Hill County Galloping Mitigation	Hill County	Transmission Line Maintenance add spacer-damper devices between Str#I112 and Str#I135 on Line #1 and between Str#I135 and Str#I155 on Line #2 on Lone Star Transmission's Segment I on the Kopper to Sam Switch 345KV line	6/19/17	8/21/17	NA		\$471,000			100%	345	345	6.68	2x3x2-1590 "Falcon" ACSS/TW	Pre-stressed spun concrete poles	Varies	3.34	N/A	N/A	25 101(c)	Awaiting final cost information
LST2017002	Hill County Galloping Mitigation	Hill County	Transmission Line Maintenance add spacer-damper devices between Str#I136 and Str#I155 on Line #1 and between Str#I136 and Str#I155 on Line #2 on Lone Star Transmission's Segment I on the Kopper to Sam Switch 345KV line	6/19/17	8/15/17	NA		\$391,000			100%	345	345	5.00	2x3x2-1590 "Falcon" ACSS/TW	Pre-stressed spun concrete poles	Varies	2.50	N/A	N/A	25 101(c)	Awaiting final cost information
LST2017003	Scurry/Fisher County Galloping Mitigation	Scurry/Fisher County	Transmission Line Maintenance add spacer-damper devices and air flow spacers on Lone Star Transmission's Segment A on the Scurry to West Shackelford 345KV line	6/15/17	9/19/17	NA		\$744,000			100%	345	345	52.48	2x3x2-1590 "Falcon" ACSS/TW	Pre-stressed spun concrete poles	Varies	26.24	N/A	N/A	25 101(c)	Awaiting final cost information
LST2017004	Fisher/Jones County Galloping Mitigation	Fisher/Jones County	Transmission Line Maintenance add spacer-damper devices and air flow spacers on Lone Star Transmission's Segment B on the Scurry to West Shackelford 345KV line	6/15/17	9/22/17	NA		\$521,000			100%	345	345	36.20	2x3x2-1590 "Falcon" ACSS/TW	Pre-stressed spun concrete poles	Varies	18.10	N/A	N/A	25 101(c)	Awaiting final cost information
LST2017005	Jones/Shackelford County Galloping Mitigation	Jones/Shackelford County	Transmission Line Maintenance add spacer-damper devices and air flow spacers on Lone Star Transmission's Segment C on the Scurry to West Shackelford 345KV line	7/19/17	8/28/17	NA		\$1,178,000			100%	345	345	70.68	2x3x2-1590 "Falcon" ACSS/TW	Pre-stressed spun concrete poles	Varies	35.34	N/A	N/A	25 101(c)	Awaiting final cost information
LST2017006	Bosque County Galloping Mitigation	Bosque County	Transmission Line Maintenance add spacer-damper devices and air flow spacers on Lone Star Transmission's Segment H on the Kopper to Sam Switch 345KV line	7/29/17	11/3/17	NA		\$1,430,000			100%	345	345	17.22	2x3x2-1590 "Falcon" ACSS/TW	Pre-stressed spun concrete poles	Varies	8.61	N/A	N/A	25 101(c)	Awaiting final cost information
LST2017007	Hill County Galloping Mitigation	Hill County	Transmission Line Maintenance add spacer-damper devices and air flow spacers on Lone Star Transmission's Segment I on the Kopper to Sam Switch 345KV line	7/21/17	10/29/17	NA		\$1,788,000			100%	345	345	20.42	2x3x2-1590 "Falcon" ACSS/TW	Pre-stressed spun concrete poles	Varies	10.21	N/A	N/A	25 101(c)	Awaiting final cost information
LST2017008	Hill/Navarro County Galloping Mitigation	Hill/Navarro County	Transmission Line Maintenance add spacer-damper devices and air flow spacers on Lone Star Transmission's Segment J on the Sam Switch to Navarro 345KV line	6/15/17	7/20/17	NA		\$760,000			100%	345	345	28.86	2x3x2-1590 "Falcon" ACSS/TW	Pre-stressed spun concrete poles	Varies	26.86	N/A	N/A	25 101(c)	Awaiting final cost information
LST2017009	Shackelford/Callahan/Eastland County Galloping Mitigation	Shackelford/Callahan/Eastland County	Transmission Line Maintenance add spacer-damper devices and air flow spacers on Lone Star Transmission's Segment D on the West Shackelford to Romney 345KV line	6/20/17	7/17/17	NA		\$474,000			100%	345	345	32.12	2x3x2-1590 "Falcon" ACSS/TW	Pre-stressed spun concrete poles	Varies	16.06	N/A	N/A	25 101(c)	Awaiting final cost information
LST2018001	Dublin Restoration	Brazos County	The repair and re-construction of a transmission facility due to emergency	1/2/18	1/14/18	1/14/18		\$4,500,000			100%	345	345	2.00	2x3x2-1590 "Falcon" ACSS/TW	Steel and pre-stressed spun concrete poles	100	1.00	N/A	N/A	25 101(d)	Awaiting final cost information

2018 FEB 15 AM 11:21
LONE STAR TRANSMISSION, LLC
5920 WEST WILLIAM CANNON DRIVE
BUILDING 2
AUSTIN, TEXAS 78749

43