



Control Number: 49066



Item Number: 116

Addendum StartPage: 0

1110

RECEIVED  
APR 13 PM 4:50  
PUBLIC UTILITY COMMISSION  
FILING CLERK

AEP Texas  
(Central Division)  
CONSTRUCTION PROGRESS REPORT  
APRIL 2019

Public Utility Commission of Texas  
Project No. 49066

| Utility's Project Number | Project Name                                  | Location (City/County) | Description                                                                                                                       | Estimated (or Actual) Start Date | Finish Date (Construction Complete) | Date Energized (If Applicable) | Initial Estimated Project Cost (\$) | Final Estimated Project Cost (\$) | Final Actual Project Cost (\$) | % Variance | Percent Complete | Existing Voltage (kV) | Upgraded or New Voltage (kV) | Circuit Length (Miles) | Conductor Type & Size & Bundling | Structure Type(s) | Existing ROW Width (Feet) | Existing ROW Length (Miles) | New ROW Width (Feet) | New ROW Length (Miles) | Rule Section or PUC Control Number                | Comments                                                                             |
|--------------------------|-----------------------------------------------|------------------------|-----------------------------------------------------------------------------------------------------------------------------------|----------------------------------|-------------------------------------|--------------------------------|-------------------------------------|-----------------------------------|--------------------------------|------------|------------------|-----------------------|------------------------------|------------------------|----------------------------------|-------------------|---------------------------|-----------------------------|----------------------|------------------------|---------------------------------------------------|--------------------------------------------------------------------------------------|
| 41913059                 | TPCO Whitepoint Relay Upgrades                | San Patricio           | Whitepoint Substation Relay / Protection                                                                                          | 10/1/2014                        | 5/3/2019                            |                                |                                     | \$ 945,000.00                     |                                |            | 66               |                       |                              |                        |                                  |                   |                           |                             |                      |                        | 16 TAC 25 83(a)(3)                                |                                                                                      |
| 41913060                 | TPCO Dupont Station Relay Upgrades            | San Patricio           | Dupont Substation Relay / Protection                                                                                              | 10/1/2014                        | 10/21/2019                          |                                |                                     | \$ 879,000.00                     |                                |            | 66               |                       |                              |                        |                                  |                   |                           |                             |                      |                        | 16 TAC 25 83(a)(3)                                |                                                                                      |
| 42805106                 | Shafter Collector Station                     | Nueces                 | Install RTU, SDR and DME equipment in generator-owned station                                                                     | 2/18/2018                        | 3/19/2019                           |                                |                                     | \$ 639,700.00                     |                                |            | 40               | 345                   |                              |                        |                                  |                   |                           |                             |                      |                        | 16 TAC 25 83(a)(3)                                |                                                                                      |
| 42274263                 | Tortuga                                       | Nueces                 | New 138-kV Station                                                                                                                | 2/1/2017                         | 10/15/2019                          |                                |                                     | \$ 4,233,000.00                   |                                |            | 10               |                       | 138                          |                        |                                  |                   |                           |                             |                      |                        | 16 TAC 25 83(a)(3)                                | Property purchased                                                                   |
| 42338741                 | Tortuga                                       | Nueces                 | Cut in the AEP Upviver to Gila Line into New Tortuga Sub                                                                          | 9/15/2017                        | 10/15/2019                          |                                |                                     | \$ 2,593,000.00                   |                                |            | 80               | 138                   | 138                          |                        |                                  |                   |                           |                             |                      |                        | 16 TAC 25 101 (c)(5)(A)                           | Landowner consent                                                                    |
| 42473293                 | Marconi Station                               | Cameron                | Construct 3 breaker 138-kV ring bus, expandable to breaker and a hall, along the Fort Isabel to Laureles 138-kV line              | 10/31/2016                       | 5/30/2017                           | 6/1/2017                       |                                     | \$ 7,437,649.00                   |                                |            | 99               |                       | 138                          |                        |                                  |                   |                           |                             |                      |                        | 16 TAC 25 83(a)(3)                                | Property purchased                                                                   |
| 42502134                 | Harlingen SS to Raymondville #2 69 kV Rebuild | Cameron / Willacy      | Rebuild 22.5 miles of 69-kV Transmission Line 138 kV Capability & Partial Relocation Pursuant to Previous Contractual Obligations | 3/10/2017                        | 11/1/2017                           | 11/21/2017                     |                                     | \$ 23,646,065.00                  |                                |            | 99               | 69                    |                              | 22 81                  | 959 6 ACSS/TW                    | Mono-Pole Steel   | varies                    | 22 81                       | 100                  | 1 72                   | 16 TAC 25 101 (c)(5)(B) & 16 TAC 25 101 (c)(5)(E) | Landowners Noticed Consent and New Easement & Supplements were acquired as necessary |
| 42624460                 | Mesquite Substation                           | Cameron                | Install 2 - 138kV circuit switcher off of each bus, 2 - MICAB's, 2 - Wave Traps Associated 138-kV bus work                        | 9/8/2017                         | 4/1/2018                            | 3/28/2018                      |                                     | \$ 2,830,000.00                   |                                |            | 99               | 138                   |                              |                        |                                  |                   |                           |                             |                      |                        | 16 TAC 25 83(a)(3)                                | Within station property                                                              |
| 42619686                 | Las Cruces                                    | Webb                   | Install 138-kV circuit switcher, bus wave trap and relay settings                                                                 | 9/8/2017                         | 4/1/2018                            | 5/31/2018                      |                                     | \$ 2,460,000.00                   |                                |            | 90               | 138                   |                              |                        |                                  |                   |                           |                             |                      |                        | 16 TAC 25 83(a)(3)                                | Within station property                                                              |
| 42499311                 | El Campo Station                              | Wharton                | Replace Relays (In conjunction w/ Project No. 42501676)                                                                           | 3/15/2018                        | 5/15/2018                           |                                |                                     | \$ 6,251,145.51                   |                                |            | 75               | 138 / 69              |                              |                        |                                  |                   |                           |                             |                      |                        | 16 TAC 25 83(a)(3)                                | Within station property                                                              |
| 42501676                 | Lane City Station                             | Wharton                | Replace EM Relays and assoc Panel on 138-kV CB 6485 and PVDS relays (In conjunction w/ Project No. 42499311)                      | 3/15/2018                        | 5/15/2018                           | 10/28/2018                     |                                     | \$ 1,163,678.00                   |                                |            | 99               | 138                   |                              |                        |                                  |                   |                           |                             |                      |                        | 16 TAC 25 83(a)(3)                                | Within station property                                                              |
| 42584025                 | Coy City Tap                                  | Atascosa               | Coy City Tap Switch Replace Switch 917 & 994                                                                                      | 4/15/2018                        | 6/18/2015                           | 10/4/2018                      |                                     | \$ 1,944,504.00                   |                                |            | 99               | 69                    |                              |                        |                                  |                   |                           |                             |                      |                        | 16 TAC 25 83(a)(3)                                |                                                                                      |
| 42584035                 | Coy City - Three Rivers                       | Atascosa               | Coy City Tap - Three Rivers 69-kV, Retire Sw 917 and replace two structures (Retirement Costs not included in Estimate)           | 4/15/2018                        | 6/18/2015                           | 10/5/2018                      |                                     | \$ 348,915.00                     |                                |            | 99               | 69                    |                              |                        |                                  |                   |                           |                             |                      |                        | 16 TAC 25 101 (c)(5)(B)                           | Consent acquired                                                                     |
| 42584027                 | Coy City - Fashing                            | Atascosa               | Coy City Tap - Fashing 69-kV, Retire Sw 994 and replace one structure (Retirement Costs not included in Estimate)                 | 4/15/2018                        | 6/18/2015                           | 10/5/2018                      |                                     | \$ 243,079.00                     |                                |            | 99               | 69                    |                              |                        |                                  |                   |                           |                             |                      |                        | 16 TAC 25 101 (c)(5)(B)                           | Consent acquired                                                                     |
| 42578691                 | Garza Station                                 | Starr                  | Increase MOT of Line Replace current-limiting elements                                                                            | 3/15/2018                        | 4/15/2018                           | 4/30/2018                      |                                     | \$ 534,715.00                     |                                |            | 99               | 138                   |                              |                        |                                  |                   |                           |                             |                      |                        | 16 TAC 25 83(a)(3)                                | Within station property                                                              |
| 42591967                 | Lopeno Station                                | Zapata                 | Increase MOT of Line Replace current-limiting elements                                                                            | 3/15/2018                        | 4/15/2018                           |                                |                                     | \$ 288,933.00                     |                                |            | 10               | 138                   |                              |                        |                                  |                   |                           |                             |                      |                        | 16 TAC 25 83(a)(3)                                | Within station property                                                              |
| 42591970                 | Zapata Station                                | Zapata                 | Increase MOT of Line Replace current-limiting elements                                                                            | 3/15/2018                        | 4/15/2018                           | 11/8/2018                      |                                     | \$ 379,416.00                     |                                |            | 99               | 138                   |                              |                        |                                  |                   |                           |                             |                      |                        | 16 TAC 25 83(a)(3)                                | Within station property                                                              |

**AEP Texas  
(Central Division)  
CONSTRUCTION PROGRESS REPORT  
APRIL 2019**

**Public Utility Commission of Texas  
Project No. 49066**

| Utility's Project Number | Project Name                                   | Location (City/County) | Description                                                                                                                                                                                                   | Estimated (or Actual) Start Date | Finish Date (Construction Complete) | Date Energized (If Applicable) | Initial Estimated Project Cost (\$) | Final Estimated Project Cost (\$) | Final Actual Project Cost (\$) | % Variance | Percent Complete | Existing Voltage (kV) | Upgraded or New Voltage (kV) | Circuit Length (Miles) | Conductor Type & Size & Bundling | Structure Type(s) | Existing ROW Width (Feet) | Existing ROW Length (Miles) | New ROW Width (Feet) | New ROW Length (Miles) | Rule Section or PUC Control Number | Comments                                                                                                                                                                                          |
|--------------------------|------------------------------------------------|------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------|-------------------------------------|--------------------------------|-------------------------------------|-----------------------------------|--------------------------------|------------|------------------|-----------------------|------------------------------|------------------------|----------------------------------|-------------------|---------------------------|-----------------------------|----------------------|------------------------|------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 42501980                 | Rio Bravo Station                              | Webb                   | Increase MOT of Line<br>Replace current-limiting elements                                                                                                                                                     | 3/15/2018                        | 4/15/2018                           | 11/15/2018                     |                                     | \$ 288,517.00                     |                                |            | 99               | 138                   |                              |                        |                                  |                   |                           |                             |                      |                        | 16 TAC 25.83(a)(3)                 | Within station property                                                                                                                                                                           |
| 42484996                 | Arlene - Holly<br>Add new 138-kV Circuit       | Corpus Christi/Nueces  | Add 1.8 miles of new 138-kV circuit with 1966 AACCTW conductor to the existing double-circuit capable structure with an open space from Arlene to Holly Substations                                           | 10/6/2017                        | 12/31/2017                          | 3/27/2018                      |                                     | \$ 1,848,300.00                   |                                |            | 99               | 138                   |                              | 1.80                   | 1966 AACCTW                      | Steel Mono Pole   | Varies                    | 1.80                        |                      |                        | 16 TAC 25.83(a)(3)                 | Landowner Consent Previously Acquired City Parks Noticed                                                                                                                                          |
| 42485004                 | Barney Davis-Holly<br>138-kV Rermination       | Corpus Christi/Nueces  | Rerminate the Barney Davis to Holly 138-kV line into a newly constructed terminal at Holly Substation                                                                                                         | 10/6/2017                        | 12/31/2017                          | 3/27/2018                      |                                     | \$ 604,000.00                     |                                |            | 99               | 138                   |                              |                        |                                  |                   |                           |                             |                      |                        | 16 TAC 25.83(a)(3)                 | Within station property                                                                                                                                                                           |
| 42479488                 | Arlene Substation                              | Corpus Christi/Nueces  | Add new bay at Arlene Substation to accommodate 3000A the new Arlene-Holly 138-kV circuit                                                                                                                     | 10/6/2017                        | 12/31/2017                          | 6/7/2018                       |                                     | \$ 1,397,850.00                   |                                |            | 99               | 138                   |                              |                        |                                  |                   |                           |                             |                      |                        | 16 TAC 25.83(a)(3)                 | Within station property                                                                                                                                                                           |
| 42479489                 | Holly Substation                               | Corpus Christi/Nueces  | Add new bay at Holly Substation to accommodate 3000A the new Arlene-Holly 138-kV circuit                                                                                                                      | 10/6/2017                        | 12/31/2017                          | 12/7/2018                      |                                     | \$ 2,858,800.00                   |                                |            | 99               | 138                   |                              |                        |                                  |                   |                           |                             |                      |                        | 16 TAC 25.83(a)(3)                 | Within station property                                                                                                                                                                           |
| 42484555                 | Arlene-Cabansas<br>Rebuild and Reconnector     | Corpus Christi/Nueces  | Rebuild 2.8 miles of 138-kV line with 1590 ACSR conductor and Steel Mono Pole Structures<br>Reconnector 1.8 miles of 138-kV line with 1966 AACCTW conductor on the existing double-circuit capable structures | 10/6/2017                        | 12/31/2017                          | 3/4/2018                       |                                     | \$ 6,342,500.00                   |                                |            | 99               | 138                   |                              | 4.60                   | 1966 AACCTW<br>1590 ACSR         | Steel Mono Pole   | Varies                    | 4.60                        |                      |                        | 16 TAC 25.101 (c)(5)(B)            | Landowners Noticed                                                                                                                                                                                |
| 42657267                 | Cabansas-Weatside<br>Rebuild and Reconnector   | Corpus Christi/Nueces  | Rebuild 1.2 miles of 138 kV line with 1590 ACSR conductor and Steel Mono Pole Structures<br>Reconnector 0.5 miles of 138-kV line with 1966 AACCTW conductor on the existing double-circuit capable structures | 10/6/2017                        | 12/31/2017                          | 4/27/2018                      |                                     | \$ 2,755,600.00                   |                                |            | 99               | 138                   |                              | 1.70                   | 1966 AACCTW<br>1590 ACSR         | Steel Mono Pole   | Varies                    | 1.70                        |                      |                        | 16 TAC 25.101 (c)(5)(B)            | Landowners Noticed                                                                                                                                                                                |
| 42658868                 | Arlene-Barney Davis<br>138-kV Rermination      | Corpus Christi/Nueces  | Rerminate the Arlene to Barney Davis 138-kV line into Arlene Substation to accommodate the Arlene-Weatside reconstructed circuit                                                                              | 10/6/2017                        | 12/31/2017                          | 10/16/2017                     |                                     | \$ 755,900.00                     |                                |            | 99               | 138                   |                              |                        |                                  |                   |                           |                             |                      |                        | 16 TAC 25.83(a)(3)                 | Within station property                                                                                                                                                                           |
| 42483944                 | Arlene Substation                              | Corpus Christi/Nueces  | Upgrade breakers and switches on Weatside Line terminal                                                                                                                                                       | 10/6/2017                        | 12/31/2017                          | 8/28/2018                      |                                     | \$ 1,075,500.00                   |                                |            | 99               | 138                   |                              |                        |                                  |                   |                           |                             |                      |                        | 16 TAC 25.83(a)(3)                 | Within station property                                                                                                                                                                           |
| 42479491                 | Cabansas Substation                            | Corpus Christi/Nueces  | Upgrade switches on Arlene and Weatside Line terminals                                                                                                                                                        | 10/6/2017                        | 12/31/2017                          | 6/7/2018                       |                                     | \$ 457,300.00                     |                                |            | 99               | 138                   |                              |                        |                                  |                   |                           |                             |                      |                        | 16 TAC 25.83(a)(3)                 | Within station property                                                                                                                                                                           |
| 42479494                 | Weatside Substation                            | Corpus Christi/Nueces  | Upgrade breaker and switches on Cabansas Line terminals                                                                                                                                                       | 10/6/2017                        | 12/31/2017                          | 11/28/2018                     |                                     | \$ 1,238,800.00                   |                                |            | 99               | 138                   |                              |                        |                                  |                   |                           |                             |                      |                        | 16 TAC 25.83(a)(3)                 | Within station property                                                                                                                                                                           |
| 42633615                 | Tuleta to Coileto Creek<br>138-kV Dbl Ckt Line | Goliad,Bee             | Construct new 4.8 mile 138-kV Double-Circuit capable transmission line from Tuleta to the New Euler Station to the Coileto Creek Substation                                                                   | 11/6/2017                        | 12/31/2018                          |                                | \$ 62,625,000.00                    | \$ 54,546,000.00                  |                                |            | 60               | 138                   |                              | 4.80                   | 959 kcmil ACSRTW                 | Single Pole Steel |                           |                             | 100                  | 4.80                   | 44837                              | Construct a 11 mile 138-kV transmission line between Tuleta Station and the Proposed Euler Station and a 37 mile 138-kV transmission line between the New Euler Station and Coileto Creek Station |
| 42633656                 | Euler Substation                               | Bee                    | Construct 3 breaker 138-kV ring bus, expandable to breaker and a half                                                                                                                                         | 11/6/2017                        | 12/31/2018                          |                                |                                     | \$ 7,613,000.00                   |                                |            | 60               | 138                   |                              |                        |                                  |                   |                           |                             |                      |                        | 16 TAC 25.83(a)(3)                 | Property purchased                                                                                                                                                                                |
| 42633504                 | Tuleta Substation                              | Bee                    | Add line bay and breakers                                                                                                                                                                                     | 11/6/2017                        | 12/31/2018                          |                                |                                     | \$ 1,210,000.00                   |                                |            | 90               | 138                   |                              |                        |                                  |                   |                           |                             |                      |                        | 16 TAC 25.83(a)(3)                 | Within station property                                                                                                                                                                           |

**AEP Texas  
(Central Division)  
CONSTRUCTION PROGRESS REPORT  
APRIL 2019**

**Public Utility Commission of Texas  
Project No. 49066**

| Utility's Project Number | Project Name                           | Location (City/County) | Description                                                                                                                                                                                                                      | Estimated (or Actual) Start Date | Finish Date (Construction Complete) | Date Energized (If Applicable) | Initial Estimated Project Cost (\$) | Final Estimated Project Cost (\$) | Final Actual Project Cost (\$) | % Variance | Percent Complete | Existing Voltage (kV) | Upgraded or New Voltage (kV) | Circuit Length (Miles) | Conductor Type & Size & Bundling | Structure Type(s) | Existing ROW Width (Feet) | Existing ROW Length (Miles) | New ROW Width (Feet) | New ROW Length (Miles) | Rule Section or PUC Central Number | Comments                                                                      |
|--------------------------|----------------------------------------|------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------|-------------------------------------|--------------------------------|-------------------------------------|-----------------------------------|--------------------------------|------------|------------------|-----------------------|------------------------------|------------------------|----------------------------------|-------------------|---------------------------|-----------------------------|----------------------|------------------------|------------------------------------|-------------------------------------------------------------------------------|
| 42633410                 | Coloto Creek Substation                | Goliad                 | Add line bay and breakers                                                                                                                                                                                                        | 11/6/2017                        | 12/31/2018                          |                                | \$ 1,820,000.00                     |                                   |                                |            | 80               | 138                   |                              |                        |                                  |                   |                           |                             |                      |                        | 16 TAC 25.83(a)(3)                 | Within station property                                                       |
| 42612168                 | Westside Substation                    | Corpus Christi/Nueces  | Upgrade breaker and switches                                                                                                                                                                                                     | 11/2/2017                        | 3/31/2019                           |                                | \$ 2,624,458.00                     |                                   |                                |            | 80               | 138                   |                              |                        |                                  |                   |                           |                             |                      |                        | 16 TAC 25.83(a)(3)                 | Within station property                                                       |
| 42623730                 | West Oak Substation                    | Corpus Christi/Nueces  | Upgrade breaker and switches                                                                                                                                                                                                     | 11/20/2017                       | 2/28/2019                           |                                | \$ 501,084.00                       |                                   |                                |            | 15               | 138                   |                              |                        |                                  |                   |                           |                             |                      |                        | 16 TAC 25.83(a)(3)                 | Within station property                                                       |
| 42693670                 | La Palma 138-kV Station Expansion      | San Benito/Cameron     | Expand Station. Install two new rungs to accommodate the two new SVC Bus Ties                                                                                                                                                    | 12/11/2017                       | 10/22/2018                          | 10/26/2018                     | \$ 3,161,580.00                     |                                   |                                |            | 99               | 138                   |                              |                        |                                  |                   |                           |                             |                      |                        | 16 TAC 25.83(a)(3)                 | Expansion within station property                                             |
| 42573645                 | La Palma SVC Station                   | San Benito/Cameron     | Construct SVC Station on new land purchase adjacent to existing station install two +150/-75 MVAR SVCs for a total of +300/-150 MVAR                                                                                             | 12/11/2017                       | 10/31/2018                          | 11/20/2018                     | \$ 40,783,150.00                    |                                   |                                |            | 99               | 138                   |                              |                        |                                  |                   |                           |                             |                      |                        | 16 TAC 25.83(a)(3)                 | Landowners Notified                                                           |
| 42697081                 | La Palma SVC Bus Tie #1                | San Benito/Cameron     | Construct bus tie #1 from existing 138-kV station to SVC Station                                                                                                                                                                 | 4/15/2018                        | 10/28/2018                          | 10/26/2018                     | \$ 959,834.00                       |                                   |                                |            | 99               | 138                   | 0.15                         | 959.6 ACSS/TW          | Steel Mono Pole                  |                   |                           |                             |                      |                        | 16 TAC 25.83(a)(3)                 | Within station property                                                       |
| 42696684                 | La Palma SVC Bus Tie #2                | San Benito/Cameron     | Construct bus tie #2 from existing 138-kV station to SVC Station                                                                                                                                                                 | 4/16/2018                        | 10/22/2018                          | 10/26/2018                     | \$ 959,834.00                       |                                   |                                |            | 99               | 138                   | 0.15                         | 959.6 ACSS/TW          | Steel Mono Pole                  |                   |                           |                             |                      |                        | 16 TAC 25.83(a)(3)                 | Within station property                                                       |
| 42595836                 | Yosemite 69-kV Relocate                | San Patricio           | Gregory-Rincon. Two-Mile Relocate per Landowner Request                                                                                                                                                                          | 11/2/2017                        | 1/31/2018                           | 1/31/2018                      | \$ 3,470,312.00                     |                                   |                                |            | 99               | 69                    | 2.10                         | 795 ACSRAW             | Steel Mono Pole                  | Vanes             | 2.10                      | 100                         | 2.10                 |                        | 16 TAC 25.101(c)(5)(D)             | Written consent acquired from landowner with the right to construct 100% CIAC |
| 42608712                 | Yosemite Dupont Portland Relocate      | San Patricio           | Relocate section into ductbank for heavy haul road clearance                                                                                                                                                                     | 9/24/2018                        | 1/20/2019                           | 1/21/2019                      | \$ 3,701,410.00                     |                                   |                                |            | 99               | 138                   | 0.11                         | 2-795 ACSRAW           | Steel Mono Pole                  | 100               | 0.11                      | 100                         | 0.11                 |                        | 16 TAC 25.101(c)(5)(D)             | Written consent to construct from landowner 100% CIAC                         |
| 42608710                 | Yosemite Whitepoint-Dupont #1 Relocate | San Patricio           | Relocate section into ductbank for heavy haul road clearance                                                                                                                                                                     | 9/24/2018                        | 3/30/2019                           |                                | \$ 6,478,523.00                     |                                   |                                |            | 95               | 138                   | 0.13                         | 795 ACSRAW             | Steel Mono Pole                  | 100               | 0.13                      | 100                         | 0.13                 |                        | 16 TAC 25.101(c)(5)(D)             | Written consent to construct from landowner 100% CIAC                         |
| 42728987                 | Yosemite Whitepoint-Dupont #2 Relocate | San Patricio           | Relocate section into Cld #1's ductbank for heavy haul road clearance                                                                                                                                                            | 9/24/2018                        | 4/30/2019                           |                                | \$ 2,943,811.00                     |                                   |                                |            | 95               | 138                   | 0.13                         | 795 ACSRAW             | Steel Mono Pole                  | 100               | 0.13                      | 100                         | 0.13                 |                        | 16 TAC 25.101(c)(5)(D)             | Written consent to construct from landowner 100% CIAC                         |
| 42629143                 | Carancahua Sub Build New Station       | Jackson                | Construct 69-kV bus for new Carancahua Substation                                                                                                                                                                                | 11/2/2017                        | 3/9/2018                            | 4/17/2018                      | \$ 1,158,893.00                     |                                   |                                |            | 99               | 69                    |                              |                        |                                  |                   |                           |                             |                      |                        | 16 TAC 25.83(a)(3)                 | Within station property                                                       |
| 42657137                 | Pharr Station Expansion                | Pharr/Hidalgo          | Expand Station. Add 3-138-kV breakers, 6-COVTS, 6-138-kV arresters, bus work, deadends, and metering which will provide two independent 138-kV feeds to the ABB STATCOM. Install fourth rung to accommodate the SVC connections. | 2/15/2018                        | 12/31/2018                          |                                | \$ 3,334,240.00                     |                                   |                                |            | 15               | 138                   |                              |                        |                                  |                   |                           |                             |                      |                        | 16 TAC 25.83(a)(3)                 | Within acquired station property                                              |
| 42585400                 | Pharr SVC Station                      | Pharr/Hidalgo          | Construct SVC Station on new land purchase adjacent to existing station. Install two +150/-75 MVAR SVCs for a total of +300/-150 MVAR                                                                                            | 1/1/2018                         | 12/31/2018                          |                                | \$ 39,572,380.00                    |                                   |                                |            | 35               | 138                   |                              |                        |                                  |                   |                           |                             |                      |                        | 16 TAC 25.83(a)(3)                 | Property purchased                                                            |
| 42652433                 | Pharr SVC Bus Tie #1                   | Pharr/Hidalgo          | Construct bus tie #1 from existing 138-kV Pharr substation to SVC Yard                                                                                                                                                           | 2/15/2018                        | 12/31/2018                          |                                | \$ 614,918.00                       |                                   |                                |            | 15               | 138                   | 0.15                         | 959.6 ACSS/TW          | Steel Mono Pole                  |                   |                           |                             |                      |                        | 16 TAC 25.83(a)(3)                 | Within station property                                                       |
| 42652435                 | Pharr SVC Bus Tie #2                   | Pharr/Hidalgo          | Construct bus tie #2 from existing 138-kV Pharr substation to SVC Yard                                                                                                                                                           | 2/15/2018                        | 12/31/2018                          |                                | \$ 573,917.00                       |                                   |                                |            | 15               | 138                   | 0.15                         | 959.6 ACSS/TW          | Steel Mono Pole                  |                   |                           |                             |                      |                        | 16 TAC 25.83(a)(3)                 | Within station property                                                       |

**AEP Texas  
(Central Division)  
CONSTRUCTION PROGRESS REPORT  
APRIL 2019**

**Public Utility Commission of Texas  
Project No. 49066**

| Utility's Project Number | Project Name                                             | Location (City/County)    | Description                                                                                                                                             | Estimated (or Actual) Start Date | Finish Date (Construction Complete) | Date Energized (If Applicable) | Initial Estimated Project Cost (\$) | Final Estimated Project Cost (\$) | Final Actual Project Cost (\$) | % Variance | Percent Complete | Existing Voltage (kV) | Upgraded or New Voltage (kV) | Circuit Length (Miles) | Conductor Type & Size & Bundling | Structure Type(s)  | Existing ROW Width (Feet) | Existing ROW Length (Miles) | New ROW Width (Feet) | New ROW Length (Miles) | Rule Section or PUC Central Number | Comments                                                                           |
|--------------------------|----------------------------------------------------------|---------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------|-------------------------------------|--------------------------------|-------------------------------------|-----------------------------------|--------------------------------|------------|------------------|-----------------------|------------------------------|------------------------|----------------------------------|--------------------|---------------------------|-----------------------------|----------------------|------------------------|------------------------------------|------------------------------------------------------------------------------------|
| 42852438                 | Pharr - Polk Ave Transmission Line Relocate              | Pharr/Hidalgo             | Relocate the Pharr to Polk Ave 138-kV transmission line one line position east between Breakers 1705 & 1715 at the Pharr Substation                     | 2/15/2018                        | 12/31/2018                          |                                |                                     | \$ 217,180.00                     |                                |            | 10               | 138                   |                              | 0.15                   | 958 6 ACSS/TW                    | Steel Mono Pole    |                           |                             |                      |                        | 16 TAC 25.83(a)(3)                 | Within station property                                                            |
| 42854266                 | Pharr - MVEC Transmission Line Relocate                  | Pharr/Hidalgo             | Relocate the Pharr to MVEC 138-kV transmission line one line position east of the newly installed fourth rung at the Pharr Substation                   | 2/15/2018                        | 12/31/2018                          |                                |                                     | \$ 217,180.00                     |                                |            | 10               | 138                   |                              | 0.15                   | 958 6 ACSS/TW                    | Steel Mono Pole    |                           |                             |                      |                        | 16 TAC 25.83(a)(3)                 | Within station property                                                            |
| 42578809                 | Pleasanton Substation Rpt CBs and Relays                 | Pleasanton/Atascosa       | Replace 69-kV CB & Switches with 138-kV CB & Switches. Install 138/69 kV CCVT's                                                                         | 2/19/2018                        | 11/15/2018                          | 9/13/2018                      |                                     | \$ 1,565,848.99                   |                                |            | 99               | 138 / 69              |                              |                        |                                  |                    |                           |                             |                      |                        | 16 TAC 25.83(a)(3)                 | Within station property                                                            |
| 42641114                 | Beaville - Victoria (Goliad - Fannin) 69-kV Line Rebuild | Goliad/Goliad             | Rebuild 5 miles of 69kV T-Line on centerline between Goliad and Fannin to 138-kV Standards but continue to operate at 69 kV                             | 8/13/2018                        | 12/2/2018                           | 12/21/2018                     |                                     | \$ 3,362,573.00                   |                                |            | 89               | 69                    |                              | 5.00                   | 795 KCM ACSS "Drake"             | Steel Mono Pole    | Centerline                | 5.00                        |                      |                        | 16 TAC 25.101 (c)(5)(B)            | Landowners Notified                                                                |
| 42630431                 | Victoria Dupont Breaker Changeout                        | Victoria                  | Replace CBs 9710, 9720, 9730, 9740, 9750 and 9760 (and associated switches)                                                                             | 3/12/2018                        | 12/10/2018                          |                                |                                     | \$ 2,952,280.00                   |                                |            | 90               | 138                   |                              |                        |                                  |                    |                           |                             |                      |                        | 16 TAC 25.83(a)(3)                 | Within station property                                                            |
| 42604487                 | Melon Creek, Construct 138-kV Switch Station             | Refugio                   | Construct new four-rung breaker and a half 138-kV Switch Station                                                                                        | 3/5/2018                         | 2/28/2019                           | 11/15/2018                     |                                     | \$ 7,249,244.00                   |                                |            | 89               |                       | 138                          |                        |                                  |                    |                           |                             |                      |                        | 16 TAC 25.83(a)(3)                 | Property Purchased                                                                 |
| 42623024                 | Rockport - Fulton 69-kV Rebuild                          | Rockport/Aransas          | Rebuild and Reconductor the Rockport to Fulton 69-kV transmission line to 138-kV standards. Will continue to be operated at 69 kV                       | 3/15/2018                        | 12/14/2018                          |                                |                                     | \$ 18,237,914.00                  |                                |            | 50               | 69                    |                              | 7.51                   | 795 KCM ACSS "Drake"             | Steel Mono Pole    | Centerline                | 7.51                        |                      |                        | 16 TAC 25.101 (c)(5)(B)            | Utilize existing easements. Consent obtained where necessary. Landowners notified. |
| 42607585                 | Continental Substation                                   | Starr                     | Replace high-side Switch #3137 with MOAB & install new 138 kV capable Circuit Switcher                                                                  | 9/15/2018                        | 12/1/2019                           |                                |                                     | \$ 1,000,000.00                   |                                |            | 0                | 69                    |                              |                        |                                  |                    |                           |                             |                      |                        | 16 TAC 25.83(a)(3)                 | Within station property                                                            |
| 42612156                 | Refugio Substation Install DICM                          | Refugio                   | Install new DICM at Refugio Substation, equipped with new line protection and bus protection panels, RTU, DME. Purchase Property for Expansion          | 4/15/2018                        | 9/30/2018                           | 12/21/2018                     |                                     | \$ 2,642,609.00                   |                                |            | 99               | 69                    |                              |                        |                                  |                    |                           |                             |                      |                        | 16 TAC 25.83(a)(3)                 | Property for Expansion Purchased                                                   |
| 42629713                 | Callallen (STEC) - Banquete 69-kV Rebuild                | Corpus Christi/Nueces     | Rebuild and Reconductor the Callallen (STEC) to Banquete 69-kV transmission line to 138-kV standards. Will continue to be operated at 69 kV             | 5/28/2018                        | 12/28/2018                          |                                |                                     | \$ 8,151,812.58                   |                                |            | 81               | 69                    |                              | 12.70                  | 795 KCM ACSS "Drake"             | Concrete Mono Pole | Centerline                | 12.70                       |                      |                        | 16 TAC 25.101 (c)(5)(B)            | Landowners Notified Utilizing Existing Easements                                   |
| 42630282                 | Premont - Fallurus 69-kV Rebuild                         | Jim Wells Fallurus/Brooks | Rebuild and reconductor the Premont to Fallurus 69-kV transmission line to 138-kV standards. Will continue to be operated at 69 kV                      | 6/5/2018                         | 1/9/2019                            |                                |                                     | \$ 8,000,000.00                   |                                |            | 9                | 69                    |                              | 12.25                  | 795 KCM ACSS "Drake"             | Concrete Mono Pole | Centerline                | 12.25                       |                      |                        | 16 TAC 25.101 (c)(5)(B)            | Utilizing Existing Easements Landowners Notified                                   |
| 42734941                 | Airco Upgrade 138-kV Terminal                            | Calhoun                   | Upgrade 138-kV Terminal to accommodate the new Melon Creek Station. Relay panel upgrades and install three new CCVT's for three phase potential         | 6/5/2018                         | 11/30/2018                          | 10/20/2018                     |                                     | \$ 1,300,000.00                   |                                |            | 99               | 138                   |                              |                        |                                  |                    |                           |                             |                      |                        | 16 TAC 25.83(a)(3)                 | Within station property                                                            |
| 42629781                 | Three Rivers - Sunnland 69-kV Rebuild                    | Live Oak                  | Rebuild and reconductor the Three Rivers to Sunnland 69-kV transmission line to 138-kV standards. Will continue to be operated at 69 kV                 | 7/13/2018                        | 12/12/2018                          |                                |                                     | \$ 5,039,296.80                   |                                |            | 0                | 69                    |                              | 7.20                   | 785 KCM ACSS "Drake"             | Steel Mono Pole    | 50                        | 7.20                        |                      |                        | 16 TAC 25.101 (c)(5)(B)            | Utilizing Existing Easements Landowners Notified                                   |
| 42700819                 | Melon Creek Tap - Tatton 69-kV Rebuild                   | Refugio                   | Rebuild and reconductor from the Melon Creek Station Tap to Tatton 69-kV transmission line to 138-kV standards and upgrade voltage to operate at 138 kV | 7/5/2018                         | 12/31/2018                          | 1/18/2019                      |                                     | \$ 12,185,501.00                  |                                |            | 99               | 69                    | 138                          | 8.65                   | 795 KCM ACSS "Drake"             | Steel Mono Pole    | Centerline                | 8.65                        | 100                  | 8.65                   | 16 TAC 25.101 (c)(5)(B)            | Landowner Consent Acquired                                                         |

**AEP Texas  
(Central Division)  
CONSTRUCTION PROGRESS REPORT  
APRIL 2019**

**Public Utility Commission of Texas  
Project No. 49066**

| Utility's Project Number | Project Name                                                      | Location (City/County)    | Description                                                                                                                                                                                                                                                                                       | Estimated (or Actual) Start Date | Finish Date (Construction Complete) | Date Energized (If Applicable) | Initial Estimated Project Cost (\$) | Final Estimated Project Cost (\$) | Final Actual Project Cost (\$) | Variance \$ | Percent Complete | Existing Voltage (kV) | Upgraded or New Voltage (kV) | Circuit Length (Miles) | Conductor Type & Size & Bundling | Structure Type(s)     | Existing ROW Width (Feet) | Existing ROW Length (Miles) | New ROW Width (Feet) | New ROW Length (Miles) | Rule Section or PUC Central Number | Comments                                                                                                                               |
|--------------------------|-------------------------------------------------------------------|---------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------|-------------------------------------|--------------------------------|-------------------------------------|-----------------------------------|--------------------------------|-------------|------------------|-----------------------|------------------------------|------------------------|----------------------------------|-----------------------|---------------------------|-----------------------------|----------------------|------------------------|------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------|
| 42629715                 | Barquette - Stadium 69-kV Rebuild                                 | Nueces Alice/Jim Wells    | Rebuild and Reconductor the Barquette to Stadium 69-kV transmission line to 138-kV standards. Will continue to be operated at 69 kV                                                                                                                                                               | 7/25/2018                        | 5/2/2019                            |                                |                                     | \$ 15,140,894.00                  |                                |             | 23               | 69                    |                              | 16.96                  | 795 KCM ACSS "Drake"             | Concrete Mono Pole    | Centerline                | 16.96                       |                      |                        | 18 TAC 25 101 (c)(5)(B)            | Utilizing Existing Easements Landowners Notified                                                                                       |
| 42736720                 | Reading Substation T-Station Assets                               | Uvalde/Uvalde             | Construct the 138-kV side of the Reading Substation including the installation of a 145 kV, 3000A, 40kA, 125VDC circuit switcher, in & out transmission bus work with two motor-operated switchgear, a manual bus tie switch, a switch on second bus terminal for future transformer, a Wave Trap | 7/5/2018                         | 4/30/2019                           |                                |                                     | \$ 992,451.00                     |                                |             | 25               |                       | 138                          |                        |                                  |                       |                           |                             |                      |                        | 18 TAC 25 83(a)(3)                 | Property Purchased                                                                                                                     |
| 42736418                 | Reading Substation T-Line Assets                                  | Uvalde/Uvalde             | Cut-In the Moore-Uvalde 138-kV transmission line into new Reading Substation.                                                                                                                                                                                                                     | 7/5/2018                         | 4/30/2019                           |                                |                                     | \$ 708,381.00                     |                                |             | 92               | 138                   |                              |                        |                                  |                       |                           |                             |                      |                        | 18 TAC 25 83(a)(3)                 | Within Existing Property                                                                                                               |
| 42749718                 | Whitepoint - STP (Emergency Project)                              | Refugio Victoria, Calhoun | Replace 131 H-Frame Storm-Damaged 345-kV Structures along 27 miles of the AEP Texas Whitepoint to STP 345-kV transmission line                                                                                                                                                                    | 12/14/2017                       | 5/15/2018                           | 5/15/2018                      |                                     | \$ 49,500,000.00                  |                                |             | 89               | 345                   |                              |                        |                                  | H-Frame Tubular Steel |                           |                             |                      |                        | 18 TAC 25 101 (c)(3)               | Emergency Project (Hurricane Harvey Storm Damage)                                                                                      |
| 42625110                 | Bleswing - Palacios 69-kV Rebuild                                 | Matagorda                 | Rebuild and reconductor the Bleswing to Palacios 69-kV transmission line to 138-kV standards. Will continue to be operated at 69 kV                                                                                                                                                               | 8/5/2018                         | 12/22/2018                          | 2/11/2019                      |                                     | \$ 9,566,153.00                   |                                |             | 99               | 69                    |                              | 9.80                   | 795 KCM ACSS "Drake"             | Steel Mono Pole       | Centerline                | 9.80                        |                      |                        | 18 TAC 25 101 (c)(5)(B)            | Utilizing Existing Easements Landowners Notified                                                                                       |
| 42630260                 | N. Ellis - Premont 69-kV Rebuild                                  | Jim Wells                 | Rebuild and reconductor the N. Ellis to Premont 69-kV transmission line to 138-kV standards. Will continue to be operated at 69 kV                                                                                                                                                                | 8/5/2018                         | 5/14/2019                           |                                |                                     | \$ 8,600,000.00                   |                                |             | 6                | 69                    |                              | 10.47                  | 795 KCM ACSS "Drake"             | Concrete Mono Pole    | Centerline                | 10.47                       |                      |                        | 18 TAC 25 101 (c)(5)(B)            | Utilizing Existing Easements Landowners Notified                                                                                       |
| 42682219                 | Refugio - Heard Tap 69-kV Rebuild                                 | Refugio/Refugio           | Rebuild and reconductor the Refugio to Heard Tap 69-kV transmission line to 138-kV standards. Will continue to be operated at 69 kV                                                                                                                                                               | 8/5/2018                         | 10/21/2018                          | 11/15/2018                     |                                     | \$ 5,131,549.00                   |                                |             | 99               | 69                    |                              | 2.45                   | 795 KCM ACSS "Drake"             | Steel Mono Pole       | Centerline                | 2.45                        |                      |                        | 18 TAC 25 101 (c)(5)(B)            | Utilizing Existing Easements Landowners Notified                                                                                       |
| 42629722                 | Uvalde - Knappa 69-kV Rebuild                                     | Uvalde/Uvalde             | Rebuild and Reconductor the Uvalde to Knappa 69-kV transmission line to 138-kV standards. Will continue to be operated at 69 kV                                                                                                                                                                   | 8/13/2018                        | 12/14/2018                          | 12/15/2018                     |                                     | \$ 5,466,160.43                   |                                |             | 89               | 69                    |                              | 4.75                   | 795 KCM ACSS "Drake"             | Steel Mono Pole       | 50                        | 4.75                        |                      |                        | 18 TAC 25 101 (c)(5)(B)            | Utilizing Existing Easements Landowners Notified                                                                                       |
| 42828038                 | Turtle Creek - La Pryor 69-kV Rebuild                             | La Pryor/Zavala           | Rebuild and Reconductor the Turtle Creek to La Pryor 69-kV transmission line to 138-kV standards. Will continue to be operated at 69 kV                                                                                                                                                           | 9/17/2018                        | 4/23/2019                           |                                |                                     | \$ 14,890,616.55                  |                                |             | 50               | 69                    |                              | 14.37                  | 795 KCM ACSS "Drake"             | Steel Mono Pole       | Centerline                | 14.37                       |                      |                        | 18 TAC 25 101 (c)(5)(B)            | Utilizing Existing Easements Landowners Notified                                                                                       |
| 42875017                 | Morie St. - SW Refining 138-kV Relocate for TXDOT (Harbor Bridge) | Nueces                    | Relocate transmission structure 22 through 28 as requested by TXDOT for the Harbor Bridge Project                                                                                                                                                                                                 | 11/14/2018                       | 5/19/2019                           |                                |                                     | \$ 1,552,236.00                   |                                |             | 80               | 138                   |                              | 0.50                   | 795 KCM ACSS "Drake"             | Steel Mono Pole       | 100                       | 0.50                        | 100                  | 0.50                   | 18 TAC 25 101 (c)(5)(F)            | Property owned by City of Corpus Christi and on TXDOT ROW. Consent via written agreement for equipment installation has been acquired. |
| 42745852                 | Valdez Substation T-Station Assets                                | Corpus Christi/Nueces     | Construct 138-kV In & Out bus with manual bus tie switch for 2 bank Station                                                                                                                                                                                                                       | 8/28/2018                        | 6/2/2019                            |                                |                                     | \$ 1,080,129.00                   |                                |             | 30               |                       | 138                          |                        |                                  |                       |                           |                             |                      |                        | 18 TAC 25 83(a)(3)                 | Property Purchased                                                                                                                     |
| 42625121                 | Heard Tap - Woodsboro 69-kV Rebuild                               | Refugio                   | Rebuild and reconductor the Heard Tap to Woodsboro 69-kV transmission line to 138-kV standards. Will continue to be operated at 69 kV                                                                                                                                                             | 9/3/2018                         | 12/1/2018                           | 12/27/2018                     |                                     | \$ 4,572,319.00                   |                                |             | 99               | 69                    |                              | 2.70                   | 795 KCM ACSS "Drake"             | Steel Mono Pole       | 50                        | 2.70                        |                      |                        | 18 TAC 25 101 (c)(5)(B)            | Utilizing Existing Easements Landowners Notified                                                                                       |

**AEP Texas  
(Central Division)  
CONSTRUCTION PROGRESS REPORT  
APRIL 2019**

**Public Utility Commission of Texas  
Project No. 49066**

| Utility's Project Number | Project Name                                                 | Location (City/County) | Description                                                                                                                                   | Estimated (or Actual) Start Date | Finish Date (Construction Complete) | Date Energized (If Applicable) | Initial Estimated Project Cost (\$) | Final Estimated Project Cost (\$) | Final Actual Project Cost (\$) | % Variance | Percent Complete | Existing Voltage (kV) | Upgraded or New Voltage (kV) | Circuit Length (Miles) | Conductor Type & Size & Bundling | Structure Type(s) | Existing ROW Width (Feet) | Existing ROW Length (Miles) | New ROW Width (Feet) | New ROW Length (Miles) | Rule Section or PUC Control Number                | Comments                                                                           |
|--------------------------|--------------------------------------------------------------|------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------|-------------------------------------|--------------------------------|-------------------------------------|-----------------------------------|--------------------------------|------------|------------------|-----------------------|------------------------------|------------------------|----------------------------------|-------------------|---------------------------|-----------------------------|----------------------|------------------------|---------------------------------------------------|------------------------------------------------------------------------------------|
| 42630432                 | Kenedy Switch Auto Changeout                                 | Karnes                 | Kenedy Switch Station Replace 138/69-kV Autotransformer                                                                                       | 8/7/2018                         | 2/7/2019                            |                                |                                     | \$ 5,361,286.00                   |                                |            | 85               | 138 / 69              |                              |                        |                                  |                   |                           |                             |                      |                        | 16 TAC 25.63(a)(3)                                | Within station property                                                            |
| 42625122                 | Woodsboro - Bonview 69-kV Rebuild                            | Refugio                | Rebuild and reconductor the Woodsboro to Bonview 69-kV transmission line to 138-kV standards. Will continue to be operated at 69 kV           | 10/4/2018                        | 2/10/2019                           | 3/5/2019                       |                                     | \$ 4,572,319.00                   |                                |            | 99               | 69                    |                              | 5.45                   | 795 KCM ACSS "Drake"             | Steel Mono Pole   | 50                        | 5.45                        |                      |                        | 16 TAC 25.101 (c)(5)(B)                           | Utilizing Existing Easements Landowners Notified                                   |
| 42613702                 | Karankawa I Windfarm Goddard 345-kV Station                  | San Patricio           | Construct new 3 breaker 345-kV ring bus station expandable to breaker and a half along the Lon Hill to Pawnee (STEC) 345-kV transmission line | 10/15/2018                       | 4/30/2019                           |                                |                                     | \$ 16,985,361.00                  |                                |            | 90               |                       | 345                          |                        |                                  |                   |                           |                             |                      |                        | 16 TAC 25.63(a)(3)                                | Obtained written consent to construct from landowner                               |
| 42617776                 | Karankawa I Windfarm Lon Hill 345-kV Station                 | San Patricio           | Upgrade Relays to accommodate new Goddard Station                                                                                             | 2/15/2019                        | 4/30/2019                           |                                |                                     | \$ 647,531.00                     |                                |            | 10               | 345                   |                              |                        |                                  |                   |                           |                             |                      |                        | 16 TAC 25.63(a)(3)                                | Within station property                                                            |
| 42617784                 | Karankawa I Windfarm Jarvik 345-kV Station (Generator-Owned) | San Patricio           | Install SDR, ME and RTU at generator's collector station                                                                                      | 2/15/2019                        | 4/30/2019                           |                                |                                     | \$ 640,653.00                     |                                |            | 10               |                       | 345                          |                        |                                  |                   |                           |                             |                      |                        | 16 TAC 25.63(a)(3)                                | Within generator-owned station property                                            |
| 42629738                 | Coy City Tap - Sunland 69-kV Rebuild                         | Live Oak/Atascosa      | Rebuild and reconductor the Sunland to Coy City Tap 69-kV transmission line to 138-kV standards. Will continue to be operated at 69 kV        | 11/14/2018                       | 2/7/2019                            |                                |                                     | \$ 11,607,446.00                  |                                |            | 0                | 69                    |                              | 16.19                  | 795 KCM ACSS "Drake"             | Steel Mono Pole   | 50                        | 16.19                       |                      |                        | 16 TAC 25.101 (c)(5)(B)                           | Utilizing Existing Easements Landowners Notified                                   |
| 42625111                 | Palacios - Cananachua 69-kV Rebuild                          | Matagorda/Jackson      | Rebuild and reconductor the Palacios to Cananachua 69-kV transmission line to 138-kV standards. Will continue to be operated at 69 kV         | 12/22/2018                       | 5/27/2019                           |                                |                                     | \$ 9,937,197.00                   |                                |            | 20               | 69                    |                              | 13.25                  | 795 KCM ACSS "Drake"             | Steel Mono Pole   | Centerline                | 13.25                       |                      |                        | 16 TAC 25.101 (c)(5)(B)                           | Utilizing Existing Easements Landowners Notified                                   |
| 42625123                 | Bonview - Rincon 69-kV Rebuild                               | Refugio                | Rebuild and reconductor the Bonview to Rincon 69-kV transmission line to 138-kV standards. Will continue to be operated at 69 kV              | 12/4/2018                        | 6/1/2019                            |                                |                                     | \$ 21,910,248.63                  |                                |            | 22               | 69                    |                              | 11.97                  | 795 KCM ACSS "Drake"             | Steel Mono Pole   | 50                        | 11.97                       |                      |                        | 16 TAC 25.101 (c)(5)(B)                           | Utilizing Existing Easements Landowners Notified                                   |
| 42729352                 | Carbide - Greentake 69-kV Rebuild                            | Calhoun                | Rebuild and reconductor the Carbide to Greentake 69-kV transmission line to 138-kV standards. Will continue to be operated at 69 kV           | 12/10/2018                       | 3/15/2019                           |                                |                                     | \$ 3,341,155.00                   |                                |            | 40               | 69                    |                              | 2.24                   | 795 KCM ACSS "Drake"             | Steel Mono Pole   | Centerline                | 2.24                        |                      |                        | 16 TAC 25.101 (c)(5)(B)                           | Utilizing Existing Easements Landowners Notified                                   |
| 42629734                 | Pleasanton - Coy City Tap 69-kV Rebuild                      | Pleasanton/Atascosa    | Rebuild and reconductor the Pleasanton to Coy City Tap 69-kV transmission line to 138-kV standards. Will continue to be operated at 69 kV     | 12/3/2018                        | 3/31/2020                           |                                |                                     | \$ 16,603,950.00                  |                                |            | 0                | 69                    |                              | 17.30                  | 795 KCM ACSS "Drake"             | Steel Mono Pole   | 50                        | 17.30                       |                      |                        | 16 TAC 25.101 (c)(5)(B)                           | Utilizing Existing Easements Landowners Notified                                   |
| 42629705                 | Refugio - Melon Creek Tap 69-kV Rebuild                      | Refugio/Refugio        | Rebuild and reconductor the Refugio to Melon Creek Tap 69-kV transmission line to 138-kV standards and upgrade voltage to operate at 138 kV   | 12/3/2018                        | 6/14/2019                           |                                |                                     | \$ 12,500,000.00                  |                                |            | 30               | 69                    | 138                          | 12.90                  | 795 KCM ACSS "Drake"             | Steel Mono Pole   | Centerline                | 12.90                       | 100                  | 1.45                   | 16 TAC 25.101 (c)(5)(B) & 16 TAC 25.101 (c)(5)(E) | Landowners Notified. Consent New Easement & Supplements were acquired as necessary |
| 42729406                 | Uvalde - Campwood 69-kV Rebuild                              | Uvalde/Uvalde          | Rebuild and reconductor the Uvalde to Campwood 69-kV transmission line to 138-kV standards. Will continue to be operated at 69 kV             | 12/2/2018                        | 3/1/2020                            |                                |                                     | \$ 47,846,000.00                  |                                |            | <0               | 69                    |                              | 37.00                  | 795 KCM ACSS "Drake"             | Steel Mono Pole   | Varies                    | 37.00                       |                      |                        | 16 TAC 25.101 (c)(5)(B)                           | Utilizing Existing Easements Landowners Notified                                   |

**AEP Texas  
(Central Division)  
CONSTRUCTION PROGRESS REPORT  
APRIL 2019**

**Public Utility Commission of Texas  
Project No. 49066**

| Utility's Project Number | Project Name                                                                                  | Location (City/County)        | Description                                                                                                                              | Estimated (or Actual) Start Date | Finish Date (Construction Complete) | Date Energized (If Applicable) | Initial Estimated Project Cost (\$) | Final Estimated Project Cost (\$) | Final Actual Project Cost (\$) | % Variance | Percent Complete | Existing Voltage (kV) | Upgraded or New Voltage (kV) | Circuit Length (Miles) | Conductor Type & Size & Bundling | Structure Type(s)  | Existing ROW Width (Feet) | Existing ROW Length (Miles) | New ROW Width (Feet) | New ROW Length (Miles) | Rule Section or PUC Control Number | Comments                                                                     |
|--------------------------|-----------------------------------------------------------------------------------------------|-------------------------------|------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------|-------------------------------------|--------------------------------|-------------------------------------|-----------------------------------|--------------------------------|------------|------------------|-----------------------|------------------------------|------------------------|----------------------------------|--------------------|---------------------------|-----------------------------|----------------------|------------------------|------------------------------------|------------------------------------------------------------------------------|
| 42641112                 | Alice - N Ella 69-kV Rebuild                                                                  | Alice/Jim Wells               | Rebuild and reconductor the Alice to N Ella 69-kV transmission line to 138-kV standards. Will continue to be operated at 69 kV           | 12/2/2018                        | 12/31/2019                          |                                | \$ 8,000,000.00                     |                                   |                                |            | 28               | 69                    |                              | 14.30                  | 795 KCM ACSS "Drake"             | Concrete Mono Pole | Varies                    | 14.30                       |                      |                        | 18 TAC 25 101 (c)(5)(B)            | Utilizing Existing Easements Landowners Noticed                              |
| 42734249                 | Melon Creek 138-kV Switch Station Refugio-Tatton 69-kV Line Cut-In                            | Refugio                       | Terminate the Refugio - Tatton 69 kV transmission line into new Melon Creek 138-kV Switch Station                                        | 12/2/2018                        | 1/4/2019                            | 1/18/2019                      | \$ 3,000,000.00                     |                                   |                                |            | 99               |                       | 138                          | 0.95                   | 795 KCM ACSS "Drake"             | Steel Mono Pole    |                           |                             | 100                  | 0.95                   | 16 TAC 25 101 (c)(5)(A)            | Landowner Consent Obtained                                                   |
| 42577158                 | Melon Creek 138-kV Switch Station Arco-Rincon 138-kV Line Cut-In                              | Refugio                       | Terminate the Arco - Rincon 138-kV transmission line into new Melon Creek 138-kV Switch Station                                          | 12/2/2018                        | 1/4/2019                            | 11/15/2018                     | \$ 3,100,000.00                     |                                   |                                |            | 98               |                       | 138                          | 0.60                   | 795 KCM ACSS "Drake"             | Steel Mono Pole    |                           |                             | 100                  | 0.60                   | 16 TAC 25 101 (c)(5)(A)            | Landowner Consent Obtained                                                   |
| 42851421                 | Karankawa I Windfarm Tie-Line between new Goddard Station and Generator-Owned Jarvik Station  | San Patricio                  | Install 0.10 mile of single-circuit 345 kV transmission line and OPGW to connect new Goddard Station to Generator-Owned Jarvik Station   | 3/4/2019                         | 4/30/2019                           |                                | \$ 502,334.00                       |                                   |                                |            | 50               |                       | 345                          | 0.10                   | 2-954 ACSR "Cardinal"            | Steel Mono Pole    |                           |                             |                      |                        | 16 TAC 25 101 (c)(5)(A)            | Transmission line within station properties. No additional easement required |
| 42851413                 | Karankawa I Windfarm Cut-In to new Goddard Station                                            | San Patricio                  | Terminate the Lon Hill to Pawnee (STEC) 345-kV transmission line into new Goddard Station                                                | 3/4/2019                         | 4/30/2019                           |                                | \$ 2,203,395.00                     |                                   |                                |            | 90               | 345                   |                              | 0.50                   | 2-954 ACSR "Cardinal"            | Steel Mono Pole    |                           |                             | 150                  | 0.50                   | 16 TAC 25 101 (c)(5)(A)            | Obtained written consent to construct from landowner                         |
| 42867785                 | Karankawa II Windfarm Goddard 345-kV Station                                                  | San Patricio                  | Goddard 345-kV Station. Install 345-kV Terminal which includes a 5000A, 50kA Breaker, SSO Relay, EPS Metering, and relay setting changes | 1/2/2019                         | 4/30/2019                           |                                | \$ 2,873,314.00                     |                                   |                                |            | 90               | 345                   |                              |                        |                                  |                    |                           |                             |                      |                        | 16 TAC 25 83(a)(3)                 | Within station property                                                      |
| 42867838                 | Karankawa II Windfarm Tie-Line between new Goddard Station and Generator-Owned Weider Station | San Patricio                  | Install 0.10 mile of single-circuit 345-kV transmission line and OPGW to connect Goddard Station to Generator-Owned Weider Station       | 1/2/2019                         | 4/30/2019                           |                                | \$ 481,281.00                       |                                   |                                |            | 50               |                       | 345                          | 0.10                   | 2-954 ACSR "Cardinal"            | Steel Mono Pole    |                           |                             |                      |                        | 16 TAC 25 101 (c)(5)(A)            | Transmission line within station properties. No additional easement required |
| 42885861                 | Raymond Wind Permanent Interconnect (Bonilla 345-kV Station)                                  | Cameron                       | Construct new Bonilla 345-kV 5000A, 50kA breaker and a half station design along the N. Edinburg to Rio Hondo 345-kV transmission line   | 5/1/2019                         | 10/31/2019                          |                                | \$ 19,850,000.00                    |                                   |                                |            | 0                |                       | 345                          |                        |                                  |                    |                           |                             |                      |                        | 16 TAC 25 83(a)(3)                 | Property Purchased                                                           |
| 42620186                 | Javelina 138-kV Substation. Replace MLSE equipment                                            | Corpus Christi/Nueces         | Upgrade breakers, switches, and jumpers on Westside SW line terminal. Install new CCVT's.                                                | 1/5/2019                         | 5/27/2019                           |                                | \$ 1,843,785.00                     |                                   |                                |            | 35               | 138                   |                              |                        |                                  |                    |                           |                             |                      |                        | 16 TAC 25 83(a)(3)                 | Within Existing Property                                                     |
| 42629728                 | Knipps - Sabinal 69-kV Rebuild                                                                | Sabinal/Uvalde                | Rebuild and Reconductor the Knipps to Sabinal 69-kV transmission line to 138-kV standards. Will continue to be operated at 69 kV         | 12/15/2018                       | 5/26/2019                           |                                | \$ 3,358,938.00                     |                                   |                                |            | 14               | 69                    |                              | 2.52                   | 795 KCM ACSS "Drake"             | Steel Mono Pole    | 50                        | 2.52                        |                      |                        | 16 TAC 25 101 (c)(5)(B)            | Utilizing Existing Easements Landowners Noticed                              |
| 42628940                 | La Pryor - Uvalde 69-kV Rebuild                                                               | La Pryor/Zavala Uvalde/Uvalde | Rebuild and Reconductor the La Pryor to Uvalde 69-kV transmission line to 138-kV standards. Will continue to be operated at 69 kV        | 12/15/2018                       | 3/13/2020                           |                                | \$ 10,281,081.00                    |                                   |                                |            | 0                | 69                    |                              | 17.27                  | 795 KCM ACSS "Drake"             | Steel Mono Pole    | Centerline                | 17.27                       |                      |                        | 16 TAC 25 101 (c)(5)(B)            | Utilizing Existing Easements Landowners Noticed                              |
| 42729706                 | Asherton Substation Transmission Assets Upgrade 69-kV Rebuild                                 | Asherton/Dimmit               | Upgrade high-side fuse with Circuit Switcher at the Asherton 138/69-kV Substation                                                        | 1/10/2019                        | 3/30/2019                           |                                | \$ 473,017.00                       |                                   |                                |            | 0                | 138 / 69              |                              |                        |                                  |                    |                           |                             |                      |                        | 16 TAC 25 83(a)(3)                 | Within station property                                                      |

**AEP Texas  
(Central Division)  
CONSTRUCTION PROGRESS REPORT  
APRIL 2019**

**Public Utility Commission of Texas  
Project No. 49066**

| Utility's Project Number | Project Name                                       | Location (City/County) | Description                                                                                                                                                                                                             | Estimated (or Actual) Start Date | Finish Date (Construction Complete) | Date Energized (If Applicable) | Initial Estimated Project Cost (\$) | Final Estimated Project Cost (\$) | Final Actual Project Cost (\$) | % Variance | Percent Complete | Existing Voltage (KV) | Upgraded or New Voltage (KV) | Circuit Length (Miles) | Conductor Type & Size & Bundling | Structure Type(s) | Existing ROW Width (Feet) | Existing ROW Length (Miles) | New ROW Width (Feet) | New ROW Length (Miles) | Rule Section or PUC Central Number | Comments                                                                                                                               |
|--------------------------|----------------------------------------------------|------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------|-------------------------------------|--------------------------------|-------------------------------------|-----------------------------------|--------------------------------|------------|------------------|-----------------------|------------------------------|------------------------|----------------------------------|-------------------|---------------------------|-----------------------------|----------------------|------------------------|------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------|
| 42708095                 | Cabolla 345-kV Substation                          | Willacy                | Construct new 345-kV ring bus station for a permanent POI for the Brunning's Breeze Wind Farm                                                                                                                           | 2/25/2019                        | 10/31/2019                          |                                |                                     | \$ 14,938,312.00                  |                                |            | 0                |                       | 345                          |                        |                                  |                   |                           |                             |                      |                        | 16 TAC 25 83(a)(3)                 | Property purchase has been signed but awaiting document completion. Document completion will be complete before start of construction. |
| 42745839                 | Valadez Substation T-Line Assets                   | Corpus Christi/Nueces  | Terminate the Barney Davis to Woodridge 138-kV transmission line into new Valadez Station.                                                                                                                              | 2/15/2019                        | 7/15/2019                           |                                |                                     | \$ 616,009.00                     |                                |            | 75               | 138                   |                              |                        |                                  |                   |                           |                             |                      |                        | 16 TAC 25 83(a)(3)                 | Within station property                                                                                                                |
| 42757778                 | Mustang Island Substation Hurricane Storm Recovery | Nueces                 | Rebuild damaged portions of the Mustang Island 66-kV Substation following Hurricane Harvey                                                                                                                              | 1/23/2018                        | 6/30/2019                           | 11/6/2018                      |                                     | \$ 285,381.00                     |                                |            | 96               | 69                    |                              |                        |                                  |                   |                           |                             |                      |                        | 16 TAC 25 101(c)(3)                | Emergency Project (Hurricane Harvey Storm Damage)                                                                                      |
| 42768454                 | Calicoate 138-kV Substation T-Line Assets          | Catalien/Nueces        | Terminate the Lon Hill - Walburton 138-kV transmission line into the new Calicoate 138-kV Substation.                                                                                                                   | 3/4/2019                         | 8/29/2019                           |                                |                                     | \$ 427,005.00                     |                                |            | 0                | 138                   | 0.01                         | 795 KCM ACSS "Drake"   | Steel Mono Pole                  |                   |                           |                             |                      |                        | 16 TAC 25 101 (c)(5)(A)            | Within AEP-owned property                                                                                                              |
| 42768627                 | Calicoate 138-kV Substation T-Station Assets       | Catalien/Nueces        | Construct 138 KV in and out bus with accommodations for future breakers. Install 138-kV 63KA Live Tank Circuit Breaker on highside of transformer. Install 2- 138-kV MCABs for line switches. Install 1 manual bus tie. | 3/4/2019                         | 8/29/2019                           |                                |                                     | \$ 1,691,997.00                   |                                |            | 0                | 138                   |                              |                        |                                  |                   |                           |                             |                      |                        | 16 TAC 25 83(a)(3)                 | Property Owned by AEP                                                                                                                  |
| 42745478                 | Clooner 138-kV Substation T-Line Assets            | Edinburg/Hidalgo       | Terminate the Southeast Edinburg - Azteca 138-kV transmission line into the new Clooner 138-kV Substation.                                                                                                              | 3/4/2019                         | 11/20/2019                          |                                |                                     | \$ 685,678.00                     |                                |            | 0                | 138                   | 0.08                         | 795 KCM ACSS "Drake"   | Steel Mono Pole                  |                   |                           |                             |                      |                        | 16 TAC 25 101 (c)(5)(A)            | Within station property                                                                                                                |
| 42729287                 | Clooner 138-kV Substation T-Station Assets         | Edinburg/Hidalgo       | Install 2-138-kV circuit switcher off of each bus. Install Multiplexor 2-Breakers & Bus-Tie Breaker. Ultimate layout in a 4-breaker 138-kV Ring Bus.                                                                    | 3/4/2019                         | 11/20/2019                          |                                |                                     | \$ 3,151,882.00                   |                                |            | 0                | 138                   |                              |                        |                                  |                   |                           |                             |                      |                        | 16 TAC 25 83(a)(3)                 | Property purchased                                                                                                                     |
| 42752548                 | Pharr MVEC Relay Upgrade                           | Edinburg/Hidalgo       | Replace a single Phase CCVT/Wave Trap switch and three phase CCVT. replace the RTU and upgrade line relays.                                                                                                             | 3/4/2019                         | 11/20/2019                          |                                |                                     | \$ 449,567.00                     |                                |            | 0                | 138                   |                              |                        |                                  |                   |                           |                             |                      |                        | 16 TAC 25 83(a)(3)                 | Within station property                                                                                                                |
| 42752548                 | HEC SS Relay Upgrade                               | Edinburg/Hidalgo       | Replace the existing RTU and upgrade the existing line relays. add additional 100MB ethernet.                                                                                                                           | 3/4/2019                         | 11/20/2019                          |                                |                                     | \$ 322,667.00                     |                                |            | 0                | 138                   |                              |                        |                                  |                   |                           |                             |                      |                        | 16 TAC 25 83(a)(3)                 | Within station property                                                                                                                |
| 42823718                 | Arlina Substation Rehab                            | Corpus Christi/Nueces  | Add breakers and switches for the Laguna Substation and Naval Base GIS Substation terminals. Add bays for Transformers 1, 2, 3 and 4 for 138 kV conversion.                                                             | 3/4/2019                         | 5/29/2019                           |                                |                                     | \$ 7,245,338.00                   |                                |            | 0                | 138                   |                              |                        |                                  |                   |                           |                             |                      |                        | 16 TAC 25 83(a)(3)                 | Within station property                                                                                                                |
| 42725434                 | Heines Substation T-Station Assets                 | Corpus Christi/Nueces  | Install 138-kV switches, circuit switcher, and buswork for the 138-kV portion of the new Heines Substation.                                                                                                             | 4/1/2019                         | 5/29/2019                           |                                |                                     | \$ 1,199,361.00                   |                                |            | 0                | 138                   |                              |                        |                                  |                   |                           |                             |                      |                        | 16 TAC 25 83(a)(3)                 | Within station property                                                                                                                |
| 42811629                 | Heines Substation T-Line Assets                    | Corpus Christi/Nueces  | Install AEP Texas transmission fiber cable from LCRA Arline to Naval Base GIS 89-kV transmission line into new Heines substation.                                                                                       | 4/1/2019                         | 5/29/2019                           |                                |                                     | \$ 1,426,191.00                   |                                |            | 0                | 69                    |                              |                        |                                  |                   |                           |                             |                      |                        | 16 TAC 25 83(a)(3)                 |                                                                                                                                        |

**AEP Texas  
(Central Division)  
CONSTRUCTION PROGRESS REPORT  
APRIL 2019**

**Public Utility Commission of Texas  
Project No. 49066**

| Utility's Project Number | Project Name                                                 | Location (City/County) | Description                                                                                                                                                                                                                     | Estimated (or Actual) Start Date | Finish Date (Construction Complete) | Date Energized (If Applicable) | Initial Estimated Project Cost (\$) | Final Estimated Project Cost (\$) | Final Actual Project Cost (\$) | % Variance | Percent Complete | Existing Voltage (KV) | Upgraded or New Voltage (KV) | Circuit Length (Miles) | Conductor Type & Size & Bundling | Structure Type(s) | Existing ROW Width (Feet) | Existing ROW Length (Miles) | New ROW Width (Feet) | New ROW Length (Miles) | Rule Section or PUC Central Number | Comments                                                                                      |
|--------------------------|--------------------------------------------------------------|------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------|-------------------------------------|--------------------------------|-------------------------------------|-----------------------------------|--------------------------------|------------|------------------|-----------------------|------------------------------|------------------------|----------------------------------|-------------------|---------------------------|-----------------------------|----------------------|------------------------|------------------------------------|-----------------------------------------------------------------------------------------------|
| 42845393                 | Odem - Water Works 69-kV transmission line                   | San Patricio           | Relocate existing 69-kV transmission line to south side of station to accommodate station upgrades                                                                                                                              | 4/1/2019                         | 11/28/2019                          |                                |                                     | \$ 347,409.00                     |                                |            | 0                | 69                    |                              | 0.05                   | 795 KCM ACSS "Drake"             | Steel Mono Pole   |                           |                             |                      |                        | 16 TAC 25 §3(a)(3)                 | Within station property                                                                       |
| 42845431                 | Odem - Sinton 69-kV transmission line                        | San Patricio           | Relocate existing 69-kV transmission line to south side of station to accommodate station upgrades                                                                                                                              | 4/1/2019                         | 11/28/2019                          |                                |                                     | \$ 345,803.00                     |                                |            | 0                | 69                    |                              | 0.05                   | 795 KCM ACSS "Drake"             | Steel Mono Pole   |                           |                             |                      |                        | 16 TAC 25 §3(a)(3)                 | Within station property                                                                       |
| 42729715                 | Odem 69-kV Substation Upgrades                               | San Patricio           | Upgrade both high side fuses with 145KV, 3000A, 40KV, 125VDC circuit switchers on H-Frame structures. Construct high side bus (Southside). Replace line switches.                                                               | 4/1/2019                         | 11/28/2019                          |                                |                                     | \$ 2,247,549.00                   |                                |            | 0                | 69                    |                              |                        |                                  |                   |                           |                             |                      |                        | 16 TAC 25 §3(a)(3)                 | Within station property                                                                       |
| 42840786                 | Gregory - Rincon 69-kV Rebuild                               | San Patricio           | Partially rebuild and reconductor the Gregory to Rincon 69-kV transmission line to 138-kV standards. Will continue to be operated at 69 kV.                                                                                     | 4/6/2019                         | 12/31/2019                          |                                |                                     | \$ 6,500,000.00                   |                                |            | 0                | 69                    |                              | 4.37                   | 795 KCM ACSS "Drake"             | Steel Mono Pole   | 50                        | 4.37                        |                      |                        | 16 TAC 25 101 (c)(5)(B)            | Utilizing Existing Easements. Landowners Notified.                                            |
| 42842575                 | Pirate Substation T-Station Assets                           | Sinton/San Patricio    | Construct the 69-kV side of the Pirate Substation including the in & out transmission line work with two motor-operated switches, a manual bus tie switch, a switch on second bus terminal for future transformer, a Wave Trip. | 5/1/2019                         | 3/1/2020                            |                                |                                     | \$ 2,245,202.00                   |                                |            | 0                | 69                    |                              |                        |                                  |                   |                           |                             |                      |                        | 16 TAC 25 §3(a)(3)                 | Property Purchased                                                                            |
| 42877813                 | McC Campbell-Whitepoint 138-kV transmission line. Add OPGW   | San Patricio           | Extend OPGW from McC Campbell to Gibbs Station to Gregory Station on the McC Campbell to Whitepoint 138-kV transmission line.                                                                                                   | 4/6/2019                         | 12/10/2019                          |                                |                                     | \$ 892,612.00                     |                                |            | 0                | 138                   |                              |                        |                                  |                   |                           |                             |                      |                        | 16 TAC 25 §3(a)(3)                 | Adding Telecom fiber loop between AEP substation assets on existing 138-kV transmission line. |
| 42823720                 | Naval Base GIS Station                                       | Corpus Christi/Nueces  | Reconfigure the Naval Base GIS station to be 138-kV with the Auto feeding the 69 kV line to North Padre Island.                                                                                                                 | 5/28/2019                        | 9/6/2019                            |                                |                                     | \$ 1,652,000.00                   |                                |            | 0                | 69                    | 138                          |                        |                                  |                   |                           |                             |                      |                        | 16 TAC 25 §3(a)(3)                 | Within station property                                                                       |
| 42843872                 | Victoria Plant - T-Station Assets                            | Victoria               | Install circuit breaker, metering, modify the STEC loop to make room for the new terminal. Update relay settings, RTU and SDR.                                                                                                  | 5/4/2019                         | 11/6/2019                           |                                |                                     | \$ 2,160,762.00                   |                                |            | 0                | 138                   |                              |                        |                                  |                   |                           |                             |                      |                        | 16 TAC 25 §3(a)(3)                 | Within station property                                                                       |
| 42849366                 | Leopold 138-kV Station (Generator Owned)                     | Victoria               | Install RTU in generator-owned station.                                                                                                                                                                                         | 9/9/2019                         | 11/6/2019                           |                                |                                     | \$ 354,929.00                     |                                |            | 0                | 138                   |                              |                        |                                  |                   |                           |                             |                      |                        | 16 TAC 25 §3(a)(3)                 | Within generator-owned station property                                                       |
| 42847043                 | Victoria Plant - Replace breaker                             | Victoria               | Replace 138-kV breaker 9480 and expand control house to accommodate additional relay panels.                                                                                                                                    | 9/10/2019                        | 10/6/2019                           |                                |                                     | \$ 1,328,175.00                   |                                |            | 0                | 138                   |                              |                        |                                  |                   |                           |                             |                      |                        | 16 TAC 25 §3(a)(3)                 | Within station property                                                                       |
| 42843906                 | Dupont Switching Station T-Station Assets                    | San Patricio           | Update relays for Victoria West line, install SSO relay, upgrade MUX.                                                                                                                                                           | 5/4/2019                         | 5/25/2019                           |                                |                                     | \$ 303,684.00                     |                                |            | 0                | 138                   |                              |                        |                                  |                   |                           |                             |                      |                        | 16 TAC 25 §3(a)(3)                 | Within station property                                                                       |
| 42843894                 | Dupont Switching Station Rupture Build 138-kV Line Extension | San Patricio           | Construct dead-end and temporary IPP first span to Victoria West 138-kV Line.                                                                                                                                                   | 5/4/2019                         | 6/23/2019                           |                                |                                     | \$ 408,235.00                     |                                |            | 0                | 138                   |                              | 0.04                   | 795 KCM ACSS "Drake"             | Steel Mono Pole   | 0                         | 0.00                        | 100                  | 0.03                   | 16 TAC 25 101 (c)(5)(A)            | Landowner Consent Acquired                                                                    |

**AEP Texas  
(Central Division)  
CONSTRUCTION PROGRESS REPORT  
APRIL 2019**

**Public Utility Commission of Texas  
Project No. 49066**

| Utility's Project Number | Project Name                                               | Location (City/County) | Description                                                                                                                                                                                          | Estimated (or Actual) Start Date | Finish Date (Construction Complete) | Date Energized (If Applicable) | Initial Estimated Project Cost (\$) | Final Estimated Project Cost (\$) | Final Actual Project Cost (\$) | % Variance | Percent Complete | Existing Voltage (kV) | Upgraded or New Voltage (kV) | Circuit Length (Miles)  | Conductor Type & Size & Bundling | Structure Type(s) | Existing ROW Width (Feet) | Existing ROW Length (Miles) | New ROW Width (Feet) | New ROW Length (Miles) | Rule Section or PUC Central Number | Comments                                                                                   |
|--------------------------|------------------------------------------------------------|------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------|-------------------------------------|--------------------------------|-------------------------------------|-----------------------------------|--------------------------------|------------|------------------|-----------------------|------------------------------|-------------------------|----------------------------------|-------------------|---------------------------|-----------------------------|----------------------|------------------------|------------------------------------|--------------------------------------------------------------------------------------------|
| 42848367                 | Rupley Station (Generator Owned)                           | San Patricio           | Install RTU, meter panel and metering transformers in generator-owned station                                                                                                                        | 5/4/2019                         | 5/28/2019                           |                                |                                     | \$ 498,358.00                     |                                |            | 0                | 138                   |                              |                         |                                  |                   |                           |                             |                      |                        | 16 TAC 25.83(a)(3)                 | Within generator-owned station property                                                    |
| 42817198                 | Gibbs 138-kV Station                                       | San Patricio           | Construct a six (6) Breaker Ring Bus expendable to Breaker and a Hall configuration to serve four GCGV owned Transformers                                                                            | 5/9/2019                         | 12/10/2019                          |                                |                                     | \$ 8,264,697.00                   |                                |            | 0                | 138                   |                              |                         |                                  |                   |                           |                             |                      |                        | 16 TAC 25.83(a)(3)                 | CIAC to be collected for cost of station. Land provided under long term lease              |
| 42888088                 | Gibbs to GCGV Circuit 1 T-line                             | San Patricio           | Install T-Line Structure outside of Gibbs 138kV Substation Fence. This T-Line Structure will serve as a Point of Interconnect (POI). Install conductor between Gibbs Substation and T-Line Structure | 5/9/2019                         | 12/10/2019                          |                                |                                     | \$ 377,801.00                     |                                |            | 0                | 138                   | 0.01                         | 477 ACSR/AW "Hawk"      | Steel H-Frame                    |                   |                           |                             |                      | 0.01                   | 16 TAC 25.101 (c)(5)(A)            | CIAC to be collected for cost of interconnect. Land provided under long term lease         |
| 42894887                 | Gibbs to GCGV Circuit 2 T-line                             | San Patricio           | Install T-Line Structure outside of Gibbs 138kV Substation Fence. This T-Line Structure will serve as a Point of Interconnect (POI). Install conductor between Gibbs Substation and T-Line Structure | 5/9/2019                         | 12/10/2019                          |                                |                                     | \$ 377,801.00                     |                                |            | 0                | 138                   | 0.01                         | 477 ACSR/AW "Hawk"      | Steel H-Frame                    |                   |                           |                             |                      | 0.01                   | 16 TAC 25.101 (c)(5)(A)            | CIAC to be collected for cost of interconnect. Land provided under long term lease         |
| 42888098                 | Gibbs to GCGV Circuit 3 T-line                             | San Patricio           | Install T-Line Structure outside of Gibbs 138kV Substation Fence. This T-Line Structure will serve as a Point of Interconnect (POI). Install conductor between Gibbs Substation and T-Line Structure | 5/9/2019                         | 12/10/2019                          |                                |                                     | \$ 377,801.00                     |                                |            | 0                | 138                   | 0.01                         | 477 ACSR/AW "Hawk"      | Steel H-Frame                    |                   |                           |                             |                      | 0.01                   | 16 TAC 25.101 (c)(5)(A)            | CIAC to be collected for cost of interconnect. Land provided under long term lease         |
| 42888099                 | Gibbs to GCGV Circuit 4 T-line                             | San Patricio           | Install T-Line Structure outside of Gibbs 138kV Substation Fence. This T-Line Structure will serve as a Point of Interconnect (POI). Install conductor between Gibbs Substation and T-Line Structure | 5/9/2019                         | 12/10/2019                          |                                |                                     | \$ 377,801.00                     |                                |            | 0                | 138                   | 0.01                         | 477 ACSR/AW "Hawk"      | Steel H-Frame                    |                   |                           |                             |                      | 0.01                   | 16 TAC 25.101 (c)(5)(A)            | CIAC to be collected for cost of interconnect. Land provided under long term lease         |
| 42888102                 | Gibbs 138-kV Cut-in                                        | San Patricio           | Construct approximately 0.87 mile double circuit cut-in to the existing Dupont to White Point Ckt #3 138-kV Line from Gibbs 138-kV station                                                           | 5/9/2019                         | 12/10/2019                          |                                |                                     | \$ 2,288,847.00                   |                                |            | 0                | 138                   | 1.74                         | 795 KCM ACSR/AW "Drake" | Steel Monopole                   |                   |                           |                             | 100                  | 0.87                   | 16 TAC 25.101 (c)(5)(A)            | Partial CIAC to be collected for cost of interconnect. Land provided under long term lease |
| 42888861                 | Raymond Wind Permanent Interconnect Bonilla 345-kV Station | Cameron                | Construct a new 345-kV expendable breaker and a half configuration station with three (3) breakers and SSO Relay                                                                                     | 5/25/2018                        | 11/30/2019                          |                                |                                     | \$ 24,500,000.00                  |                                |            | 0                | 345                   |                              |                         |                                  |                   |                           |                             |                      |                        | 16 TAC 25.83(a)(3)                 | Property Purchased                                                                         |