



Control Number: 49066



Item Number: 190

Addendum StartPage: 0

TNMP
TRANSMISSION CONSTRUCTION PROGRESS REPORT
for
JULY 2019

Public Utility Commission of Texas
Project No. 49066

101

RECEIVED

2019 JUL 10 AM 10: 03

PUBLIC UTILITY COMMISSION
FILING CLERK

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (If Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
STE09617	Rebuild LaMarque to Amoco	Galveston County	Rebuild & upgrade the 69 kV circuit between LaMarque & Amoco Sub	11/07/16	12/31/17		11,000,115	11,000,115			99%	69	69	4.5	795ACSS	STEEL	VARIABLES	4.5	N/A	N/A	25 101(c)(5)(B)	In Construction
NTE09118	Line M-69-K Rebuild	Reeves County	Replace wood poles with steel and install 2nd 138 kV circuit	02/01/18	12/15/18		22,000,000	22,000,000			99%	69	138	27	1926ACSR	STEEL	N/A	N/A	N/A	N/A	25 101(c)(5)(B)	In Construction
NTE07415	Billingslea Switching Station Build	Reeves County	Construct a new 138KV PCD for services to Salt Creek Midstream	09/01/18	12/31/18		600,504	1,133,097			98%	N/A	138								25 101(c)(5)(B)	In Construction
NTE08816	Onhor to Lakepointe Line Upgrade to 3000 amps	Denton County	Upgrade existing transmission line to 3000 amps	10/25/18	03/22/19	03/25/19	1,000,000	1,000,000	1,004,780	0%	100%	138	138	0.25	959 6 SUWANNEE	STEEL	VARIABLES	0.2	N/A	N/A	25 101(c)(5)(B)	Complete
NTE03218	Lakepointe Upgrade to 3000 amps	Denton County	Upgrade existing substation to 3000 amps	08/17/18	04/05/19	04/05/19	1,200,000	1,500,000	1,489,506	-1%	100%	N/A	138	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25 101(c)(5)(B)	Complete
NTE03418	Jones Street Upgrade to 3000 amps	Denton County	Upgrade existing substation to 3000 amps	10/08/18	03/22/19	03/25/19	850,000	850,000	683,932	-20%	100%	N/A	138	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25 101(c)(5)(B)	Complete
STE02416	Hidden Lakes Substation Build	Galveston County	Construct new Sub station to support load between South Shore and PH Robinson	06/04/18	12/20/18	02/01/19	9,885,562	9,885,562	10,167,742	3%	100%	N/A	138	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25 101(c)(5)(B)	Complete
STE03217	Magnolia Sub Breaker Addition	Galveston County	Additional Breakers and switches to make complete ring bus	06/03/19			2,279,313	2,279,313			25%	N/A	138	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25 101(c)(5)(B)	In Construction
STE07320	ISP Sub Breaker Addition	Galveston County	Additional Breakers and switches to make complete ring bus	07/03/19			1,501,162	1,501,162			20%	N/A	138	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25 101(c)(5)(B)	In Construction
NTE04018	Saddleback Substation Build	Pecos County	Construct new Sub station to support load in the Pecos area	01/14/19	05/30/19	05/30/19	7,500,000	7,500,000	6,686,706	-11%	100%	N/A	138	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25 101(c)(5)(B)	Complete
NTE04218	NTE-Caltwood	Reeves County	Rebuild/Convert existing 69KV substation	02/01/19	12/31/19		5,500,000	5,500,000			99%	69	138	N/A			N/A	N/A			25 101(c)(5)(B)	In Construction
NTE03918	NTE-TG-Faulkner Substation Build	Reeves County	Construct new transmission to service Apollo	04/01/19	12/31/19		9,000,000	9,000,000			30%	N/A	138	N/A			N/A	N/A			25 101(c)(5)(B)	In Construction
NTE07719	NTE-NH-Colte Tap Switch Cap Bank	Reeves County	add cap banks to existing substation to regulate the rise and drop of the voltage on the line	03/15/19	12/31/19		2,200,000	4,328,000			80%	N/A	138	N/A			N/A	N/A			25 101(c)(5)(B)	In Construction
NTE07819	NTE-CG Vaquero Caymus Cap Bank	Reeves County	add cap banks to existing substation to regulate the rise and drop of the voltage on the line	04/01/19	12/31/19		1,700,000	3,148,000			99%	N/A	138	N/A			N/A	N/A			25 101(c)(5)(B)	In Construction
NTE07218	Nocona XFMR and Lowside Box X2	Montague County	replace the power transformer with a 25MVA unit, upgrade the electrical equipment and bus to support the higher ratings	06/20/19	12/31/19		5,500,000	5,500,000			0%	68	N/A	N/A			N/A	N/A			25 101(c)(5)(B)	Pre-Construction