



Control Number: 49066



Item Number: 273

Addendum StartPage: 0

GUADALUPE VALLEY ELECTRIC COOP., INC.
TRANSMISSION CONSTRUCTION PROGRESS REPORT
for
September, 2019

Public Utility Commission of Texas
Project No. **49066**

3

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (If Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
GV01 16	Meador Lake Substation	Guadalupe	New Substation, w/ 30MVA PWT distribution bays 4 circuits				4.9 Mil				11%	0	138	0	0	Steel/Pipe Bus	0	0	0	0		Substation property site acquisition coordination in progress. Re zoning coordination w/ City of Seguin successful
GV01 17	Moulton South Substation Autotransformer	Lavaca	Ardner / 138-69 kVA Autotransformer cut in 69 kV line ckt's				1.5 Mil				100%	0	138/69	0	0	Steel/Pipe Bus	0	0	0	0		Complete Autotransformer energized
GV01 18	Marion to Cibola 138 Transmission Line Circuit Addition	Guadalupe	Add 4.8 mile 138kV transmission line circuit to existing transmission line. Terminal at Marion breakers/bus. 2 Terminals at Cibola breakers/bus. replace underrated switches				4.9 Mil				100%	138	138	4.8	1192 ACSR	Steel	80	4.7	0	0		Construction Complete. Line and Terminals energized 5/24/2019
GV02 18	Schertz 138 Terminal Addition	Guadalupe	Add breaker and relaying to terminal looking at Cibola replace switches				325k				100%	138	138	0	0	Steel	0	0	0	0		Construction Complete Energized 5/24/2019
GV03 18	Nixon-LCRA Sub Relocation of Hallettsville Auto to Nixon	Gonzales	Move 138/69 Auto from Hallettsville to Nixon LCRA				125k				100%	138/69	138/69		0	Steel/Pipe Bus	0	0	0	0		Complete Autotransformer energized Sept 19 2018

2019 SEP 18 PM 11:54
FEDERAL BUREAU OF INVESTIGATION
U.S. DEPARTMENT OF JUSTICE