



Control Number: 49066



Item Number: 331

Addendum StartPage: 0

WIND ENERGY TRANSMISSION TEXAS
CONSTRUCTION PROGRESS REPORT
for November 2019

Public Utility Commission of Texas
Project No. 49066

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (if Applicable)	Initial Estimated Project Cost (Total)	Final Estimated Project Cost (Total)	Final Actual Project Cost (Total)	% Variance	Percent Complete	Existing Voltage	Upgraded or New Voltage	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
Farmiland	Long Draw Substation Farmiland Expansion	Borden County	Expand Long Draw station footprint to add Bay 7 to allow connection of a 345 kV line coming from Sharyland's "Farmiland" station	06/05/18		10/26/18	\$ 3,130,000	\$ 3,135,000			99	345	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	Sub Rule 25.83(a)(3)	
LDSolar	Long Draw Solar Station to Long Draw Switching Station Transmission Line Project	Borden County	This project is to construct the new single-circuit, 138 kV transmission line connecting the Long Draw Solar Collector Station to the Long Draw Switching Station	10/31/19	05/31/20		\$ 14,587,478				5	n/a	138	1.8	959 kcmil ACSS/TW Suwannee	Steel Monopoles	n/a	n/a	100	1.8	49238	CCN application Notice of Approval filed on 06/18/19
Solar Nova	Solar Nova Project	Kent County	New 345/138 Nova Prime station to be connected to the existing Cottonwood to Dermott 345 kV line	10/31/19	03/31/21		\$ 23,514,208				0	345	345/138	0.7 miles at 138 kV	959 kcmil ACSS/TW Suwannee	Steel Monopoles	n/a	n/a	100	0.7	Sub Rule 25.83(a)(3)	
Juno Solar	Juno Solar Station to Long Draw Switching Station Transmission Line Project	Borden County	The proposed project is a new single-circuit, 138 kV transmission line connecting the Juno Solar Collector Station to the Long Draw Switching Station	11/30/2019	12/31/2020		\$ 7,500,000				0	n/a	138	6	959 kcmil ACSS/TW Suwannee	Steel Monopoles	n/a	n/a	100	6	49973	
Primary Control Center	Primary Control Center	Travis County	Construction associated with Primary Control Center move	3/30/2019	2/15/2020		\$4,900,000				85	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	Sub Rule 25.83(a)(3)	

2019 NOV 15 PM 2:55
RECEIVED
PUBLIC UTILITY COMMISSION OF TEXAS

331