



Control Number: 49066



Item Number: 367

Addendum StartPage: 0

**ELECTRIC TRANSMISSION TEXAS
CONSTRUCTION PROGRESS REPORT
DECEMBER 2019**

**Public Utility Commission of Texas
Project No. 49066**

7
Rg

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (If Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
ETT 072A 39116	Barney Davis to Naval Base Substation 135-kV Transmission Line	Nueces	Construct new 135 kV transmission line (overhead/underground) from Barney Davis to Naval Base Substations	10/6/2016	8/31/2017	9/11/2017	\$ 43 955 000 00	\$ 43 955 000 00			90		138	5.2 (ov hd) 2.5 (under grd)	959.6 ACSS/TWAW (ov hd) 5000kcmil annealed copper cable (undergrd)	Typical Single Steel Pole w/ few h-type around 1-line crossings (ovhd) concrete duct (under grd)			Typical 100 (ovhd) 50 (undergrd)	5.2 (ovhd) 2.5 (undergrd)	42467	CCN approval on 05/26/2015
ETT 142 P15 J3001	Falfurmas 69-kV SVC	Brooks	Replace DSTATCOM with Static VAR Compensator (SVC) and install bus tie to SVC	11/29/2016	5/31/2019			\$ 19,066 707 00			5	69									16 TAC 25 83(a)(3)	Corrected Voltage
ETT 141 ETT000213	BM Davis Station Upgrades	Nueces	Replace five circuit breakers and replace differential relays	11/29/2018	6/28/2019	4/10/2019		\$ 3 166 162 00			99	138									16 TAC 25 83(a)(3)	New Property Acquired for D/C/M
ETT 140 ETT000211	Oklahoma Substation	Wilbarger	Replace 138-kV and 345 kV breakers and switches	10/6/2017	12/31/2017	12/14/2018		\$ 10 440 000 00			99	345 / 138									16 TAC 25 83(a)(3)	Within Station Property
42598598	SW Vernon Connect Oklahoma	Wilbarger	Oklahoma Add wave trap Connection to SW Vernon	1/22/2018	1/31/2019			\$ 1 200 000 00				138									16 TAC 25 83(a)(3)	Within Station Property
42681304	Yellow Jacket Station	Menard/Menard	Replace relays and Corner Equipment to match Temporary Cactus Flats Tap and future Treadwell station relays	3/20/2018	5/5/2018	5/15/2018		\$ 506 892 00			95	138									16 TAC 25 83(a)(3)	Within Station Property
ETT-139 ET1600803	Maplewood Interconnection Add 2nd Circuit to serve Red Barn IPP Owned Station	Pecos	Add new 345 kV transmission line circuit from the LCRA TSC Bakersfield Station to the point of interconnection at Red Barn	4/9/2018	4/24/2020		\$ 2 401 000 00	\$ 2 270 000 00			90	345	1.94	2-bundled Cardinal 554 KCM 54/7 ACSR			150	1.94			47603	PUCT Docket 47603 Approved on 12/27/2017
ETT 144 P16141001	Live Oak Interconnect	Schleicher	Install one 345-kV terminal at LCRA TSC a Big Hill 345-kV Station to provide a permanent interconnection for the Live Oak Wind Project LLC wind farm	3/18/2018	10/5/2018	10/8/2018		\$ 5 333 559 00			99	345									16 TAC 25 83(a)(3)	Within Station Property
ETT 130 ETT2015126	Rio Bravo 1 Wind Generator Temp Connection	Sierr	Construct new 345-KV POI temporary tap on the Camizo-Del Sol 345-kV transmission line for Long Road Energy (Rio Bravo 1)	4/18/2018	9/30/2018	10/8/2018		\$ 1 400 000 00			99	345									16 TAC 25 83(a)(3)	Utilizing Existing Easement
ETT 149 P17102001	Ajo Zonito 345-kV Line Tap	Kenedy	Create Hard Tap in Ajo-Zonito 345-kV line to interconnect Stella Wind Farm transmission line	9/5/2018	10/1/2018	10/1/2018		\$ 1 381 571 00			99	345	0.10		Steel Mono Pole		150	0.10			16 TAC 25 101 (c)(5)(A)	Written consent acquired from landowner with the right to construct
ETT 149 P17102002	Ajo Station Remote-End Work	Kenedy	Install new relay equipment to create a three-terminal line protection scheme Remove and warehouse existing old generation L80/311L relay panels	7/5/2018	10/1/2018	10/1/2018		\$ 551 342 00			99	345									16 TAC 25 83(a)(3)	Property Owned
ETT 149 P17102003	Zonito Station Remote End Work	Kenedy	Install new relay equipment to create a three-terminal line protection scheme Remove and warehouse existing old generation L80/311L relay panels	7/5/2018	10/1/2018	10/1/2018		\$ 606 865 00			99	345									16 TAC 25 83(a)(3)	Property Owned

**ELECTRIC TRANSMISSION TEXAS
CONSTRUCTION PROGRESS REPORT
DECEMBER 2019**

**Public Utility Commission of Texas
Project No. 49066**

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (If Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
ETT 149 P17102004	Stella Collector Station Metering	Kenedy	Install metering SDR ME and RTU at the IPP collector station	7/5/2018	10/1/2018	10/1/2018		\$ 821 224 00			95	345									16 TAC 25 #3(a)(3)	Property owned by generator. Written agreement for equipment installation acquired
ETT 150 ETT000910	Laguna Substation	Nueces	Replace insulators and switches for 138 kV conversion and operation	3/4/2019	5/29/2020			\$ 1 051 790 00			0	69	138								16 TAC 25 #3(a)(3)	Within Station Property
ETT 149 P1 211001	Ajo Zorillo 345 kV 2nd Circuit (Stella Permanent Tap)	Kenedy	Construct a 2nd circuit with OPGW on the Ajo Zorillo 345-kV transmission line from the Stella Tap location (constructed under TP2017102) up to the Ajo Station	11/9/2019	4/15/2020			\$ 9,966 375 00			71	345		7.85	2-1590 ACSR/AW	Steel Mono Pole	150	7.85			16 TAC 25 #3(a)(3)	Second circuit previously certificated. Easement previously acquired
ETT 149 P17211003	Ajo Station Line Terminal for Stella Permanent Tap	Kenedy	Construct new two breaker line terminal at Ajo Station. This will form a new Zorillo line terminal at Ajo	11/9/2019	4/15/2020			\$ 3,407 747 00			47	345									16 TAC 25 #3(a)(3)	Within Station Property
ETT 120 P09042009	Hearland Yellowjacket ETT	Menard/Menard McCulloch	Hearland to Yellowjacket. Build 18.75 miles of new transmission line to 138 kV standards and operate at 69 kV	3/7/2019	10/21/2019		\$ 19 824 000 00				0		138	18.50	#59.6 ACSR/TW	Single Pole Brace Post			100	18.50	46234	CCN approved on 8/31/2017 ETT Portion Only
ETT 146 P1517701	Stewart Rd. 345-kV Hairpin	Hidalgo/Hidalgo	Construct a double circuit 345 kV transmission line from the Stewart Rd Station to the North Edinburg-SU Paimio 345-kV transmission line	11/15/2019	10/31/2020		\$ 24 600 281 00				0		345	5.00	2-954 ACSR	Steel Mono Pole			150	5.00	47603	PUCT Docket 47973 Approved on 02/14/2019
ETT 130 P17216001	Rio Bravo I Windfarm Permanent Interconnect	Star Zapata	Add second circuit to 26.6 miles of the Cerizo - Del Sol 345-kV double-circuit capable transmission line to permanently interconnect Rio Bravo Windfarm I	7/15/2019	2/17/2020			\$ 19 400 000 00			0	345		26.60	2-954 ACSR/AW 54/7 "Cardinal"	Steel Mono Pole	150	26.6			16 TAC 25 #3(a)(3)	Second 345 kV circuit previously certificated
ETT 120 P09082011	Hearland-Yellowjacket 69 kV Terminate line into Yellowjacket ETT	Menard/Menard	Add third rung and breakers to existing station to terminate new Hearland-Yellowjacket 69 kV transmission line. Replace RTU	10/4/2019	12/20/2019			\$ 1 303 055 00			0	69									16 TAC 25 #3(a)(3)	Within Station Property
ETT 158 P18078001	Vera Wind Interconnection	Wilbarger	Construct 3.80 miles of new single circuit transmission line, except of an approximate 0.7 mile section from the new ETT Coulomb Substation to the Vera Wind Collector Station	9/23/2019	3/15/2020		\$ 10 700 000 00	\$ 7 800 000 00			0		345	3.80	2-954 ACSR	Steel Mono Pole			150	3.80	48945	CCN Approved on 03/27/2019
ETT 158 P18078011	Vera Wind Interconnection	Wilbarger	Coulomb 345 kV Substation Cut-In. Terminate the Clear Crossing to 50th Clark 345-kV transmission line into new Coulomb 345 kV Substation	12/6/2019	3/15/2020			\$ 1 500 000 00			0		345	0.10	2-1590 ACSS	Steel Mono Pole			150	0.10	16 TAC 25 101 (c)(5)(A)	Landowner Consent Obtained
ETT 158 P18078017	Vera Wind Interconnection	Wilbarger	Coulomb 345-kV Substation. Construct a new three-breaker 345-kV substation to permanently interconnect Vera Wind's 220.4 MW Windfarm	9/23/2019	3/15/2020		\$ 14 000 000 00	\$ 14 000 000 00			0		345								48945	CCN Approved on 03/27/2019
ETT 158 P18078027	Vera Wind Interconnection	Wilbarger	Construct 3.80 miles of new single circuit transmission line, except of an approximate 0.7 mile section from the new ETT Coulomb Substation to the Vera Wind Collector Station	9/23/2019	3/15/2020			\$ 26 000 000 00			0	345		3.80	2-954 ACSR	Steel Mono Pole	150	3.80			16 TAC 25 101 (c)(5)(A)	Landowner Consent Obtained
ETT 158 P18078037	Vera Wind Interconnection	Wilbarger	Construct 3.80 miles of new single circuit transmission line, except of an approximate 0.7 mile section from the new ETT Coulomb Substation to the Vera Wind Collector Station	9/23/2019	3/15/2020			\$ 26 000 000 00			0	345		3.80	2-954 ACSR	Steel Mono Pole	150	3.80			16 TAC 25 101 (c)(5)(A)	Landowner Consent Obtained
ETT 158 P18078047	Vera Wind Interconnection	Wilbarger	Construct 3.80 miles of new single circuit transmission line, except of an approximate 0.7 mile section from the new ETT Coulomb Substation to the Vera Wind Collector Station	9/23/2019	3/15/2020			\$ 26 000 000 00			0	345		3.80	2-954 ACSR	Steel Mono Pole	150	3.80			16 TAC 25 101 (c)(5)(A)	Landowner Consent Obtained
ETT 158 P18078057	Vera Wind Interconnection	Wilbarger	Construct 3.80 miles of new single circuit transmission line, except of an approximate 0.7 mile section from the new ETT Coulomb Substation to the Vera Wind Collector Station	9/23/2019	3/15/2020			\$ 26 000 000 00			0	345		3.80	2-954 ACSR	Steel Mono Pole	150	3.80			16 TAC 25 101 (c)(5)(A)	Landowner Consent Obtained
ETT 158 P18078067	Vera Wind Interconnection	Wilbarger	Construct 3.80 miles of new single circuit transmission line, except of an approximate 0.7 mile section from the new ETT Coulomb Substation to the Vera Wind Collector Station	9/23/2019	3/15/2020			\$ 26 000 000 00			0	345		3.80	2-954 ACSR	Steel Mono Pole	150	3.80			16 TAC 25 101 (c)(5)(A)	Landowner Consent Obtained
ETT 158 P18078077	Vera Wind Interconnection	Wilbarger	Construct 3.80 miles of new single circuit transmission line, except of an approximate 0.7 mile section from the new ETT Coulomb Substation to the Vera Wind Collector Station	9/23/2019	3/15/2020			\$ 26 000 000 00			0	345		3.80	2-954 ACSR	Steel Mono Pole	150	3.80			16 TAC 25 101 (c)(5)(A)	Landowner Consent Obtained
ETT 158 P18078087	Vera Wind Interconnection	Wilbarger	Construct 3.80 miles of new single circuit transmission line, except of an approximate 0.7 mile section from the new ETT Coulomb Substation to the Vera Wind Collector Station	9/23/2019	3/15/2020			\$ 26 000 000 00			0	345		3.80	2-954 ACSR	Steel Mono Pole	150	3.80			16 TAC 25 101 (c)(5)(A)	Landowner Consent Obtained
ETT 158 P18078097	Vera Wind Interconnection	Wilbarger	Construct 3.80 miles of new single circuit transmission line, except of an approximate 0.7 mile section from the new ETT Coulomb Substation to the Vera Wind Collector Station	9/23/2019	3/15/2020			\$ 26 000 000 00			0	345		3.80	2-954 ACSR	Steel Mono Pole	150	3.80			16 TAC 25 101 (c)(5)(A)	Landowner Consent Obtained
ETT 158 P18078107	Vera Wind Interconnection	Wilbarger	Construct 3.80 miles of new single circuit transmission line, except of an approximate 0.7 mile section from the new ETT Coulomb Substation to the Vera Wind Collector Station	9/23/2019	3/15/2020			\$ 26 000 000 00			0	345		3.80	2-954 ACSR	Steel Mono Pole	150	3.80			16 TAC 25 101 (c)(5)(A)	Landowner Consent Obtained
ETT 158 P18078117	Vera Wind Interconnection	Wilbarger	Construct 3.80 miles of new single circuit transmission line, except of an approximate 0.7 mile section from the new ETT Coulomb Substation to the Vera Wind Collector Station	9/23/2019	3/15/2020			\$ 26 000 000 00			0	345		3.80	2-954 ACSR	Steel Mono Pole	150	3.80			16 TAC 25 101 (c)(5)(A)	Landowner Consent Obtained
ETT 158 P18078127	Vera Wind Interconnection	Wilbarger	Construct 3.80 miles of new single circuit transmission line, except of an approximate 0.7 mile section from the new ETT Coulomb Substation to the Vera Wind Collector Station	9/23/2019	3/15/2020			\$ 26 000 000 00			0	345		3.80	2-954 ACSR	Steel Mono Pole	150	3.80			16 TAC 25 101 (c)(5)(A)	Landowner Consent Obtained
ETT 158 P18078137	Vera Wind Interconnection	Wilbarger	Construct 3.80 miles of new single circuit transmission line, except of an approximate 0.7 mile section from the new ETT Coulomb Substation to the Vera Wind Collector Station	9/23/2019	3/15/2020			\$ 26 000 000 00			0	345		3.80	2-954 ACSR	Steel Mono Pole	150	3.80			16 TAC 25 101 (c)(5)(A)	Landowner Consent Obtained
ETT 158 P18078147	Vera Wind Interconnection	Wilbarger	Construct 3.80 miles of new single circuit transmission line, except of an approximate 0.7 mile section from the new ETT Coulomb Substation to the Vera Wind Collector Station	9/23/2019	3/15/2020			\$ 26 000 000 00			0	345		3.80	2-954 ACSR	Steel Mono Pole	150	3.80			16 TAC 25 101 (c)(5)(A)	Landowner Consent Obtained
ETT 158 P18078157	Vera Wind Interconnection	Wilbarger	Construct 3.80 miles of new single circuit transmission line, except of an approximate 0.7 mile section from the new ETT Coulomb Substation to the Vera Wind Collector Station	9/23/2019	3/15/2020			\$ 26 000 000 00			0	345		3.80	2-954 ACSR	Steel Mono Pole	150	3.80			16 TAC 25 101 (c)(5)(A)	Landowner Consent Obtained
ETT 158 P18078167	Vera Wind Interconnection	Wilbarger	Construct 3.80 miles of new single circuit transmission line, except of an approximate 0.7 mile section from the new ETT Coulomb Substation to the Vera Wind Collector Station	9/23/2019	3/15/2020			\$ 26 000 000 00			0	345		3.80	2-954 ACSR	Steel Mono Pole	150	3.80			16 TAC 25 101 (c)(5)(A)	Landowner Consent Obtained
ETT 158 P18078177	Vera Wind Interconnection	Wilbarger	Construct 3.80 miles of new single circuit transmission line, except of an approximate 0.7 mile section from the new ETT Coulomb Substation to the Vera Wind Collector Station	9/23/2019	3/15/2020			\$ 26 000 000 00			0	345		3.80	2-954 ACSR	Steel Mono Pole	150	3.80			16 TAC 25 101 (c)(5)(A)	Landowner Consent Obtained
ETT 158 P18078187	Vera Wind Interconnection	Wilbarger	Construct 3.80 miles of new single circuit transmission line, except of an approximate 0.7 mile section from the new ETT Coulomb Substation to the Vera Wind Collector Station	9/23/2019	3/15/2020			\$ 26 000 000 00			0	345		3.80	2-954 ACSR	Steel Mono Pole	150	3.80			16 TAC 25 101 (c)(5)(A)	Landowner Consent Obtained
ETT 158 P18078197	Vera Wind Interconnection	Wilbarger	Construct 3.80 miles of new single circuit transmission line, except of an approximate 0.7 mile section from the new ETT Coulomb Substation to the Vera Wind Collector Station	9/23/2019	3/15/2020			\$ 26 000 000 00			0	345		3.80	2-954 ACSR	Steel Mono Pole	150	3.80			16 TAC 25 101 (c)(5)(A)	Landowner Consent Obtained
ETT 158 P18078207	Vera Wind Interconnection	Wilbarger	Construct 3.80 miles of new single circuit transmission line, except of an approximate 0.7 mile section from the new ETT Coulomb Substation to the Vera Wind Collector Station	9/23/2019	3/15/2020			\$ 26 000 000 00			0	345		3.80	2-954 ACSR	Steel Mono Pole	150	3.80			16 TAC 25 101 (c)(5)(A)	Landowner Consent Obtained
ETT 158 P18078217	Vera Wind Interconnection	Wilbarger	Construct 3.80 miles of new single circuit transmission line, except of an approximate 0.7 mile section from the new ETT Coulomb Substation to the Vera Wind Collector Station	9/23/2019	3/15/2020			\$ 26 000 000 00			0	345		3.80	2-954 ACSR	Steel Mono Pole	150	3.80			16 TAC 25 101 (c)(5)(A)	Landowner Consent Obtained
ETT 158 P18078227	Vera Wind Interconnection	Wilbarger	Construct 3.80 miles of new single circuit transmission line, except of an approximate 0.7 mile section from the new ETT Coulomb Substation to the Vera Wind Collector Station	9/23/2019	3/15/2020			\$ 26 000 000 00			0	345		3.80	2-954 ACSR	Steel Mono Pole	150	3.80			16 TAC 25 101 (c)(5)(A)	Landowner Consent Obtained
ETT 158 P18078237	Vera Wind Interconnection	Wilbarger	Construct 3.80 miles of new single circuit transmission line, except of an approximate 0.7 mile section from the new ETT Coulomb Substation to the Vera Wind Collector Station	9/23/2019	3/15/2020			\$ 26 000 000 00			0	345		3.80	2-954 ACSR	Steel Mono Pole	150	3.80			16 TAC 25 101 (c)(5)(A)	Landowner Consent Obtained
ETT 158 P18078247	Vera Wind Interconnection	Wilbarger	Construct 3.80 miles of new single circuit transmission line, except of an approximate 0.7 mile section from the new ETT Coulomb Substation to the Vera Wind Collector Station	9/23/2019	3/15/2020			\$ 26 000 000 00			0	345		3.80	2-954 ACSR	Steel Mono Pole	150	3.80			16 TAC 25 101 (c)(5)(A)	Landowner Consent Obtained
ETT 158 P18078257	Vera Wind Interconnection	Wilbarger	Construct 3.80 miles of new single circuit transmission line, except of an approximate 0.7 mile section from the new ETT Coulomb Substation to the Vera Wind Collector Station	9/23/2019	3/15/2020			\$ 26 000 000 00			0	345		3.80	2-954 ACSR	Steel Mono Pole	150	3.80			16 TAC 25 101 (c)(5)(A)	Landowner Consent Obtained
ETT 158 P18078267	Vera Wind Interconnection	Wilbarger	Construct 3.80 miles of new single circuit transmission line, except of an approximate 0.7 mile section from the new ETT Coulomb Substation to the Vera Wind Collector Station	9/23/2019	3/15/2020			\$ 26 000 000 00			0	345		3.80	2-954 ACSR	Steel Mono Pole	150	3.80			16 TAC 25 101 (c)(5)(A)	Landowner Consent Obtained
ETT 158 P18078277	Vera Wind Interconnection	Wilbarger	Construct 3.80 miles of new single circuit transmission line, except of an approximate 0.7 mile section from the new ETT Coulomb Substation to the Vera Wind Collector Station	9/23/2019	3/15/2020			\$ 26 000 000 00			0	345		3.80	2-954 ACSR	Steel Mono Pole	150	3.80			16 TAC 25 101 (c)(5)(A)	Landowner Consent Obtained
ETT 158 P18078287	Vera Wind Interconnection	Wilbarger	Construct 3.80 miles of new single circuit transmission line, except of an approximate 0.7 mile section from the new ETT Coulomb Substation to the Vera Wind Collector Station	9/23/2019	3/15/2020			\$ 26 000 000 00			0	345		3.80	2-954 ACSR	Steel Mono Pole	150	3.80			16 TAC 25 101 (c)(5)(A)	Landowner Consent Obtained
ETT 158 P18078297	Vera Wind Interconnection	Wilbarger	Construct 3.80 miles of new single circuit transmission line, except of an approximate 0.7 mile section from the new ETT Coulomb Substation to the Vera Wind Collector Station	9/23/2019	3/15/2020			\$ 26 000 000 00			0	345		3.80	2-954 ACSR	Steel Mono Pole	150	3.80			16 TAC 25 101 (c)(5)(A)	Landowner Consent Obtained
ETT 158 P18078307	Vera Wind Interconnection	Wilbarger	Construct 3.80 miles of new single circuit transmission line, except of an approximate 0.7 mile section from the new ETT Coulomb Substation to the Vera Wind Collector Station	9/23/2019	3/15/2020			\$ 26 000 000 00			0	345		3.80	2-954 ACSR	Steel Mono Pole	150	3.80			16 TAC 25 101 (c)(5)(A)	Landowner Consent Obtained
ETT 158 P18078317	Vera Wind Interconnection	Wilbarger	Construct 3.80 miles of new single circuit transmission line, except of an approximate 0.7 mile section from the new ETT Coulomb Substation to the Vera Wind Collector Station	9/23/2019	3/15/2020			\$ 26 000 000 00			0	345		3.80	2-954 ACSR	Steel Mono Pole	150	3.80			16 TAC 25 101 (c)(5)(A)	Landowner Consent Obtained
ETT 158 P18078327	Vera Wind Interconnection	Wilbarger	Construct 3.80 miles of new single circuit transmission line, except of an approximate 0.7 mile section from the new ETT Coulomb Substation to the Vera Wind Collector Station	9/23/2019	3/15/2020			\$ 26 000 000 00			0	345		3.80	2-954 ACSR	Steel Mono Pole	150	3.80			16 TAC 25 101 (c)(5)(A)	Landowner Consent Obtained
ETT 158 P18078337	Vera Wind Interconnection	Wilbarger	Construct 3.80 miles of new single circuit transmission line, except of an approximate 0.7 mile section from the new ETT Coulomb Substation to the Vera Wind Collector Station	9/23/2019	3/15/2020			\$ 26 000 000 00			0	345		3.80	2-954 ACSR	Steel Mono Pole	150	3.80			16 TAC 25 101 (c)(5)(A)	Landowner Consent Obtained
ETT 158 P18078347	Vera Wind Interconnection	Wilbarger	Construct 3.80 miles of new single circuit transmission line, except of an approximate 0.7 mile section from the new ETT Coulomb Substation to the Vera Wind Collector Station	9/23/2019	3/15/2020			\$ 26 000 000 00			0	345		3.80	2-954 ACSR	Steel Mono Pole	150	3.80			16 TAC 25 101 (c)(5)(A)	Landowner Consent Obtained
ETT 158 P18078357	Vera Wind Interconnection	Wilbarger	Construct 3.80 miles of new single circuit transmission line, except of an approximate 0.7 mile section from the new ETT Coulomb Substation to the Vera Wind Collector Station	9/23/2019	3/15/2020			\$ 26 000 000 00			0	345		3.80	2-954 ACSR	Steel Mono Pole	150	3.80			16 TAC 25 101 (c)(5)(A)	Landowner Consent Obtained
ETT 158 P18078367	Vera Wind Interconnection	Wilbarger	Construct 3.80 miles of new single circuit transmission line, except of an approximate 0.7 mile section from the new ETT Coulomb Substation to the Vera Wind Collector Station	9/23/2019	3/15/2020			\$ 26 000 000 00			0	345		3.80	2-954 ACSR	Steel Mono Pole	150	3.80			16 TAC 25 101 (c)(5)(A)	Landowner Consent Obtained
ETT 158 P18078377	Vera Wind Interconnection	Wilbarger	Construct 3.80 miles of new single circuit transmission line, except of an approximate 0.7 mile section from the new ETT Coulomb Substation to the Vera Wind Collector Station	9/23/2019	3/15/2020			\$ 26 000 000 00			0	345		3.80	2-954 ACSR	Steel Mono Pole	150	3.80			16 TAC 25 101 (c)(5)(A)	Landowner Consent Obtained
ETT 158 P18078387	Vera Wind Interconnection	Wilbarger	Construct 3.80 miles of new single circuit transmission line, except of an approximate 0.7 mile section from the new ETT Coulomb Substation to the Vera Wind Collector Station	9/23/2019	3/15/2020			\$ 26 000 000 00			0	345		3.80	2-954 ACSR	Steel Mono Pole	150	3.8				

**ELECTRIC TRANSMISSION TEXAS
CONSTRUCTION PROGRESS REPORT
DECEMBER 2019**

**Public Utility Commission of Texas
Project No. 49066**

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (if Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	\$% Variance	Percent Complete	Existing Voltage (KV)	Upgraded or New Voltage (KV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
ET-11-001	138KV Switching Station	Medina	Construct a three (3) switch in and out 138KV switching station. Install SCADA RTU, Telecom and Relaying. Packer EIT will construct, own, and operate the high side and STE will construct own and operate the low side (25 KV).	12/1/2019	6/30/2020			\$ 1,505,713.00			0		138								11.1A, 25.5kV, 4000	STE Provides total 4000 hrs for construction