



Control Number: 49066



Item Number: 3

Addendum StartPage: 0

AEP Texas
(North Division)
INTERIM
CONSTRUCTION PROGRESS REPORT
JANUARY 2019

Public Utility Commission of Texas
Project No. 49066

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (If Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	Variance \$	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
4629566a	Onyx SW-Ft. Phantom Clear Fork Pump Station 69 kV Rebuild	Ablene-Jones	Rebuild and reconductor the Onyx SW to Ft. Phantom Clear Fork Pump Station 69 kV transmission line to 138 kV standards. Will continue to be operated at 69 kV.	2/22/2019	4/24/2019			\$ 17,263,518.00			0	69		6.82	795 KCM ACSS "Drake"	Steel Mono Pole	Centerline	6.82			16 TAC 25.101 (c)(5)(B)	Utilizing Existing Easements. Landowners Noticed.

PUBLIC UTILITY COMMISSION
FILING CLERK
2019 JAN -8 PM 3:52


31

AFFIDAVIT

STATE OF TEXAS


COUNTY OF TRAVIS


I, Roy R. Bermea, being duly sworn, file this Affidavit as a Regulatory Consultant, AEP Texas Inc. representing AEP Texas regarding notice to perform the rebuild and reconductor of the Onyx SW to Ft. Phantom Clear Fork Pump Station 69-kV transmission line as described in Project No. 42629566a in the PUCT Interim Monthly Construction Progress Report (PUCT Project No. 49066) for January 2019. That in such capacity, I am qualified and authorized to file and verify to the best of my knowledge that AEP Texas has noticed all landowners on the current Jones County tax rolls associated with these activities on all properties directly affected by these activities, has noticed any utilities whose certificated service area is crossed by this rebuild of facilities, has noticed any owners of parks and recreation areas within 1,000 feet, and any airports within 10,000 feet, of the centerline of this rebuild of facilities, and has acquired all of the necessary easements to proceed with this project.



Roy R. Bermea
Regulatory Consultant
AEP Texas Inc.

SUBSCRIBED AND SWORN TO BEFORE ME, a Notary Public in and for the State of Texas, this 8th day of January, 2019.





Notary Public