




Control Number: 51705



Item Number: 100

Addendum StartPage: 0

CENTERPOINT ENERGY
TRANSMISSION CONSTRUCTION PROGRESS REPORT
for
April 2021

Public Utility Commission of Texas
Project No. **51705**

US-94 Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Fixed Date (Construction Complete)	On or Emerged (If Applicable)	Total Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Route Section or PUC Control Number	Comments
1007	Angleton-PETSON MONSAY	Brazoria	Rebuild and Reconduct of 138 kV Ckt. 040. Rebuild and Reconduct of 138 kV Ckt. 040.	09/01/18	04/09/21	11/09/19	N/A	\$32,996,000		88%	138	N/A	16.65	2 959.6 ACSS	Steel Towers, Concrete Poles	80-180 Substation Property	16.65	N/A	N/A	25 101(03)(08)	No GIS information required. No segment falls outside of the existing ROW.
1182	Walter Substation	Waller, Waller	138 kV Service to Walter Substation within one mile of Ckt. 658 and 773.	06/01/19	06/09/21		N/A	\$267,000		50%	138	N/A	0.18	795 AAC	Steel Towers, Concrete Poles	0.08 Substation Property	0.08	N/A	N/A	25 101(03)(04)	
1150	Highlands Tap	Baytown, Harris	Partial Rebuild of 138 kV Ckt. 060.	01/02/19	05/18/20	05/09/19	N/A	\$6,242,000		80%	138	N/A	4.63	795 AAC	Concrete Poles, Steel Poles	0.08 Substation Property	4.63	N/A	N/A	25 101(03)(08)	Construction complete. No GIS information required. No segment falls outside of the existing ROW.
1115	Beiley-Jones Creek	Old Ocean, Seawater, Brazoria, Jones Creek, F. report, Brazoria, Matagorda, Wharton	Construct a new double circuit 345 kV transmission line	01/04/21	*2021		Transmission \$489,400,000 to \$682,961,000 Substation \$12,240,000	\$463,619,000		20%	N/A	345	110.40-198.9	3-959.6 ACSS	Steel Poles, Steel Towers	150-300 Substation Property	0.06-1.80	100-150	53.40-62.50	46629	CCH filed 09/21/19. Final order signed 11/21/19. Final Estimated Project Cost is Transmission Cost only. Final Estimated Substation Cost is \$18,500,000. Anticipated energization dates of 11/23/21 for Circuit 57 and 12/02/21 for Circuit 62.
967.2	Rosenberg-Needle-Rite	Needle-Rite, Fairbanks, Rosenberg, Fort Bend	Partial Rebuild and Partial Reconduct of 138 kV Ckt. 45A. Upgrade of 89kV Ckt. 45A to 138 kV.	01/03/19	01/30/22	01/25/21	N/A	\$17,568,000		95%	69	138	15.05	795 ACSS 795 AAC	Wood Poles, Concrete Poles, Steel Poles	15-80 Substation Property	15.05	N/A	N/A	25 101(03)(08)	No GIS information required. No segment falls outside of the existing ROW.
967.4	West Columbia Approach Span	Fort Bend	Partial Rebuild of 138 kV Ckt. 028 and 89kV Ckt. 45A.	06/09/20	02/04/21	11/04/20	N/A	\$319,000		98%	69	138	0.13	795 AAC	Concrete Poles	180-648 Substation Property	0.13	N/A	N/A	25 101(03)(08)	Construction complete. No GIS information required. No segment falls outside of the existing ROW.
957.2	Morgans Point Sandy Point	La Porte, Morgans Point, Harris	Partial Rebuild and Partial Reconduct of 138 kV Ckt. 960 and 961.	11/03/20	11/09/21	04/04/21	N/A	\$4,502,000		95%	138	N/A	1.42	2 959.6 ACSS	Steel Towers, Concrete Poles, Steel Poles	10-120 Street, Railroad	1.42	N/A	N/A	25 101(03)(08)	No GIS information required. No segment falls outside of the existing ROW.
1011	SH 36 Crossing	Needle-Rite, Brazoria, Fort Bend	Alteration of 89 kV Ckt. 45A as requested by TxDOT for highway construction.	11/01/19	05/18/20	01/15/20	N/A	\$554,000		98%	69	N/A	0.48	795 AAC	Steel Poles	22 Street	0.48	N/A	N/A	25 101(03)(08)	Construction complete. CIAC to be paid by TxDOT. No GIS information required. No segment falls outside of the existing ROW.
1150.4	Highland Highway Corner	Harris	Partial Rebuild and Partial Reconduct of 138 kV Ckt. 06F.	06/03/19	06/09/21	05/05/20	N/A	\$771,000		98%	138	N/A	0.07	2 959.6 ACSS	Concrete Poles	Street, Substation Property	0.07	N/A	N/A	25 101(03)(08)	No GIS information required. No segment falls outside of the existing ROW.
1150.3	Crosby PSARDO	Harris	Partial Rebuild and Partial Reconduct of 138 kV Ckt. 08G.	06/01/19	06/09/21	12/03/20	N/A	\$7,668,000		98%	138	N/A	5.19	2 959.6 ACSS	Concrete Poles, Steel Poles	150-210 Substation Property	5.19	N/A	N/A	25 101(03)(08)	No GIS information required. No segment falls outside of the existing ROW.
1216.2	S R Belton-Texas	Baytown, Harris	Partial Rebuild and Partial Reconduct of 138 kV Ckt. 81F, 86B and 86E.	09/03/19	06/09/22		N/A	\$3,706,000		75%	138	N/A	2.92	2 959.6 ACSS	Steel Towers, Concrete Poles, Steel Poles	95-420 Substation Property	1.58	N/A	N/A	25 101(03)(08)	No GIS information required. No segment falls outside of the existing ROW.
967.1	Fort Bend Rosenberg	Rosenberg, Fort Bend	Partial Rebuild and Partial Reconduct of 89 kV Ckt. 45A. Upgrade of 89kV Ckt. 45A to 138 kV.	09/02/19	01/30/22	11/04/20	N/A	\$1,661,000		98%	69	138	0.05	795 ACSS	Concrete Poles, Steel Poles	Street, Substation Property	0.05	15	0.00	25 101(03)(08)	
967.3	Needle-Rite-Damon	Needle-Rite, Fort Bend, Brazoria	Partial Rebuild and Partial Reconduct of 89 kV Ckt. 45A. Upgrade of 89kV Ckt. 45A to 138 kV.	10/01/19	12/07/20	11/04/20	N/A	\$1,157,000		99%	69	138	0.87	795 ACSS 795 AAC	Concrete Poles, Steel Poles	15-22 Substation Property	0.87	N/A	N/A	25 101(03)(08)	Construction under modified project scope was completed under Project #997.6. Project will be resumed from report. Construction complete. No GIS information required. No segment falls outside of the existing ROW.
1349	Clear Creek Crossing	League City, Harris, Galveston	Partial Rebuild and Partial Reconduct of 138 kV Ckt. 04A.	06/02/19	10/09/21		N/A	\$1,385,000		50%	138	N/A	0.39	2 795 AAC 2 959.6 ACSS	Steel Towers	200-265 Substation Property	0.39	N/A	N/A	25 101(03)(08)	No GIS information required. No segment falls outside of the existing ROW.
1117	Dunbar Heights	Houston, Harris	Partial Rebuild and Reconduct of 89 kV Ckt. 31C.	01/06/20	06/09/21	03/05/21	N/A	\$5,961,000		98%	69	N/A	2.37	959.6 ACSS 2 959.6 ACSS	Concrete Poles, Steel Poles	0-15 Street, Substation Property	2.35	N/A	N/A	25 101(03)(08)	No GIS information required. No segment falls outside of the existing ROW.
25.1	South Texas-W.A. Parish (Structures #00705 and #10032)	Fort Bend, Wharton	Partial Rebuild of 345 kV Ckt. 36A.	03/23/20	06/09/21		N/A	\$7,573,000		50%	345	N/A	0.47	2 795 ACSS	Steel Poles	200 Substation Property	0.47	N/A	N/A	25 101(03)(08)	No GIS information required. No segment falls outside of the existing ROW.
1262	East River Relocation	Houston, Harris	Relocation of a portion of 138 kV Ckt. 12A, the request and expense of KBRN GP. LP on ROW provided by KBRN GP. LP.	11/01/19	02/09/22		N/A	\$2,909,000		90%	345	N/A	0.54	959.6 ACSS	Concrete Poles, Steel Poles	N/A	N/A	25-50	0.54	25 101(03)(08)	Actual cost to be paid by KBRN GP. LP.
1216.4	Cedar Bayou TEXAS	Baytown, Harris	Partial Rebuild of 138 kV Ckt. 63A and 67E.	05/01/20	06/09/21	12/18/20	N/A	\$3,642,000		98%	138	N/A	2.18	2 795 ACSS 2 795 AAC 2 959.6 ACSS 2000 AAC	Steel Towers	65-80 Substation Property	1.09	N/A	N/A	25 101(03)(08)	No GIS information required. No segment falls outside of the existing ROW.
1115.7	DOV405-Jones Creek	Freeport, Lake Jackson, Brazoria	Partial Rebuild and Partial Reconduct of 345 kV Ckt. 150 and 27A.	03/02/20	06/09/21		N/A	\$17,975,000		90%	345	N/A	6.12	3-959.6 ACSS	Steel Poles, Steel Towers	80-160 Substation Property	3.06	N/A	N/A	25 101(03)(08)	No GIS information required. No segment falls outside of the existing ROW.
1261	W.A. Parish-Hayes	Houston, Meadows Place, Sugar Land, Thompson, Harris, Fort Bend	Partial Rebuild and Reconduct of 138 kV Ckt. 08A and 26B.	01/02/20	06/09/22		N/A	\$28,022,000		80%	138	N/A	33.68	2 927.2 ACAR 2 959.6 ACSS	Concrete Poles, Steel Poles, Steel Towers	90-695 Substation Property	17.89	N/A	N/A	25 101(03)(08)	No GIS information required. No segment falls outside of the existing ROW.
967.5	Big Creek Loop	Fort Bend	89 kV Service to Big Creek Substation within one mile of Ckt. 45A. Partial Rebuild of 89 kV Ckt. 45A.	02/17/20	01/30/22	11/04/20	N/A	\$1,319,000		98%	69	N/A	0.51	2 959.6 ACSS	Concrete Poles	100 Substation Property	0.08	100	0.43	25 101(03)(08)	No GIS information required. No segment falls outside of the existing ROW.
1281	US-90 Crossing	Rosenberg, Fort Bend	Alteration of 89 kV Ckt. 152 as requested by TxDOT for road construction.	02/09/21	06/09/22	04/04/21	N/A	\$691,000		95%	69	N/A	0.36	40 ACSS 795 AAC	Wood Poles, Concrete Poles	25 Street, Railroad	0.36	N/A	N/A	25 101(03)(08)	No GIS information required. No segment falls outside of the existing ROW.
1347	BOGOV, Substation	Deer Park, Harris	138 kV Service to BOGOV, Substation within one mile of Ckt. 85C and 88D.	03/02/20	06/09/21		N/A	\$4,761,000		50%	138	N/A	0.51	2 959.6 ACSS	Steel Poles	22-30 Substation Property	0.19	40-182	0.24	25 101(03)(08)	Actual cost to be paid by Shell.
1115.64	Baylor Approach Spans	Wharton	Partial Rebuild and Partial Reconduct of 345 kV Ckt. 64C and 72D.	04/05/20	07/09/21	04/03/21	N/A	\$2,248,000		95%	345	N/A	0.30	3-959.6 ACSS	Steel Towers	305-310 Substation Property	0.28	N/A	N/A	25 83(03)(08)	This project supports Decree #48629. No GIS information required. No segment falls outside of the existing ROW.
1115.85	COPPER Velasco (Structure 19401)	Freeport, Brazoria	Partial Rebuild and Partial Reconduct of 138 kV Ckt. 02H and 02J.	07/15/20	03/09/22		N/A	\$512,000		90%	138	N/A	0.42	795 ACSS 2 959.6 ACSS	Steel Towers	150 Substation Property	0.21	N/A	N/A	25 83(03)(08)	This project supports Decree #48629. No GIS information required. No segment falls outside of the existing ROW.
1261.1	W.A. Parish-Hayes (Structures 33016-33018)	Sugar Land, Fort Bend	Partial Rebuild and Partial Reconduct of 138 kV Ckt. 08A.	04/01/20	06/09/22		N/A	\$688,000		75%	138	N/A	0.63	2 959.6 ACSS	Steel Towers	200-560 Substation Property	0.63	N/A	N/A	25 101(03)(08)	No GIS information required. No segment falls outside of the existing ROW.
1393	Brazos River Crossing (Structure #1565-1568)	Sugar Land, Fort Bend	Partial Rebuild and Partial Reconduct of 345 kV Ckt. 08B and 09C.	04/02/20	06/09/21	10/06/20	N/A	\$11,028,000		96%	345	N/A	2.58	3-959.6 ACSS	Steel Poles	150-198 Substation Property	1.29	N/A	N/A	25 101(03)(08)	No GIS information required. No segment falls outside of the existing ROW.
1022	SH 249 Relocation	Grimes	Alteration of 345 kV Ckt. 98D and 98D as requested by TxDOT for road construction.	05/01/20	05/09/21	11/06/20	N/A	\$10,009,000		98%	345	N/A	1.92	3-959.6 ACSS	Steel Poles	270 Substation Property	0.96	N/A	N/A	25 101(03)(08)	No GIS information required. No segment falls outside of the existing ROW.
1400	Cooper River Crossing	Matagorda	Partial Rebuild and Partial Reconduct of 345 kV Ckt. 18A and 27C.	10/29/20	07/09/21		N/A	\$7,224,000		50%	345	N/A	1.08	3-959.6 ACSS	Steel Poles	100 Substation Property	0.54	0-64	0.15	25 101(03)(08)	
1369.2	OSBHT-Geary	Geary, Austin	Partial Rebuild and Partial Reconduct of 138 kV Ckt. 65A.	02/01/21	10/09/22		N/A	\$10,774,000		20%	138	N/A	2.49	2 959.6 ACSS	Concrete Poles, Steel Poles	30 Substation Property	2.49	N/A	N/A	25 101(03)(08)	No GIS information required. No segment falls outside of the existing ROW.
1337.1	Jones Creek Substation	Freeport, Brazoria	138 kV Service to Jones Creek Substation within one mile of Ckt. 02H.	12/08/21	07/31/21		N/A	\$536,000		85%	138	N/A	0.06	2 959.6 ACSS	Steel Poles, Steel Towers	433-633 Substation Property	0.06	N/A	N/A	25 101(03)(08)	
1344	Jones Creek Tap	Freeport, Brazoria	138 kV Service to Jones Creek Substation within one mile of Ckt. 48F and 59E.	01/02/21	06/31/21		N/A	\$3,286,000		50%	138	N/A	0.15	2 959.6 ACSS	Steel Poles	Substation Property	0.08	N/A	N/A	25 101(03)(08)	
1029.1	ENCO, Substation	Webster, Harris	138 kV Service to ENCO, Substation within one mile of Ckt. 91A. Partial Rebuild of 89 kV Ckt. 03B. Partial Rebuild of 138 kV Ckt. 01B, 09C, 65D and 61A.	09/14/20	07/09/21		N/A	\$3,215,000		85%	69	138	1.21	2 795 AAC 927.2 ACAR 2 959.6 ACSS	Concrete Poles, Steel Towers	150-160 Substation Property	0.40	153 Substation Property	0.04	25 101(03)(08)	Actual cost to be paid by ExxonMobil.
2020.5	Crosby Mont Belvieu	Baytown, Mont Belvieu, Harris, Chambers	Routine maintenance of 89 kV Ckt. 43Z.	08/05/20	06/09/21		N/A	\$640,000		15%	69	N/A	15.59	367 ACSS 2 367 ACSS 795 AAC 927.2 ACAR 2 927.2 ACSS	Wood H-Frames, Wood Poles, Concrete Poles, Steel Poles	20-150 Street, Substation Property	15.59	N/A	N/A	25 83(03)(08)	No GIS information required. No segment falls outside of the existing ROW.
869.2	T.H. Wharton-Willow	Houston, Harris	Modification of 138 kV Ckt. 81A and 81K for maintaining line clearance.	01/14/21	06/09/21	03/07/21	N/A	\$1,405,000		95%	138	N/A	1.39	2 959.6 ACSS	Concrete Poles	80-575 Substation Property	1.24	N/A	N/A	25 83(03)(08)	No GIS information required. No segment falls outside of the existing ROW.
1030	MARICK Substation	Fort Bend	138 kV Service to MARICK Substation within one mile of Ckt. 65A.	09/01/20	07/09/21	03/02/21	N/A	\$1,204,000		98%	138	N/A	0.80	2 959.6 ACSS	Concrete Poles, Steel Towers	N/A	N/A	130 Substation Property	0.40	25 101(03)(08)	Actual cost to be paid by MGE LLC.
*428.2	H.O. Clarke Approach Spans	Houston, Harris	Partial Rebuild and Partial Reconduct of 138 kV Ckt. 02A and 02B.	10/05/20	06/09/21	10/30/20	N/A	\$924,000		96%	138	N/A	0.21	2 959.6 ACSS	Concrete Poles	645 Substation Property	0.11	N/A	N/A	25 101(03)(08)	No GIS information required. No segment falls outside of the existing ROW.

CENTERPOINT ENERGY
TRANSMISSION CONSTRUCTION PROGRESS REPORT
for
April 2021

Public Utility Commission of Texas
Project No. **51705**

USNY's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (If Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundles	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
1400-2	Colorado River Crossing (Structures 27117-27119)	Wharton, Wharton	Partial Rebuild of 138 kV Ckt. 80B	02/02/21	03/30/21		N/A	\$1,926,000			25%	138	N/A	0.33	2,959 6 ACSS	Steel Poles	60-80	0.33	N/A	N/A	25-101(c)(3)(B)	No GIS information required - No segment falls outside of the existing ROW
1415	Jordan-BENDER CONNER	Chambers	Partial Rebuild and Partial Reconstruct of 138 kV Ckt. 86J	06/15/21	03/30/22		N/A	\$6,142,000			0%	138	N/A	1.49	2,959 6 ACSS	Concrete Poles Steel Towers	66-340 Substation Property	1.40	N/A	N/A	25-101(c)(3)(B)	No GIS information required - No segment falls outside of the existing ROW
1416	Jordan Loop	Chambers	345 kV Service to Jordan Substation within one mile of Ckt. 87C and 86G	01/04/21	10/30/21		N/A	\$4,564,000			50%	345	N/A	0.50	3,959 6 ACSS	Steel Poles Steel Towers	340 Substation Property	0.25	N/A	N/A	25-101(c)(3)(A)	
1448	Jordan CITIES-DALTON	Chambers	Partial Rebuild and Partial Reconstruct of 138 kV Ckt. 86	06/15/21	03/30/22		N/A	\$5,003,000			0%	138	N/A	0.80	3,959 6 ACSS	Concrete Poles Steel Towers	170-340 Substation Property	0.57	N/A	N/A	25-101(c)(3)(B)	No GIS information required - No segment falls outside of the existing ROW
1034	Wallisville Road Relocation	Baytown, Harris	Alteration of 69 kV Ckt. 432 as requested by Harris County for road construction	05/01/21	2/30/2022		N/A	\$3,800,000			0%	69	N/A	0.91	367 ACSR	Concrete Poles	Street	0.91	N/A	N/A	25-101(c)(3)(F)	No GIS information required - No segment falls outside of the existing ROW
1180-4	Cedar Bayou WALKER	La Porte, Harris	Partial Reconstruct of 138 kV Ckt. 85A	03/09/21	12/30/21		N/A	\$4,365,000			23%	138	N/A	1.29	2,973 ACSS-C7	Steel Towers	750	1.29	N/A	N/A	25-101(c)(3)(B)	No GIS information required - No segment falls outside of the existing ROW
1281-3	Hayes Approach Spans	Houston, Harris	Partial Reconstruct of 138 kV Ckt. 88A	06/01/21	06/30/21		N/A	\$169,000			50%	138	N/A	0.09	2,959 6 ACSS	Steel Towers	150 Substation Property	0.05	N/A	N/A	25-101(c)(3)(B)	No GIS information required - No segment falls outside of the existing ROW
1288	Missouri City Approach Span	Missouri City, Fort Bend	Partial Rebuild and Partial Reconstruct of 138 kV Ckt. 02A	01/04/21	12/30/21		N/A	\$436,000			80%	138	N/A	0.38	2,795 AAC 959 6 ACSS	Concrete Poles	300 Substation Property	0.39	N/A	N/A	25-101(c)(3)(B)	No GIS information required - No segment falls outside of the existing ROW
1306	Wortham Substation	Harris	Partial Rebuild of 138 kV Ckt. 210 and 76A, 138 kV Service to Wortham Substation within one mile of Ckt. 76A	03/01/21	10/30/21		N/A	\$842,000			25%	138	N/A	0.32	2,959 6 ACSS	Concrete Poles Steel Towers	225 Substation Property	0.32	N/A	N/A	25-101(c)(3)(A) 25-101(c)(3)(B)	
1444	West Galveston Approach Span	Galveston, Galveston	Partial Rebuild and Partial Reconstruct of 138 kV Ckt. 83A	01/11/21	10/30/21		N/A	\$2,155,000			15%	138	N/A	0.24	795 AAC	Steel Poles	340 Street, Substation Property	0.24	N/A	N/A	25-101(c)(3)(B)	No GIS information required - No segment falls outside of the existing ROW
913	Alvin Approach Spans	Alvin, Brazoria	Partial Rebuild and Partial Reconstruct of 69 kV Ckt. 53B	01/04/21	12/30/21		N/A	\$4,520,000			40%	69	N/A	0.37	795 AAC 2,959 6 ACSS	Concrete Poles Steel Towers	80 Substation Property	0.37	N/A	N/A	25-101(c)(3)(B)	No GIS information required - No segment falls outside of the existing ROW
035	H. Smith Kolmide Road Crossing	Harris	Alteration of 138 kV Ckt. 81G as requested by Harris County for road construction	02/22/21	06/30/21	02/25/21	N/A	\$437,000			98%	138	N/A	0.25	2,795 ACSR	Concrete Poles	80 Street	0.25	N/A	N/A	25-101(c)(3)(F)	Actual cost to be paid by Harris County. No GIS information required - No segment falls outside of the existing ROW
1309-1	OSBERT Wallis	Wallis, Austin	Partial Rebuild and Partial Reconstruct of 138 kV Ckt. 85C	02/01/21	05/30/22		N/A	\$32,105,000			50%	138	N/A	9.64	2,959 6 ACSS	Concrete Poles Steel Towers	40-320 Substation Property	9.64	34-36	0.00	25-101(c)(3)(B) 25-101(c)(3)(F)	No GIS information required - No segment falls outside of the existing ROW
1449-2	US 59 Crossing	Houston, Harris	Alteration of 138 kV Ckt. 37C as requested by TxDOT for road construction. Partial Reconstruct of 138 kV Ckt. 37C	07/01/21	10/30/22		N/A	\$2,043,000			0%	138	N/A	0.48	2,959 6 ACSS	Concrete Poles Steel Poles	Street, Substation Property	0.48	N/A	N/A	25-101(c)(3)(B) 25-101(c)(3)(F)	No GIS information required - No segment falls outside of the existing ROW
1453	Cedar Creek Substation	Fort Bend	345 kV Service to Cedar Creek Substation within one mile of Ckt. 72C. Partial Rebuild of 345 kV Ckt. 64C and 72C.	06/15/21	06/30/22		N/A	\$4,980,000			0%	345	N/A	0.88	3,959 6 ACSS 2,433 6 ACSS	Steel Towers	200	0.30	80-110 Substation Property	0.06	25-101(c)(3)(A) 25-101(c)(3)(B)	
820-2	Class 19A Parish	Brazoria	Partial Rebuild of 345 kV Ckt. 18C and 98B	03/22/21	06/30/21		N/A	\$929,000			10%	N/A	345	0.25	2,795 ACSR 2,927 2 ACAR	Steel Towers	250	0.2	N/A	N/A	25-101(c)(3)(B)	No GIS information required - No segment falls outside of the existing ROW
1337-4	Jones Creek Approach Spans	Freeport, Brazoria	Partial Reconstruct of 138 kV Ckt. 02F, 48B and 58H	03/01/21	06/30/21		N/A	\$304,000			80%	138	N/A	0.38	2,959 6 ACSS	Steel Poles	100-833 Substation Property	0.38	N/A	N/A	25-101(c)(3)(B)	No GIS information required - No segment falls outside of the existing ROW
1414-2	Morgans Point Reconfiguration	Harris	Partial Rebuild and Partial Reconstruct of 138 kV Ckt. 73B, 85A, and 87C	09/13/21	2/30/2022		N/A	\$1,560,000			0%	138	N/A	0.06	2,959 6 ACSS	Concrete Poles	250	0.06	N/A	N/A	25-101(c)(3)(B)	No GIS information required - No segment falls outside of the existing ROW
1456	Spain City Solar	Wharton	Construct a new single-circuit 345 kV transmission line	02/01/22	06/15/22		Transmission \$21,010,000 to \$65,327,000 Substation \$1,948,000 to \$5,179,000	Transmission \$21,010,000 to \$65,327,000 Substation \$1,948,000 to \$5,179,000			0%	N/A	345	3.50-8.00	2,795 ACSR	Steel Poles Steel Towers	N/A	N/A	100-180	3,504-8.00	51968	CC's filed 12/17/20
913-1	Alvin-Algalia Corner	Alvin, Brazoria, Galveston	Partial Rebuild and Partial Reconstruct of 69 kV Ckt. 53B	09/01/21	04/30/22		N/A	\$4,380,000			0%	69	N/A	2.92	2,959 6 ACSS	Concrete Poles Steel Towers	70-80 Substation Property	2.92	N/A	N/A	25-101(c)(3)(B)	No GIS information required - No segment falls outside of the existing ROW
920-1	Mammel Karlsen (Mammel Structure 26223, Structure 35717, and 35885)	Mammel, Iowa Colony, Brazoria	Partial Rebuild and Partial Reconstruct of 69 kV Ckt. 53D. Bundling of 69 kV Ckt. 53D	04/01/21	03/30/22		N/A	\$12,328,000			3%	69	N/A	5.55	2,959 6 ACSS 1433 6 ACSS	Concrete Poles Steel Towers	85-529 Substation Property	4.90	N/A	N/A	25-101(c)(3)(B) 25-101(c)(3)(C)	No GIS information required - No segment falls outside of the existing ROW
1018-1	Bracos River Crossing (Structures 17476-17481)	Missouri City, Fort Bend	Partial Rebuild and Partial Reconstruct of 345 kV Ckt. 18C and 98B	04/07/21	01/30/22		N/A	\$6,740,000			3%	345	N/A	1.62	3,959 6 ACSS-C7	Steel Poles	200	0.81	N/A	N/A	25-101(c)(3)(B)	No GIS information required - No segment falls outside of the existing ROW
1026	PLACID Substation	Chambers	138 kV Service to PLACID Substation within one mile of Ckt. 86D	04/07/21	01/30/22		N/A	\$2,538,000			20%	138	N/A	0.06	2,959 6 ACSS	Concrete Poles Steel Towers	80-115 Substation Property	0.05	N/A	N/A	25-101(c)(3)(A)	Actual cost to be paid by Enterprise Products Operating, LLC
1425	CHEVON LINGSTN EAGLE	Mont Belvieu, Chambers	Partial Rebuild and Partial Reconstruct of 138 kV Ckt. 88B. Partial Rebuild of 138 kV Ckt. 89C and 89E	06/01/21	04/30/22		N/A	\$1,822,000			0%	138	N/A	1.81	2,795 AAC 2,959 6 ACSS	Concrete Poles Steel Towers	70-340 Substation Property	1.64	N/A	N/A	25-101(c)(3)(B)	No GIS information required - No segment falls outside of the existing ROW
1489	P.H. Robinson - THMP Freeway Park	Texas City, Galveston	Partial Rebuild and Partial Reconstruct of 138 kV Ckt. 02G and 02H	04/01/21	06/30/21		N/A	\$7,420,000			5%	138	N/A	0.82	2,959 6 ACSS	Concrete Poles Steel Towers	300 Substation Property	0.41	N/A	N/A	25-101(c)(3)(B)	No GIS information required - No segment falls outside of the existing ROW
485	NORTCO Substation	West Columbia, Brazoria	138 kV Service to NORTCO Substation within one mile of West Columbia Substation	04/01/21	10/30/21		N/A	\$1,377,000			5%	N/A	138	0.36	2,959 6 ACSS	Concrete Poles	Substation Property	0.05	80	0.31	25-101(c)(3)(A)	Actual cost to be paid by Roughneck Storage, LLC


AFFIDAVIT OF CONSENT

THE STATE OF TEXAS §
 §
COUNTY OF HARRIS §

My name is Daniela Hammons. I am employed by CenterPoint Energy Houston Electric, LLC (CenterPoint Energy) as the Director of the Policy and Compliance Department. In this capacity, I am a duly authorized agent for CenterPoint Energy. I am of legal age, a resident of the State of Texas, County of Fort Bend, and competent to make this Affidavit.

P.U.C. Subst. R. 25.83(c)(2) requires that proof of written consent be submitted in the form of an affidavit when consent of landowners is required pursuant to P.U.C. Subst. R. 25.101(c)(5). Project No. 1414.1 (Cedar Bayou Plant Approach Span) is being submitted in the Construction Progress Report for April 2021 in accordance with P.U.C. Subst. R. 25.101(c)(5)(A). CenterPoint Energy has obtained the written consent of "all landowners of property crossed by the electric facilities".

The facts as related in this affidavit are true and correct within Affiant's personal knowledge and belief.




Daniela Hammons
Director, Policy and Compliance Department
CenterPoint Energy

Sworn to and subscribed before me this 8th day of April, 2021.



Notary Public, State of Texas

My Commission Expires: 08-30-2023



AFFIDAVIT OF CONSENT

THE STATE OF TEXAS §
 §
COUNTY OF HARRIS §

My name is Daniela Hammons. I am employed by CenterPoint Energy Houston Electric, LLC (CenterPoint Energy) as the Director of the Policy and Compliance Department. In this capacity, I am a duly authorized agent for CenterPoint Energy. I am of legal age, a resident of the State of Texas, County of Fort Bend, and competent to make this Affidavit.

P.U.C. Subst. R. 25.83(c)(2) requires that proof of written consent be submitted in the form of an affidavit when consent of landowners is required pursuant to P.U.C. Subst. R. 25.101(c)(5). Project No. 1454 (Eagle Nest Substation) is being submitted in the Construction Progress Report for April 2021 in accordance with P.U.C. Subst. R. 25.101(c)(5)(A). CenterPoint Energy has obtained the written consent of "all landowners of property crossed by the electric facilities".

The facts as related in this affidavit are true and correct within Affiant's personal knowledge and belief.

Daniela Hammons
Daniela Hammons
Director, Policy and Compliance Department
CenterPoint Energy

Sworn to and subscribed before me this 8th day of April, 2021.

Sonia Vela
Notary Public, State of Texas
My Commission Expires: 08-30-2023

