



Control Number: 51705



Item Number: 117

Addendum StartPage: 0

**ELECTRIC TRANSMISSION TEXAS
CONSTRUCTION PROGRESS REPORT
APRIL 2021**

**Public Utility Commission of Texas
Project No. 51705**

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (If Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
ETT-072A 38116	Barney Davis to Naval Base Substation 138-kV Transmission Line	Nueces	Construct new 138-kV transmission line (overhead/underground) from Barney Davis to Naval Base Substations	10/6/2016	6/31/2017	9/11/2017	\$ 43,955,000.00	\$ 43,955,000.00			90		138	5.2 (ov hd) 2.5 (under grd)	959.6 ACSS/TW/AW (ov hd) 5000kcmil enameled copper cable (ovhd) concrete duct (under grd)	Typical Single Steel Pole w/ few h type around 1-line crossarms (ovhd) concrete duct (under grd)			Typical 100 (ovhd) 50 (under grd)	5.2 (ovhd) 2.5 (under grd)	42467	CCN approval on 05/28/2015
ETT-142 P15153001	Fallurus 69-kV SVC	Brooks	Replace DSTATCOM with Static VAR Compensator (SVC) and install bus tie to SVC	11/29/2016	5/31/2019	12/19/2019		\$ 19,066,707.00			99	69									16 TAC 25.83(a)(3)	Corrected Voltage
ETT-140 ETT800211	Okaunon Substation	Wilbarger	Replace 138-kV and 345-kV breakers and switches	10/6/2017	12/31/2017	12/14/2018		\$ 10,440,000.00			99	345 / 138									16 TAC 25.83(a)(3)	Within Station Property
ETT-139 ET1800803	Maplewood Interconnection Add 2nd Circuit to serve Red Barn IPP-Owned Station	Pecos	Add new 345-kV transmission line circuit from the LCRA TSC Bakersfield Station to the point of interconnection at Red Barn	4/9/2018	4/24/2020	1/28/2021	\$ 2,401,000.00	\$ 2,270,000.00			99		345	1.94	2-bundled Cardinal 954 KCM 54/7 ACSR		150	1.94			47603	PUC Docket 47603 Approved on 12/27/2017
ETT-130 ETT2015126	Rio Bravo 1 Wind Generator Temp Connection	Starr	Construct new 345-kV POI temporary tap on the Cenizo-Del Sol 345-kV transmission line for Long Road Energy (Rio Bravo 1)	4/18/2018	9/30/2018	10/8/2018		\$ 1,400,000.00			99	345									16 TAC 25.83(a)(3)	Utilizing Existing Easement
ETT-150 ETT000910	Laguna Substation	Nueces	Replace insulators and switches for 138-kV conversion and operation	3/4/2019	5/29/2020			\$ 1,051,790.00			99	69	138								16 TAC 25.83(a)(3)	Within Station Property
ETT-149 P17211001	Ajo-Zorillo 345-kV 2nd Circuit (Stella Permanent Tap)	Kenedy	Construct a 2nd circuit with OPGW on the Ajo-Zorillo 345-kV transmission line from the Stella Tap location (constructed under TP2017102) up to the Ajo Station	10/9/2019	4/15/2020	3/3/2020		\$ 9,966,375.00			99	345		7.85	2-1580 ACSR/AW	Steel Mono Pole	150	7.85			16 TAC 25.83(a)(3)	Second circuit previously certificated Easement previously acquired
ETT-120 P06062009	Heartland-Yellowjacket ETT	Menard/Menard, McCulloch	Heartland to Yellowjacket Build 18.75 miles of new transmission line to 138-kV standards and operate at 69 kV	3/7/2019	10/21/2019	6/3/2020	\$ 19,824,000.00	\$ 19,824,000.00			99		138	18.50	959.6 ACSR/TW	Single Pole Brace Post			100	18.50	46234	CCN approved on 8/31/2017 ETT Portion Only
ETT-146 P15177001 P15177002 P15177003	Stewart Rd 345-kV Harpin	Hidalgo/Hidalgo	Construct a double-circuit 345-kV transmission line from the Stewart Rd Station to the North Edinburg-SU Palmito 345-kV transmission line. Costs include CCN & ROW	7/6/2020	4/15/2021		\$ 16,834,000.00				90		345	5.00	2-954 ACSR	Steel Mono Pole			150	5.00	47603	PUC Docket 47973 Approved on 02/14/2019
ETT-130 P17216001	Rio Bravo I Windfarm Permanent Interconnect	San Zapata	Add second circuit to 26.6 miles of the Cenizo - Del Sol 345-kV double-circuit capable transmission line to permanently interconnect Rio Bravo Windfarm I	7/15/2019	2/17/2020	12/18/2019		\$ 19,400,000.00			99	345		26.60	2-954 ACSR/AW 54/7 "Cardinal"	Steel Mono Pole	150	26.60			16 TAC 25.83(a)(3)	Second 345-kV circuit previously certificated

**ELECTRIC TRANSMISSION TEXAS
CONSTRUCTION PROGRESS REPORT
APRIL 2021**

**Public Utility Commission of Texas
Project No. 51705**

ETT-120 P09062011	Heartland- Yellowjacket 69-kV Terminate line into Yellowjacket ETT	Menard/Menard	Add third rung and breakers to existing station to terminate new Heartland- Yellowjacket 69-kV transmission line Replace RTU	10/4/2019	12/20/2019	6/3/2020	\$ 1,303,055.00				99	69								16 TAC 25.83(a)(3)	Within Station Property
ETT-158 P18078001	Vera Wind Interconnection	Wilbarger	Construct 3.80 miles of new single- circuit transmission line, except of an approximate 0.7 mile section from the new ETT Coulomb Substation to the Vera Wind Collector Station	9/23/2019	4/10/2020	4/27/2020	\$ 10,700,000.00	\$ 7,800,000.00			99		345	3.80	2-954 ACSR	Steel Mono Pole		150	3.80	48945	CCN Approved on 03/27/2019
ETT-158 P18078011	Vera Wind Interconnection	Wilbarger	Coulomb 345-kV Substation Cut-In Terminate the Clear Crossing to Edith Clarke 345-kV transmission line into new Coulomb 345-kV Substation	12/6/2019	4/10/2020	4/27/2020	\$ 1,500,000.00				99		345	0.10	2-1590 ACSS	Steel Mono Pole		150	0.10	16 TAC 25.101 (c)(5)(A)	Landowner Consent Obtained
ETT-158 P18078017	Vera Wind Interconnection	Wilbarger	Coulomb 345-kV Substation Construct a new three-breaker 345-kV substation to permanently interconnect Vera Wind's 220.4 MW Windfarm	9/23/2019	4/24/2020	4/27/2020	\$ 14,000,000.00	\$ 14,000,000.00			99		345							48945	CCN Approved on 03/27/2019
ETT-161 P19010001	Reloj Del Sol Permanent Interconnection Add New Circuit	Webb	Add second circuit to 15 miles of the Cenzo - Del Sol 345-kV double-circuit capable transmission line to permanently interconnect Reloj Del Sol's 209 MW Windfarm	2/3/2020	12/17/2020	12/22/2020	\$ 20,000,000.00				99	345		15.00	2-954 ACSR		150	15.00		16 TAC 25.83(a)(3)	Second 345-kV circuit previously certified
ETT-161 P19010005	Reloj Del Sol Permanent Interconnection Cenzo Station Work	Webb	Cenzo 345-kV Substation. Install new 63kA Terminal, install SSO Relay, install P&C Equipment & install Metering Equipment	5/1/2020	9/20/2020	9/20/2020	\$ 4,000,000.00				99	345								16 TAC 25.83(a)(3)	Within Station Property
ETT-153 P17254001	Quhi 138-kV Switching Station	Medina	Construct a three (3) switch in and out 138k-V Switching Station. Install SCADA, RTU, Telecom and Relaying Panels. ETT will construct, own and operate the high side, and STEC will construct, own, and operate the low side (25 kV)	2/17/2020	6/30/2020	10/13/2020	\$ 1,505,771.00				99		138							16 TAC 25.83(a)(3)	STEC Providing Station Property for Construction
ETT-168 A19600003	Del Sol 345-kV Station Replace RLS Circuit Switcher	Starr	Replace CS 4568 with 345 kV, 5000 A, 63 kA breaker with Pre-Insertion Resistors. Remove CB 1750 & Update Drawing	4/7/2020	5/15/2020	6/29/2020	\$ 1,261,206.00				99	345								16 TAC 25.83(a)(3)	Within Station Property
ETT-168 A19600006	Riley 345-kV Station Replace RLS Circuit Switcher	Wilbarger	Replace CS's 9358, 11993, 7468, 7516, 14003 and 9048 with 345 kV, 5000 A, 63 kA breakers with Pre- Insertion Resistors. Remove CBs 13965 and 12375 & Update Drawing	6/15/2020	4/30/2021		\$ 5,505,497.00				75	345								16 TAC 25.83(a)(3)	Within Station Property
ETT-168 A19600007	Tesla 345-kV Station Replace RLS Circuit Switcher	Childress	Replace CS's 7238, 10812, 7247, 9007 and 8657 with 345 kV, 5000 A, 63 kA breakers with Pre-Insertion Resistors. Remove CB 12750 & Update Drawing	6/1/2020	4/8/2022		\$ 3,368,841.00				25	345								16 TAC 25.83(a)(3)	Within Station Property
ETT-169 A19601002	Riley 345-kV Station Replace SSVTs	Wilbarger	Replace Aklom 345 kV SSVTs with (4) 50 kVA ABB SSVTs and (2) 100 kVA ABB SSVTs	9/18/2020	10/5/2020	6/26/2020	\$ 2,414,815.25				99	345								16 TAC 25.83(a)(3)	Within Station Property

**ELECTRIC TRANSMISSION TEXAS
CONSTRUCTION PROGRESS REPORT
APRIL 2021**

**Public Utility Commission of Texas
Project No. 51705**

ETT-139 ET1600801	Maplewood Interconnection LCRA Bakersfield 345-kV Station	Pecos	Add one breaker, two switches rated 345-kV, 5000A, 63kA. Install SSO relay on line to IPP. Frequency should be set for 1Hz to 10 Hz range. Install PMU equipment on line to IPP.	9/29/2020	10/30/2020	1/28/2021	\$ 2,206,000.00	\$ 1,349,176.00			99	345									47603	PUCT Docket 47603 Approved on 12/27/2017
ETT-139 ET1600802	Maplewood Interconnection Red Barn 345-kV Station IPP-Owned Station	Pecos	Add new 345-kV transmission line circuit from the LCRA TSC Bakersfield Station to the point of interconnection at Red Barn.	9/29/2020	10/30/2020	1/28/2021	\$ 748,000.00	\$ 747,997.00			99	345									47603	PUCT Docket 47603 Approved on 12/27/2017
ETT-164 DP19X06C0	Dustdevil 138-kV Substation T-Line Assets (ETT)	Laredo/Webb	Install two (2) in-line T-Line structures terminate the Laredo VFT #1 to Lobo transmission line into new Dustdevil 138-kV Substation.	8/15/2020	3/31/2021		\$ 908,963.00			30		138	0.01	795 KCM ACSS "Drake"	Steel Mono Pole						16 TAC 25 101 (c)(5)(A)	Within Station Property
ETT-164 DP19X06D1	Dustdevil 138-kV Substation T-Station Assets (ETT)	Laredo/Webb	Install two (2) motor operated switches and a manual bus tie switch. Install DM 61.01 Transmission RTU Panel. Station transmission 138-kV bus will now be an in & out configuration.	8/15/2020	3/31/2021		\$ 1,010,995.00			30		138									16 TAC 25 83(a)(3)	Property Purchased
ETT-161 P19010002	Reloj Del Sol Permanent Interconnection New 345-kV Transmission Line	Webb	Construct six (6) miles of new single circuit 345-kV Transmission line to connect the Reloj Del Sol Windfarm.	7/20/2020	12/17/2020	12/22/2020	\$ 7,100,000.00	\$ 7,500,000.00			99		345	6.00	2-754 ACSR	Concrete & Steel Monopole			150	6.00	50690	PUCT Docket 50690 Approved on 06/30/2020
ETT-153 P17254002	Quihi 138-kV Switching Station Cut-In	Medina	Terminate the Castroville to Razorback 138-kV transmission line into the new Quihi 138-kV Switching Station with double-circuit structures.	10/19/2020	11/16/2020	10/13/2020	\$ 773,419.00			99		138	0.08	795 KCM ACSS "Drake"	Steel Mono Pole			100	0.08	16 TAC 25 101 (c)(5)(A)	Landowner Consent Obtained	
ETT-169 A19601004	Jim Treace 345-kV Station Replace SSVTs	Wilbarger	Replace 345-kV SSVTs with (4) 50 kVA SSVTs	11/2/2020	11/22/2020	11/19/2020	\$ 1,603,035.00			99		345									16 TAC 25 83(a)(3)	Within Station Property
ETT-169 A19601006	Bakersfield 345-kV Station Replace SSVTs	Pecos	Replace 345-kV SSVTs with (2) 50 kVA SSVTs	11/2/2020	3/5/2021	1/29/2021	\$ 929,962.00			99		345									16 TAC 25 83(a)(3)	Within Station Property
ETT-169 A19601007	Big Hill 345-kV Station Replace SSVTs	Schleicher	Replace 345-kV SSVTs with (2) 50 kVA SSVTs	11/2/2020	3/27/2021	12/3/2020	\$ 912,720.00			99		345									16 TAC 25 83(a)(3)	Within Station Property
ETT-169 A19601008	Kirchoff 345-kV Station Replace SSVTs	Fisher	Replace 345-kV SSVTs with (2) 50 kVA SSVTs	11/2/2020	11/7/2020	10/22/2020	\$ 920,921.00			99		345									16 TAC 25 83(a)(3)	Within Station Property
ETT-169 A19601009	Edison 345-kV Station Replace SSVTs	Kimble	Replace 345-kV SSVTs with (2) 50 kVA SSVTs	11/2/2020	1/29/2021	2/17/2021	\$ 912,755.00			99		345									16 TAC 25 83(a)(3)	Within Station Property

**ELECTRIC TRANSMISSION TEXAS
CONSTRUCTION PROGRESS REPORT
APRIL 2021**

**Public Utility Commission of Texas
Project No. 51705**

ETT-169 A19801011	Oersted 345-kV Station Replace SSVTs	Sutton	Replace 345-kV SSVTs with (4) 50 kVA SSVTs	11/2/2020	1/7/2021	2/1/2021		\$ 1,617,872.00			99	345								16 TAC 25.83(a)(3)	Within Station Property
ETT-168 A19800004	Edith Clarke 345-kV Station Replace RLS Circuit Switcher	Foard	Replace CS's 385, 7083, 2737, 2567 and 7117 with 345-kV, 5000 A, 63 kA breakers with Pre-insertion Restorers Remove CB 165 & Update Drawing	11/2/2020	4/30/2021			\$ 4,253,938.00			75	345								16 TAC 25.83(a)(3)	Within Station Property
ETT-168 A19800005	Oklahoma 345-kV Station Replace RLS Circuit Switcher	Wilbarger	Replace CS 9292 with 345-kV, 5000 A 63 kA breaker with Pre-insertion Restorers Remove CB 5640 & Update Drawing	9/7/2021	10/29/2021			\$ 1,162,820.00			0	345								16 TAC 25.83(a)(3)	Within Station Property
ETT-163 P19045008	Griffin Wind Interconnection Line Extension	Knox	Construct 0.30 mile of new single- circuit transmission line, from the new Avogadro 345-kV substation to Griffin Windfarm Collector Station	12/11/2020	5/3/2021			\$ 2,500,000.00			25		345	0.30	2-954 ACSR	Steel Mono Pole		150	0.30	16 TAC 25.101 (c)(5)(A)	Landowner Consent Obtained
ETT-163 P19045006	Griffin Wind Interconnection Cut-In	Knox	Avogadro 345-kV Substation Cut-In Terminate the Clear Crossing to Edith Clarke 345-kV transmission line into new Avogadro 345-kV Substation	12/11/2020	5/3/2021			\$ 2,000,000.00			25		345	0.01	2-954 ACSR	Steel Mono Pole		150	0.01	16 TAC 25.101 (c)(5)(A)	Landowner Consent Obtained
ETT-163 P19045005	Griffin Wind Interconnection Avogadro 345-kV Substation	Knox	Avogadro 345-kV Substation Construct a new three-breaker 345-kV substation to permanently interconnect Griffin Wind Farm	11/2/2020	5/3/2021			\$ 15,500,000.00			40		345							16 TAC 25.83(a)(3)	Property Purchased
ETT-173 A20120004	Clear Crossing 345-kV Station Static Mast Pole Replacement	Haskell	Replace static mast structures at Clear Crossing 345-kV Station	11/3/2020	1/15/2021			\$ 1,202,366.00			0	345								16 TAC 25.83(a)(3)	Within Station Property
ETT-173 A20120003	Tesla 345-kV Station Static Mast Pole Replacement	Childress	Replace static mast structures at Tesla 345-kV Station	12/10/2020	2/28/2021			\$ 1,293,755.00			0	345								16 TAC 25.83(a)(3)	Within Station Property
ETT-173 A20120002	Riley 345-kV Station Static Mast Pole Replacement	Wilbarger	Replace static mast structures at Riley 345-kV Station	12/17/2020	3/22/2021			\$ 1,031,453.00			0	345								16 TAC 25.83(a)(3)	Within Station Property
ETT-173 A20120001	Edith Clarke 345-kV Station Static Mast Pole Replacement	Foard	Replace static mast structures at Edith Clarke 345-kV Station	11/3/2020	2/5/2021			\$ 1,007,216.00			0	345								16 TAC 25.83(a)(3)	Within Station Property
ETT-170 P19279001	Corazon Solar Interconnection Lobo 345-kV Substation Terminal Addition	Webb	Construct (2) 345-kV CB's, metering equipment, relaying, and station fence expansion	12/4/2020	4/30/2021			\$ 8,500,000.00			40		345							16 TAC 25.83(a)(3)	Within Station Property

**ELECTRIC TRANSMISSION TEXAS
CONSTRUCTION PROGRESS REPORT
APRIL 2021**

**Public Utility Commission of Texas
Project No. 51705**

ETT-170 P19279002	Corazon Solar Interconnection Construct 345-kV T-Line	Webb	Construct 3.90 miles of 345-kV single-circuit transmission line from the existing ETT Lobo 345-kV Station to the Corazon Solar Interconnect	11/10/2020	5/10/2021		\$ 8,029,500.00	\$ 8,029,500.00			25		345	3.90	795 KCM ACS "Drake"	Steel Mono Pole			150	3.90	50864	PUCT Docket 50864 Approved on 10/12/2020
ETT-160 P18158003	TG East Wind Interconnection Coulomb 345-kV Station Terminal Addition	Wilbarger	Construct a 345-kV CB metering equipment and relaying	2/8/2021	4/30/2021			\$ 3,800,000.00			10		345								18 TAC 25.83(a)(3)	Within Station Property
ETT-160 P18158001	TG East Wind Interconnection POI	Wilbarger	Construct 345-kV Dead End POI	2/8/2021	4/30/2021			\$ 850,000.00			5		345	0.02	2 Bundled 954 ACSR	Steel Monopole					16 TAC 25.101 (c)(5)(A)	Within ETT Property
ETT-171 P20064003	Azure Sky Solar and Storage Connection Edith Clarke 345-kV Station Terminal Addition	Throckmorton	Construct a 345-kV CB metering equipment and relaying	1/19/2021	4/30/2021			\$ 4,500,000.00			25		345								18 TAC 25.83(a)(3)	Within Station Property
ETT-171 P20064002	Azure Sky Solar and Storage Connection Line Span POI	Throckmorton	Construct a 0.10 mile 345-kV line to Interconnect Azure Sky Solar and Storage	1/19/2021	4/30/2021			\$ 1,200,000.00			10		345	0.10	2 Bundled 954 ACSR	Steel Monopole					18 TAC 25.101 (c)(5)(A)	Within ETT Property
ETT-168 A19600002	Clear Crossing 345-kV Station Replace RLS Circuit Switcher	Haskell	Replace CS's 717, 667, 1357, 497, 2297, 12558, and 747 with 345 kV 5000 A 63 kA breakers with Pre-Insertion Resistors. Remove CB 847 & Update Drawing	7/22/2021	10/28/2022			\$ 5,243,020.00			0		345								16 TAC 25.83(a)(3)	Within Station Property
ETT-1524 A18048004	Clear Crossing 345-kV Station Physical Security	Haskell	Installation of sixteen foot tall fence and new chain link fence around the Clear Crossing 345-kV Station	4/20/2021	9/30/2021			\$ 16,145,456.33			0		345								16 TAC 25.83(a)(3)	Within Station Property
ETT-800 A20800015	Cenizo 345-kV Station	Webb	Installing Physical Security to DICM, Telecom Network Splitting, RTAC (Station Data Repository) updates and Firmware Upgrades	5/17/2021	8/25/2021			\$ 361,273.00			0		345								16 TAC 25.83(a)(3)	Within station property
ETT-800 A20800016	Del Sol 345-kV Station	Starr	Installing Physical Security to DICM, Telecom Network Splitting, RTAC (Station Data Repository) updates and Firmware Upgrades	5/21/2021	8/19/2021			\$ 358,444.00			0		345								16 TAC 25.83(a)(3)	Within station property
ETT-800 A20800017	Gauss 345-kV Station	Knox	Installing Physical Security to DICM, Telecom Network Splitting, RTAC (Station Data Repository) updates and Firmware Upgrades	4/27/2021	5/20/2021			\$ 385,009.00			0		345								16 TAC 25.83(a)(3)	Within station property
ETT-800 A20800021	Edison 345-kV Station	Kimble	Installing Physical Security to DICM, Telecom Network Splitting, RTAC (Station Data Repository) updates and Firmware Upgrades	4/30/2021	6/4/2021			\$ 393,459.00			0		345								16 TAC 25.83(a)(3)	Within station property
ETT-172 (P19301007)	Scout 69-kV POD Box Bay	Taylor	Construct POD with three (3) motor operated switches. All equipment will be designed for 2000A. Install S2500 Cabinet	6/5/2021	10/3/2021			\$ 1,026,417.00			0		69								16 TAC 25.83(a)(3)	Landowner Consent Obtained

**ELECTRIC TRANSMISSION TEXAS
CONSTRUCTION PROGRESS REPORT
APRIL 2021**

**Public Utility Commission of Texas
Project No. 51705**

ETT-172 (P19301002) (P19301006)	Ablene South - Steamboat 69-kV T-Line	Taylor	Terminate the Ablene South to Steamboat 69-kV transmission line into new Scout 69-kV POD Box Bay	6/5/2021	10/3/2021			\$ 663,660.00			0	69		0.01	410 ACSR 6/1 "Penguin"	Steel Mono Pole			100	0.01	16 TAC 25.101 (c)(5)(A)	Landowner Consent Obtained
ETT-172 (P19301006)	Scout - Jim Ned 69-kV POI Dead End	Taylor	Construct 0.01 mile Dead-End span of 69-kV T-Line to Jim Ned POI	6/5/2021	10/3/2021			\$ 61,776.00			0	69		0.01	410 ACSR 6/1 "Penguin"	Steel Mono Pole			100	0.01	16 TAC 25.101 (c)(5)(A)	Landowner Consent Obtained
ETT- 152a A18048001	Edith Clarke 345-kV Station Physical Security	Foard	Installation of sixteen foot tall fence and new chain link fence around the Edith Clarke 345-kV Station	6/4/2021	11/30/2021			\$ 14,532,737.38			0	345									16 TAC 25.83(a)(3)	Within Station Property

AFFIDAVIT

STATE OF TEXAS


COUNTY OF TRAVIS


I, Roy R. Bermea, being duly sworn, file this Affidavit as a Regulatory Consultant, AEP Texas Inc. representing Electric Transmission Texas, LLC (ETT) regarding consent to construct the Scout 69-kV POD Box Bay as described in Project No. ETT-172 (P19301007) in the PUCT Monthly Construction Progress Report (PUCT Project No. 50421) for April 2021. That in such capacity, I am qualified and authorized to file and verify to the best of my knowledge that ETT has acquired all of the necessary easements / landowner consent to proceed with this project.



Roy R. Bermea
Regulatory Consultant
AEP Texas Inc.

SUBSCRIBED AND SWORN TO BEFORE ME, a Notary Public in and for the State of Texas, this 20th day of April, 2021.






Notary Public

AFFIDAVIT

STATE OF TEXAS


COUNTY OF TRAVIS

I, Roy R. Bermea, being duly sworn, file this Affidavit as a Regulatory Consultant, AEP Texas Inc. representing Electric Transmission Texas, LLC (ETT) regarding consent to perform the termination of the Abilene South to Steamboat 69-kV transmission line into the new Scout 69-kV POD Box Bay as described in Project No. ETT-172 (P19301002) (P19301006) in the PUCT Monthly Construction Progress Report (PUCT Project No. 50421) for April 2021. That in such capacity, I am qualified and authorized to file and verify to the best of my knowledge that ETT has acquired all of the necessary easements / landowner consent to proceed with this project.




~~Roy R. Bermea~~
Regulatory Consultant
AEP Texas Inc.

SUBSCRIBED AND SWORN TO BEFORE ME, a Notary Public in and for the State of Texas, this 20th day of April, 2021.



Notary Public



AFFIDAVIT

STATE OF TEXAS


COUNTY OF TRAVIS

I, Roy R. Bermea, being duly sworn, file this Affidavit as a Regulatory Consultant, AEP Texas Inc. representing Electric Transmission Texas, LLC (ETT) regarding consent to construct a 0.01 mile Dead-End span of 69-kV transmission line from Scout Box Bay to Jim Ned Point of Interconnect (POI) as described in Project No. ETT-172 (P19301008) in the PUCT Monthly Construction Progress Report (PUCT Project No. 50421) for April 2021. That in such capacity, I am qualified and authorized to file and verify to the best of my knowledge that ETT has acquired all of the necessary easements / landowner consent to proceed with this project.



Roy R. Bermea
Regulatory Consultant
AEP Texas Inc.

SUBSCRIBED AND SWORN TO BEFORE ME, a Notary Public in and for the State of Texas, this 20th day of April, 2021.


Notary Public