



Control Number: 51705



Item Number: 11

Addendum StartPage: 0

51705

CHEROKEE COUNTY ELECTRIC COOPERATIVE ASSOCIATION  
TRANSMISSION CONSTRUCTION PROGRESS REPORT for  
JANUARY 2021

Public Utility Commission of Texas  
Project No. 50421

| Utility's Project Number | Project Name | Location (City/County) | Description                                                                                     | Estimated (or Actual) Start Date | Finish Date (Contractual Completion) | Date Energized (or anticipated) | Initial Estimated Project Cost | Final Estimated Project Cost | Final Actual Project Cost | % Variance | Percent Complete | Existing Voltage (kV) | Upgraded or New Voltage (kV) | Circuit Length (Miles) | Conductor Type & Size & Bundling | Structure Type(s)          | Existing ROW Width (Feet) | Existing ROW Length (Miles) | New ROW Width (Feet) | New ROW Length (Miles) | Rule Section or PUC Control Number | Comments                        |
|--------------------------|--------------|------------------------|-------------------------------------------------------------------------------------------------|----------------------------------|--------------------------------------|---------------------------------|--------------------------------|------------------------------|---------------------------|------------|------------------|-----------------------|------------------------------|------------------------|----------------------------------|----------------------------|---------------------------|-----------------------------|----------------------|------------------------|------------------------------------|---------------------------------|
| 28-2856                  | P538         | Cherokee County        | New 138 kV Transmission Line from Arp Tap Switching Station to new P538 (Lake Tyler) Substation | July 2020                        | March 2021                           |                                 | \$1.1M for transmission line   |                              |                           |            | 0                | N/A                   | 138                          | 0.85                   | 336 ACSR Lunnet                  | Single pole 75-95 ft steel | N/A                       | N/A                         | 100                  | 0.80                   | \$28.83 \$28.101 c                 | radial line to new pump station |
|                          |              |                        |                                                                                                 |                                  |                                      |                                 |                                |                              |                           |            |                  |                       |                              |                        |                                  |                            |                           |                             |                      |                        |                                    |                                 |

RECEIVED  
2021 JUN 14 PM 4:39  
F. H. CLEGG

11