



Control Number: 51705



Item Number: 161

Addendum StartPage: 0

**UPSHUR RURAL ELECTRIC COOPERATIVE CORPORATION  
TRANSMISSION CONSTRUCTION PROGRESS REPORT for  
JUNE 2021**

Public Utility Commission of Texas  
Project No. 51705

| Utility's Project Number | Project Name                                            | Location (City/County) | Description                                                                                                | Estimated (or Actual) Start Date | Finish Date (Construction Complete) | Date Energized (if Applicable) | Initial Estimated Project Cost                                   | Final Estimated Project Cost | Final Actual Project Cost | \$ Variance | Percent Complete | Existing Voltage (KV) | Upgraded or New Voltage (KV) | Circuit Length (Miles) | Conductor Type & Size & Bundling  | Structure Type(s)                                   | Existing ROW Width (Feet) | Existing ROW Length (Miles) | New ROW Width (Feet) | New ROW Length (Miles) | Rule Section or PUC Control Number | Comments                                   |
|--------------------------|---------------------------------------------------------|------------------------|------------------------------------------------------------------------------------------------------------|----------------------------------|-------------------------------------|--------------------------------|------------------------------------------------------------------|------------------------------|---------------------------|-------------|------------------|-----------------------|------------------------------|------------------------|-----------------------------------|-----------------------------------------------------|---------------------------|-----------------------------|----------------------|------------------------|------------------------------------|--------------------------------------------|
| N/A                      | URECC Hallsville to Gum Springs 138kV Transmission Line | Harrison               | New 138 kV Transmission Line from URECC Existing Hallsville Substation to new URECC Gum Springs Substation | January 2021                     | April 2021                          |                                | \$4,960,000 (Substation), \$5,622,438-\$6,753,460 (Transmission) |                              |                           |             | 0                | N/A                   | 138                          | 4.80 - 5.90            | 959 6 kcmil ACSS/TW - *Suwanee/TW | Single pole, 85-115 ft. steel/concrete/ductile iron | N/A                       | N/A                         | 100                  | 4.80 - 5.90            | 49803                              | CCN Amendment Application filed on 7/15/19 |
|                          |                                                         |                        |                                                                                                            |                                  |                                     |                                |                                                                  |                              |                           |             |                  |                       |                              |                        |                                   |                                                     |                           |                             |                      |                        |                                    |                                            |
|                          |                                                         |                        |                                                                                                            |                                  |                                     |                                |                                                                  |                              |                           |             |                  |                       |                              |                        |                                   |                                                     |                           |                             |                      |                        |                                    |                                            |
|                          |                                                         |                        |                                                                                                            |                                  |                                     |                                |                                                                  |                              |                           |             |                  |                       |                              |                        |                                   |                                                     |                           |                             |                      |                        |                                    |                                            |
|                          |                                                         |                        |                                                                                                            |                                  |                                     |                                |                                                                  |                              |                           |             |                  |                       |                              |                        |                                   |                                                     |                           |                             |                      |                        |                                    |                                            |
|                          |                                                         |                        |                                                                                                            |                                  |                                     |                                |                                                                  |                              |                           |             |                  |                       |                              |                        |                                   |                                                     |                           |                             |                      |                        |                                    |                                            |
|                          |                                                         |                        |                                                                                                            |                                  |                                     |                                |                                                                  |                              |                           |             |                  |                       |                              |                        |                                   |                                                     |                           |                             |                      |                        |                                    |                                            |
|                          |                                                         |                        |                                                                                                            |                                  |                                     |                                |                                                                  |                              |                           |             |                  |                       |                              |                        |                                   |                                                     |                           |                             |                      |                        |                                    |                                            |
|                          |                                                         |                        |                                                                                                            |                                  |                                     |                                |                                                                  |                              |                           |             |                  |                       |                              |                        |                                   |                                                     |                           |                             |                      |                        |                                    |                                            |
|                          |                                                         |                        |                                                                                                            |                                  |                                     |                                |                                                                  |                              |                           |             |                  |                       |                              |                        |                                   |                                                     |                           |                             |                      |                        |                                    |                                            |

2021 JUN 15 PM 4:53  
Power Engineers, Inc.

141