



Filing Receipt

Received - 2021-08-12 11:09:11 AM
Control Number - 51705
ItemNumber - 205

CEN ER PION ENERGY
TRANSMISSION CONSTRUCTION PROGRESS REPORT
for
August 2021

Public Utility Commission of Texas
Project No. **51705**

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Final Date (Construction Completion)	Date Energized (If Available)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Capital Number	Comments	
1162	Waller Substation	Waller, Waller	138 kV Service to Waller Substation within one mile of Ckts. 65B and 77B	08/01/18	10/30/21	05/17/21	N/A	\$297,000		98%	138	N/A	0.16	795 AAC	Steel Towers, Concrete Poles	80, Substation Property	0.09	N/A	N/A	25.101(c)(5)(A)		
1115	Bailey-Jones Creek	Old Ocean, Sweeny, Brazoria, Jones Creek, Freeport, Brazoria, Neagorda, Wharton	Construct a new double-circuit 3.5 kV transmission line	01/01/21	12/02/21		Transmission \$ 69,800,000 Substation \$682,961,000 Total \$752,761,000	\$ 63,618,000		65%	N/A	3.5	110, 0-188.6	3-959.6 ACSS	Steel Poles, Steel Towers	150-300, Substation Property	0.09-1.80	100-150	53.0-82.50	8629	CEN filed 09/12/18. Final order signed 11/21/19. Final Estimated Project Cost is Transmission Cost only. Final Estimated Substation Cost is \$15,580,000. Anticipated energization dates of 11/23/21 for Circuit 57 and 12/6/21 for Circuit 62.	
997.2	Rosenberg-Needville	Needville, Fairbanks, Rosenberg, Fort Bend	Partial Rebuild and Partial Reconstructor of 138 kV Ckt. 5A. Upgrade of 69kV Ckt. 5A to 138 kV	01/03/19	01/30/22	01/25/21	N/A	\$17,588,000		98%	69	138	15.05	795 ACSR, 795 AAC	Wood Poles, Concrete Poles, Steel Poles	19-80, Street, Substation Property	15.05	N/A	N/A	25.101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW.	
957.2	Morgans Point-Sandy Point	La Porte, Morgans Point, Harris	Partial Rebuild and Partial Reconstructor of 138 kV Ckts. 96D and 96F	11/02/20	11/30/21	01/06/21	N/A	\$ 502,000		98%	138	N/A	1.2	2-959.6 ACSS	Steel Towers, Concrete Poles, Steel Poles	10-120, Street, Railroad	1.2	N/A	N/A	25.101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW.	
1011	SH 36 Crossing	Needville, Brazoria, Fort Bend	Alteration of 69 kV Ckt. 5A as requested by TxDOT or highway construction	11/01/19	05/18/20	01/15/20	N/A	\$55,000		99%	69	N/A	0.8	795 AAC	Steel Poles	22, Street	0.8	N/A	N/A	25.101(c)(5)(F)	Construction complete. CIAC to be paid by TxDOT. No GIS information required - No segment falls outside of the existing ROW.	
1216.2	S.R. Berton-Texas	Baytown, Harris	Partial Rebuild and Partial Reconstructor of 138 kV Ckts. 87F, 88B, and 88E	09/09/19	06/30/22		N/A	\$3,706,000		75%	138	N/A	2.92	2-959.6 ACSS	Steel Towers, Concrete Poles, Steel Poles	65-620, Substation Property	1.98	N/A	N/A	25.101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW.	
13.9	Cedar Creek Crossing	League City, Harris, Galveston	Partial Rebuild and Partial Reconstructor of 138 kV Ckt. 0 A.	09/02/19	10/30/21	07/06/21	N/A	\$1,365,000		95%	138	N/A	0.39	2-795 AAC, 2-959.6 ACSS	Steel Towers	200-295	0.39	N/A	N/A	25.101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW.	
25.1	South Texas-W.A. Parish (Structures #00705 and #00832)	Fort Bend, Wharton	Partial Rebuild of 3.5 kV Ckt. 39A.	03/23/20	11/30/21		N/A	\$7,573,000		75%	3.5	N/A	0.7	2-795 ACSR	Steel Poles	200, Substation Property	0.7	N/A	N/A	25.101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW.	
1282	East River Relocation	Houston, Harris	Relocation of a portion of 69 kV Ckt. 12A at the request and expense of HERN GP. LP on ROW provided by HERN GP. LP	11/01/19	02/26/22		N/A	\$2,509,000		90%	3.5	N/A	0.5	956.6 ACSS	Concrete Poles, Steel Towers	N/A	N/A	25-50	0.5	25.101(c)(5)(D)	Actual cost to be paid by HERN GP. LP.	
1216.	Cedar Bayou-TEXAS	Baytown, Harris	Partial Rebuild of 138 kV Ckts. 83A and 87E	05/01/20	09/30/21	12/18/20	N/A	\$3.6 2,000		98%	138	N/A	2.18	2-795 ACSR, 2-795 AAC, 2-959.6 ACSS, 2000 AAC	Steel Towers	65-80	1.09	N/A	N/A	25.101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW.	
1115.7	DOW3.5-Jones Creek	Freeport, Lake Jackson, Brazoria	Partial Rebuild and Partial Reconstructor of 3.5 kV Ckts. 18D and 27A	03/02/20	11/30/21	01/30/21	N/A	\$17,975,000		98%	3.5	N/A	6.12	3-959.6 ACSS	Steel Poles, Steel Towers	80-160, Substation Property	3.06	N/A	N/A	25.101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW.	
1261	W.A. Parish-Hayes	Houston, Meadows Place, Sugar Land, Thompsons, Harris, Fort Bend	Partial Rebuild and Reconstructor of 138 kV Ckts. 08A and 25B	01/02/20	06/30/22	05/25/21	N/A	\$28,022,000		98%	138	N/A	33.68	2-927.2 ACAR, 2-959.6 ACSS	Concrete Poles, Steel Poles, Steel Towers	80-855, Substation Property	17.89	N/A	N/A	25.101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW.	
1281	US-90 Crossing	Rosenberg, Fort Bend	Alteration of 69 kV Ckt. 19Z as requested by TxDOT for road construction	02/08/21	06/30/22	01/06/21	N/A	\$931,000		98%	69	N/A	0.36	6-ACSR, 795 AAC	Wood Poles, Concrete Poles	20, Street, Railroad	0.36	N/A	N/A	25.101(c)(5)(F)	No GIS information required - No segment falls outside of the existing ROW.	
13.7	BOGGY Substation	Deer Park, Harris	138 kV Service to BOGGY Substation within one mile of Ckts. 85C and 88D	03/02/20	11/30/21		N/A	\$ 761,000		60%	138	N/A	0.51	2-959.6 ACSS	Steel Poles, Steel Towers	22-30	0.19	0-182	0.2	25.101(c)(5)(A)	Actual cost to be paid by Shell.	
1115.6	Bailey Approach Spans	Wharton	Partial Rebuild and Partial Reconstructor of 3.5 kV Ckts. 6 C and 72D	01/20/20	08/04/21	01/02/21	N/A	\$2.2 8,000	\$2,248,776	0%	100%	3.5	N/A	0.30	3-959.6 ACSS	Steel Towers	300-310, Substation Property	0.26	N/A	N/A	25.83(a)(D)	Construction complete. This project supports Docket # 9829. No GIS information required - No segment falls outside of the existing ROW. Last time to report.
1115.65	COPPER-Vasco (Structure 12101)	Freeport, Brazoria	Partial Rebuild and Partial Reconstructor of 138 kV Ckts. 02H and 02Z	07/15/20	07/08/21	03/23/21	N/A	\$512,000		99%	138	N/A	0.2	795 ACSR, 2-959.6 ACSS	Steel Towers	150	0.21	N/A	N/A	25.83(a)(D)	Construction complete. This project supports Docket # 9829. No GIS information required - No segment falls outside of the existing ROW.	
1261.1	W.A. Parish-Hayes (Structures 33016-33018)	Sugar Land, Fort Bend	Partial Rebuild and Partial Reconstructor of 138 kV Ckt. 08A	01/01/20	08/04/21	05/11/21	N/A	\$668,000		99%	138	N/A	0.63	2-959.6 ACSS	Steel Towers	200-580	0.63	N/A	N/A	25.101(c)(5)(B)	Construction complete. No GIS information required - No segment falls outside of the existing ROW.	
1022	SH 2.9 Relocation	Grimes	Alteration of 3.5 kV Ckts. 98D and 99D as requested by TxDOT for road construction	05/01/20	05/21/21	11/06/20	N/A	\$10,009,000		99%	3.5	N/A	1.92	3-959.6 ACSS	Steel Poles	270	0.96	N/A	N/A	25.101(c)(5)(F)	Construction complete. No GIS information required - No segment falls outside of the existing ROW.	
1001	Colorado River Crossing	Matagorda	Partial Rebuild and Partial Reconstructor of 3.5 kV Ckts. 18A and 27C	10/29/20	09/30/22	08/03/21	N/A	\$7.22 2,000		98%	3.5	N/A	1.08	3-955 ACSS	Steel Poles	100	0.5	0-6	0.15	25.101(c)(5)(B)		
1399.2	GEBHRT-Sealy	Sealy, Austin	Partial Rebuild and Partial Reconstructor of 138 kV Ckt. 65A	02/01/21	10/30/22		N/A	\$10,777,000		25%	138	N/A	2.9	2-959.6 ACSS	Concrete Poles, Steel Towers	80, Substation Property	2.9	N/A	N/A	25.101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW.	
1337.1	Jones Creek Substation	Freeport, Brazoria	138 kV Service to Jones Creek Substation within one mile of Ckt. 02H	12/08/20	01/30/22		N/A	\$539,000		90%	138	N/A	0.95	2-959.6 ACSS	Steel Poles, Steel Towers	34-126, Substation Property	0.95	N/A	N/A	25.101(c)(5)(A)		
13	Jones Creek Tap	Freeport, Brazoria	138 kV Service to Jones Creek Substation within one mile of Ckts. 8F and 58H	01/20/21	09/30/21	05/27/21	N/A	\$3,266,000		98%	138	N/A	0.15	2-959.6 ACSS	Steel Poles	Substation Property	0.08	N/A	N/A	25.101(c)(5)(A)		
1029.1	ENCO Substation	Webster, Harris	138 kV Service to ENCO Substation within one mile of Ckt. 31A. Partial Rebuild of 69 kV Ckt. 53B. Partial Rebuild of 138 kV Ckts. 01B, 09C, 63D and 91A.	09/11/20	12/30/21	05/11/21	N/A	\$3,215,000		95%	69, 138	N/A	1.21	2-795 AAC, 927.2 ACAR, 2-959.6 ACSS	Concrete Poles, Steel Towers	150-160	0.0	153, Substation Property	0.0	25.101(c)(5)(A), 25.101(c)(5)(B)	Actual cost to be paid by ExxonMobil.	
2020.5	Crosby-Mont Belieu	Baytown, Mont Belvieu, Harris, Chambers	Routine maintenance of 69 kV Ckt. 3Z	08/06/20	11/30/22		N/A	\$6 0,000		85%	69	N/A	15.59	397 ACSR, 2-397 ACSR, 795 AAC, 927.2 ACAR, 2-927.2 ACSR	Wood H-Frames, Wood Poles, Concrete Poles, Steel Poles, Steel Towers	20-150, Street, Substation Property	15.59	N/A	N/A	25.83(a)(D)	No GIS information required - No segment falls outside of the existing ROW.	
1030	MARCK Substation	Fort Bend	138 kV Service to MARCK Substation within one mile of Ckt. 60A	09/01/20	07/29/21	03/02/21	N/A	\$1.20 2,000		99%	138	N/A	0.80	2-959.6 ACSS	Concrete Poles, Steel Towers	N/A	N/A	120, Substation Property	0.0	25.101(c)(5)(A)	Construction complete. Actual cost to be paid by MCE LLC.	
1262.2	H.O. Clarke Approach Spans	Houston, Harris	Partial Rebuild and Partial Reconstructor of 138 kV Ckts. 05A and 26A	10/05/20	11/30/21	10/30/20	N/A	\$92,000		98%	138	N/A	0.21	2-959.6 ACSS	Concrete Poles	6-5, Substation Property	0.11	N/A	N/A	25.101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW.	
1002.2	Colorado River Crossing (Structures 27117-27119)	Wharton, Wharton	Partial Rebuild of 138 kV Ckt. 60B	02/02/21	08/04/21	01/19/21	N/A	\$1,926,000		99%	138	N/A	0.33	2-959.6 ACSS	Steel Poles	60-80	0.33	N/A	N/A	25.101(c)(5)(B)	Construction complete. No GIS information required - No segment falls outside of the existing ROW.	
1115	Jordan-BENDER-CONNOR	Chambers	Partial Rebuild and Partial Reconstructor of 138 kV Ckt. 86J	05/15/21	03/30/22		N/A	\$6.1 2,000		70%	138	N/A	1.9	2-959.6 ACSS	Concrete Poles, Steel Towers	65-10, Substation Property	1.0	N/A	N/A	25.101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW.	
1116	Jordan Loop	Chambers	3.5 kV Service to Jordan Substation within one mile of Ckts. 97C and 98G	01/01/21	03/30/22		N/A	\$6,696,000		60%	3.5	N/A	0.50	3-959.6 ACSS	Steel Poles, Steel Towers	3-10, Substation Property	0.25	N/A	N/A	25.101(c)(5)(A)		
1118	Jordan-CITIES DALTON	Chambers	Partial Rebuild and Partial Reconstructor of 138 kV Ckt. 96I	01/05/21	03/30/22		N/A	\$5,003,000		20%	138	N/A	0.60	3-959.6 ACSS	Concrete Poles, Steel Towers	705-10, Substation Property	0.57	N/A	N/A	25.101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW.	
103	Wallisville Road Relocation	Baytown, Harris	Alteration of 69 kV Ckt. 3Z as requested by Harris County or road construction	05/03/21	02/26/22		N/A	\$3,803,000		60%	69	N/A	0.91	397 ACSR	Concrete Poles	Street	0.91	N/A	N/A	25.101(c)(5)(F)	No GIS information required - No segment falls outside of the existing ROW.	
1190.	Cedar Bayou-WALKER	La Porte, Harris	Partial Reconstructor of 138 kV Ckt. 05A	03/08/21	07/12/21	05/10/21	N/A	\$ 395,000		99%	138	N/A	1.29	2-973 ACSS C7	Steel Towers	250	1.29	N/A	N/A	25.101(c)(5)(B)	Construction complete. No GIS information required - No segment falls outside of the existing ROW.	
1261.3	Hayes Approach Spans	Houston, Harris	Partial Reconstructor of 138 kV Ckt. 09A	02/01/21	08/04/21	05/18/21	N/A	\$193,000		99%	138	N/A	0.09	2-959.6 ACSS	Steel Towers	150, Substation Property	0.05	N/A	N/A	25.101(c)(5)(B)	Construction complete. No GIS information required - No segment falls outside of the existing ROW.	
1288	Missouri City Approach Span	Missouri City, Fort Bend	Partial Rebuild and Partial Reconstructor of 138 kV Ckt. 02A	01/01/21	08/05/21	05/11/21	N/A	\$ 59,000		99%	138	N/A	0.39	2-795 AAC, 959.6 ACSS	Concrete Poles	300, Substation Property	0.39	N/A	N/A	25.101(c)(5)(B)	Construction complete. No GIS information required - No segment falls outside of the existing ROW.	
1308	Wortham Substation	Harris	Partial Rebuild of 138 kV Ckt. 21G and 76A. 138 kV Service to Wortham Substation within one mile of Ckt. 76A	02/01/21	10/30/21	06/25/21	N/A	\$9 2,000		98%	138	N/A	0.32	2-959.6 ACSS	Concrete Poles, Steel Towers	225, Substation Property	0.32	N/A	N/A	25.101(c)(5)(A), 25.101(c)(5)(B)		
1	West Galveston Approach Span	Galveston, Galveston	Partial Rebuild and Partial Reconstructor of 138 kV Ckt. 63A	01/11/21	10/30/21	01/29/21	N/A	\$2,155,000		98%	138	N/A	0.2	795 AAC	Steel Poles	2-10, Street, Substation Property	0.2	N/A	N/A	25.101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW.	
913	Alvin Approach Spans	Alvin, Brazoria	Partial Rebuild and Partial Reconstructor of 69 kV Ckt. 53B	01/01/21	10/30/21		N/A	\$ 520,000		75%	69	N/A	0.37	795 AAC, 2-959.6 ACSS	Concrete Poles, Steel Towers	80, Substation Property	0.37	N/A	N/A	25.101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW.	

CEN ERPOIN ENERGY
TRANSMISSION CONS RUC ION PROGRESS REPOR
for
August 2021

Public Utility Commission of Texas
Project No. **51705**

Util ty s Project Number	Project Name	Loca ion (City/County)	Description	Estimated (or Actual) Start Date	Fin sh Date (Construction Complete)	Date Energized (If Appl icable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Capital Number	Comments
1035	Hufsmith Kohrle Road Crossing	Harris	Alteration of 138 kV Ckt. 81C as requested by Harris County or road construction	02/22/21	11/30/21	02/06/21	N/A	\$ 27,000			98%	138	N/A	0.26	2-795 ACSS	Concrete Poles	80, Street	0.26	N/A	N/A	25.101(c)(5)(F)	Actual cost to be paid by Harris County. No GIS information required - No segment falls outside of the existing ROW.
1399.1	GEBHRT-Wal is	Wal is, Austin	Partial Rebuild and Partial Reconnector of 138 kV Ckt. 85C	02/01/21	05.30/22		N/A	\$32,105,000			90%	138	N/A	9.6	2-959.6 ACSS	Concrete Poles, Steel Towers	0-320, Substation on Property	9.6	3 -39	0.09	25.101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW.
1 9.2	US-59 Crossing	Hous on, Harris	Alteration of 138 kV Ckt. 37C as requested by TxDOT or road construction; Partial Reconnector of 138 kV Ckt. 37C	09/01/21	12/30/22		N/A	\$4,224,000			0%	138	N/A	0.8	2-959.6 ACSS	Concrete Poles, Steel Poles	Street, Substation on Property	0.8	N/A	N/A	25.101(c)(5)(B), 25.101(c)(5)(C)	No GIS information required - No segment falls outside of the existing ROW.
1 53	Cedar Creek Substation	Fort Bend	3.5 kV Service to Cedar Creek Substation within one mile of Ckt. 72C; Partial Rebuild of 3.5 kV Ckts. 6, C and 72C	0.19/21	09.30/22		N/A	\$ 660,000			10%	3.5	N/A	0.66	3-959.6 ACSS, 2-1.33.6 ACSS	Steel Towers	200	0.30	80-110, Substation on Property	0.06	25.101(c)(5)(A), 25.101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW.
920.2	Oasis - W.A. Parish	Brazoria	Partial Rebuild of 3.5 kV Ckts. 18C and 99B	03/22/21	12.30/21		N/A	\$929,000			20%	N/A	3.5	0.25	2-795 ACSS, 2-927.2 ACAR	Steel Towers	250	0.12	N/A	N/A	25.101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW.
1337	Jones Creek Approach Spans	Freeport, Brazoria	Partial Reconnector of 138 kV Ckts. 02F, 95, and 59H	03/01/21	12/30/21	0.19/21	N/A	\$30,000			95%	138	N/A	0.38	2-959.6 ACSS	Steel Poles	100-635, Substation on Property	0.38	N/A	N/A	25.101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW.
1 1 2	Morgans Point Reconfguration	Harris	Partial Rebuild and Partial Reconnector of 138 kV Ckts. 79B, 85A, and 87C	06/01/21	03.30/22		N/A	\$1,593,000			10%	138	N/A	0.06	2-959.6 ACSS	Concrete Poles	250	0.06	N/A	N/A	25.101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW.
1 95	Space City Solar	Wharton	Construct a new single-circuit 3.5 kV transmission line	02/01/22	06.15/22		Transmission \$21,010,000 to \$65,327,000 Substation \$1.9, 6,000 to \$5,179,000	Transmission \$21,010,000 to \$65,327,000 Substation \$1.9, 6,000 to \$5,179,000			0%	N/A	3.5	3.50-8.00	2-795 ACSS	Steel Poles, Steel Towers	N/A	N/A	100-180	3.50-8.00	51568	CCN filed 12/17/20.
913.1	Alvin-Algoa Corridor	Alvin, Brazoria, Galveston	Partial Rebuild and Partial Reconnector of 69 kV Ckt. 53B	09/01/21	0.30/22		N/A	\$ 390,000			0%	69	N/A	2.92	2-959.6 ACSS	Concrete Poles, Steel Towers	70-90, Substation on Property	2.92	N/A	N/A	25.101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW.
920.1	Manvel-Karsten (Manvel-Structure 26223, Structure 28217-Karsten)	Manvel, Iowa Colony, Brazoria	Partial Rebuild and Partial Reconnector of 69 kV Ckt. 53D, Bundling of 69 kV Ckt. 53D	0.10/21	03.30/22		N/A	\$12,328,000			25%	69	N/A	5.65	2-959.6 ACSS, 1.33.6 ACSS	Concrete Poles, Steel Towers	65-525, Substation on Property	90	N/A	N/A	25.101(c)(5)(B), 25.101(c)(5)(C)	No GIS information required - No segment falls outside of the existing ROW.
1018.1	Brazos River Crossing (Structures 17-76-17-81)	Missouri City, Fort Bend	Partial Rebuild and Partial Reconnector of 3.5 kV Ckts. 18C and 99B	0.10/21	01.30/22		N/A	\$6,760,000			25%	3.5	N/A	1.62	3-995 ACSS-C7	Steel Poles	200	0.81	N/A	N/A	25.101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW.
1028	PLACID Substation	Chambers	138 kV Service to PLACID Substation within one mile of Ckt. 86D	0.10/21	01.30/22		N/A	\$2,538,000			20%	138	N/A	0.09	2-959.6 ACSS	Concrete Poles, Steel Towers	80-115, Substation on Property	0.05	N/A	N/A	25.101(c)(5)(A)	Actual cost to be paid by Enterprise Products Operating, LLC.
1 25	CHEVON-LONGSTON-EAGLE	Mont Belvieu, Chambers	Partial Rebuild and Partial Reconnector of 138 kV Ckt. 86B, Partial Rebuild of 138 kV Ckts. 86C and 86C	09/01/21	07.30/22		N/A	\$1,822,000			0%	138	N/A	1.81	2-795 AAC, 2-959.6 ACSS	Concrete Poles, Steel Towers	70-300	1.6	N/A	N/A	25.101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW.
1 68	P.H. Robinson - TNMP Freeway Park	Texas City, Galveston	Partial Rebuild and Partial Reconnector of 138 kV Ckts. 02K and 03C	0.10/21	12.30/21		N/A	\$7,20,000			50%	138	N/A	0.82	2-959.6 ACSS	Concrete Poles, Steel Towers	300, Substation on Property	0.1	N/A	N/A	25.101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW.
1 85	NORTCO Substation	West Columbia, Brazoria	138 kV Service to NORTCO Substation within one mile of West Columbia Substation	0.10/21	12.30/21	06/29/21	N/A	\$1,377,000			98%	N/A	138	0.36	2-959.6 ACSS	Concrete Poles	Substation on Property	0.05	80	0.31	25.101(c)(5)(A)	Actual cost to be paid by Roughneck Storage, LLC.
25	Bellair-W.A. Parish (Structure 00852)	Sugar Land, Fort Bend	Routine maintenance of 3.5 kV Ckt. 50A	09/01/21	04/30/22		N/A	\$3,853,000			0%	3.5	N/A	0.68	2-795 ACSS	Steel Poles	525	0.3	N/A	N/A	25.83(a)(3)	No GIS information required - No segment falls outside of the existing ROW.
25.5	Bellair-Sm ithers (Structure 26056)	Sugar Land, Fort Bend	Routine maintenance of 3.5 kV Ckt. 98A	09/01/21	04/30/22		N/A	\$3,905,000			0%	3.5	N/A	0.3	2-795 ACSS	Steel Poles	525	0.3	N/A	N/A	25.83(a)(3)	No GIS information required - No segment falls outside of the existing ROW.
875	W.A. Parish-Westchase (Structure 22891)	Sugar Land, Fort Bend	Partial Rebuild of 138 kV Ckt. 05D	09/01/21	04/30/22		N/A	\$1,861,000			0%	138	N/A	0.3	2-795 ACSS	Steel Poles	525	0.3	N/A	N/A	25.101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW.
1082	FM-1960 Crossing (Structure 210.2)	Harris	Alteration of 138 kV Ckt. 86J as requested by TxDOT for road construction	06/01/21	10.30/21	06/17/21	N/A	\$365,000			98%	138	N/A	0.1	2-959.6 ACSS	Concrete Poles	80	0.1	N/A	N/A	25.101(c)(5)(F)	Actual cost to be paid by TxDOT. No GIS information required - No segment falls outside of the existing ROW.
1 1 1	Cedar Bayou Plant Approach Span	Chambers	Partial Rebuild and Partial Reconnector of 138 kV Ckt. 8.0	06/01/21	12.30/21		N/A	\$1,388,000			20%	138	N/A	0.05	2-959.6 ACSS	Steel Poles	65, Substation on Property	0.01	70	0.0	25.101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW.
1 5	Eagle Nest Substation	Brazoria	Partial Rebuild of 138 kV Ckt. 02K, 138 kV Service to Eagle Nest Substation within one mile of Ckt. 02K	05/30/21	0.30/22		N/A	\$7,70,000			15%	138	N/A	1.21	2-795 AAC, 2-959.6 ACSS	Concrete Poles, Steel Towers	100	0.38	80-120	0.83	25.101(c)(5)(A), 25.101(c)(5)(B)	
25.6	South Texas-W.A. Parish (Structure 19036)	Thompsons, Fort Bend	Routine maintenance of 3.5 kV Ckt. 39A	01/29/22	10.30/22		N/A	\$2,773,000			0%	3.5	N/A	0.26	2-795 ACSS	Steel Poles	750-185	0.26	N/A	N/A	25.83(a)(3)	No GIS information required - No segment falls outside of the existing ROW.
25.7	South Texas-W.A. Parish (Structure 006.8)	Wharton	Routine maintenance of 3.5 kV Ckt. 39A	12/15/21	08.30/22		N/A	\$2,950,000			0%	3.5	N/A	0.28	2-795 ACSS	Steel Poles	280	0.28	N/A	N/A	25.83(a)(3)	No GIS information required - No segment falls outside of the existing ROW.
25.9	South Texas-W.A. Parish (Structure 00651)	Wharton	Routine maintenance of 3.5 kV Ckt. 39A	01/29/22	10.30/22		N/A	\$2,10,000			0%	3.5	N/A	0.27	2-795 ACSS	Steel Poles	320-770	0.27	N/A	N/A	25.83(a)(3)	No GIS information required - No segment falls outside of the existing ROW.
25.33	Dowd 5-Oasis (Structure 00076)	Oyster Creek, Brazoria	Routine maintenance of 3.5 kV Ckt. 18B	12/15/21	08.30/22		N/A	\$5,20,000			0%	3.5	N/A	0.30	2-795 ACSS	Steel Poles	100	0.30	N/A	N/A	25.83(a)(3)	No GIS information required - No segment falls outside of the existing ROW.
25.36	Dowd 5-Oasis (Structure 2.03)	Oyster Creek, Brazoria	Routine maintenance of 3.5 kV Ckt. 27B	12/15/21	08.30/22		N/A	\$5,17,000			0%	3.5	N/A	0.31	2-795 ACSS	Steel Poles	100	0.31	N/A	N/A	25.83(a)(3)	No GIS information required - No segment falls outside of the existing ROW.
25.39	O'Brien-W.A. Parish (Structure 01563)	Fort Bend	Routine maintenance of 3.5 kV Ckt. 98B	01/29/22	10.30/22		N/A	\$3,378,000			0%	3.5	N/A	0.28	2-795 ACSS	Steel Poles	180, Substation on Property	0.28	N/A	N/A	25.83(a)(3)	No GIS information required - No segment falls outside of the existing ROW.
25.0	O'Brien-W.A. Parish (Structure 01562)	Fort Bend	Routine maintenance of 3.5 kV Ckt. 99C	09/15/21	05.30/22		N/A	\$ 5,000			0%	3.5	N/A	0.30	2-795 ACSS	Steel Poles	180, Substation on Property	0.30	N/A	N/A	25.83(a)(3)	No GIS information required - No segment falls outside of the existing ROW.
25.1	T.H. Whar on-Zenith (Structure 188.8)	Hous on, Harris	Routine maintenance of 3.5 kV Ckt. 71C	09/15/21	05.30/22		N/A	\$1,152,000			0%	3.5	N/A	0.19	2-927.2 ACAR	Steel Poles	600, Substation on Property	0.19	N/A	N/A	25.83(a)(3)	No GIS information required - No segment falls outside of the existing ROW.
25.2	T.H. Whar on-Zenith (Structure 188.7)	Hous on, Harris	Routine maintenance of 3.5 kV Ckt. 98I	09/15/21	05.30/22		N/A	\$2,107,000			0%	3.5	N/A	0.17	2-927.2 ACAR	Steel Poles	600, Substation on Property	0.17	N/A	N/A	25.83(a)(3)	No GIS information required - No segment falls outside of the existing ROW.
25.60	Add ckt-Wh e Oak (Structure 01.9)	Hous on, Harris	Routine maintenance of 3.5 kV Ckt. 71B	01/29/22	10.30/22		N/A	\$2,583,000			0%	3.5	N/A	0.27	2-795 ACSS	Steel Poles	180-290	0.27	N/A	N/A	25.83(a)(3)	No GIS information required - No segment falls outside of the existing ROW.
25.66	Add ckt-Wh e Oak (Structure 01.52)	Hous on, Harris	Routine maintenance of 3.5 kV Ckt. 71B	09/15/21	05.30/22		N/A	\$3,10,000			0%	3.5	N/A	0.1	2-795 ACSS	Steel Poles	270, Substation on Property	0.1	N/A	N/A	25.83(a)(3)	No GIS information required - No segment falls outside of the existing ROW.
25.71	Zenith-O'Brien (Structure 01565)	Fort Bend	Routine maintenance of 3.5 kV Ckt. 71D	09/15/21	05.30/22		N/A	\$ 580,000			0%	3.5	N/A	0.23	2-795 ACSS	Steel Poles	295, Substation on Property	0.23	N/A	N/A	25.83(a)(3)	No GIS information required - No segment falls outside of the existing ROW.
25.72	Zenith-O'Brien (Structure 01568)	Fort Bend	Routine maintenance of 3.5 kV Ckt. 99F	09/15/21	05.30/22		N/A	\$5,190,000			0%	3.5	N/A	0.25	2-795 ACSS	Steel Poles	295, Substation on Property	0.25	N/A	N/A	25.83(a)(3)	No GIS information required - No segment falls outside of the existing ROW.
1019.2	Brazos River Crossing (Structures 19983-19988)	Missouri City, Fort Bend	Partial Rebuild and Partial Reconnector of 138 kV Ckts. 80A and 82A	10/15/21	07/30/22		N/A	\$4,980,000			0%	138	N/A	1.9	3-995 ACSS-C7	Steel Poles	200	0.97	N/A	N/A	25.101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW.
10.6.2	La Porte-SYLVAN	La Porte, Harris	Partial Rebuild and Partial Reconnector of 138 kV Ckt. 79B	09/06/21	0.30/22		N/A	\$6,016,000			0%	138	N/A	1.71	2-959.6 ACSS	Concrete Poles, Steel Poles	20, Street, Substation on Property	1.71	N/A	N/A	25.101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW.
1061.1	FM-1960 Crossing (Structure 21321)	Hous on, Harris	Alteration of 138 kV Ckt. 81A as requested by TxDOT for road construction	07/01/21	02.26/22	07/08/21	N/A	\$85,000			98%	138	N/A	0.18	2-959.6 ACSS	Concrete Poles	80	0.18	N/A	N/A	25.101(c)(5)(F)	Actual cost to be paid by TxDOT. No GIS information required - No segment falls outside of the existing ROW.
1395	Beady Substation	Fort Bend	138 kV Service to Beady Substation within one mile of Ckt. 62A	07/01/21	03.30/22		N/A	\$ 8,000			5%	138	N/A	0.51	2-959.6 ACSS	Steel Towers	N/A	N/A	100, Substation on Property	0.5	25.101(c)(5)(A)	
1500.1	RABBS, Substation	Fort Bend	3.5 kV Service to RABBS, Substation within one mile of 5m ithers Substation	10/0.21	0.30/22		N/A	\$ 502,000			0%	N/A	3.5	0.30	2-795 ACSS	Steel Poles	0-780, Substation on Property	0.21	62-115	0.09	25.101(c)(5)(B)	
920.5	Manvel-Karsten (Structures 28128-28222)	Manvel, Brazoria	Partial Rebuild and Partial Reconnector of 69 kV Ckt. 53D	11/01/21	03.30/22		N/A	\$3,29,000			0%	69	N/A	0.88	2-959.6 ACSS	Steel Towers	290	0.76	0	0.13	25.101(c)(5)(B)	
1002.1	EXPLOR Corner-Channelview	Harris	Partial Rebuild and Partial Reconnector of 138 kV Ckt. 08F	08/30/21	11/30/22		N/A	\$6,315,000			0%	138	N/A	3.02	2-959.6 ACSS	Concrete Poles, Steel Towers	100-550, Substation on Property	3.02	N/A	N/A	25.101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW.

CEN ERPOIN ENERGY
RANSMISSION CONS RUC ION PROGRESS REPOR
for
August 2021

Public Utility Commission of Texas
Project No. 51705

Util ty s Project Number	Project Name	Loca ion (City/County)	Description	Estimated (or Actual) Start Date	Fin sh Date (Construction Complete)	Date Energized (If Appl cable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Capital Number	Comments
1 92	Wolf Substation	Fort Bend	3 5 kV Service to Wolf Substation within one mile of Ckt. 6 C	08/02/21	07/30/22		N/A	\$5,791,000		5%	3 5	N/A	0.50	3-959.6 ACSS	Concrete Poles, Steel Poles, Steel Towers	300	0.3	115, Substation Property	0.07	25.101(c)(5)(A)	Actual cost to be paid by AP Solar 2, LLC.
2021	Eastside-Blodgett	Houston, Harris	Routine maintenance of 69 kV Ckt. 6Z	08/16/21	04/30/22		N/A	\$1,123,000		0%	69	N/A	2.33	795 AAC	Concrete Poles, Steel Poles, Wood Poles	30-60, Street, Substation Property	2.33	N/A	N/A	25.83(a)(3)	No GIS information required - No segment falls outside of the existing ROW.
868.3	T.H. Wharton-CAMRON	Harris	Modification of 138 kV Ckts. 21G and 76A for maintaining line clearance	09/02/21	03/30/22		N/A	\$ 80,000		0%	138	N/A	3.16	2-927.2 ACAR, 2-959.6 ACSS	Concrete Poles, Steel Towers	180-255	1.58	N/A	N/A	25.83(a)(3)	No GIS information required - No segment falls outside of the existing ROW.
868	Paza-Telephone	Houston, Harris	Modification of 138 kV Ckt. 06K for maintaining line clearance	09/02/21	03/30/22		N/A	\$ 70,000		0%	138	N/A	0.31	795 ACC	Concrete Poles, Steel Towers	225-275	0.31	N/A	N/A	25.83(a)(3)	No GIS information required - No segment falls outside of the existing ROW.
868.5	South Lane City-Texas Gulf Cogen	Wharton	Modification of 138 kV Ckts. 0 F and 60C for maintaining line clearance	09/02/21	03/30/22		N/A	\$1,021,000		0%	138	N/A	51	2-959.6 ACSS	Steel Towers	200-230	2.26	N/A	N/A	25.83(a)(3)	No GIS information required - No segment falls outside of the existing ROW.
923.2	Lauder-Lauder Corner (Structures 2553S-2382)	Houston, Harris	Partial Rebuild and Partial Reconnector of 138 kV Ckt. 90C	09/06/21	0 30/22		N/A	\$10.95 ,000		0%	138	N/A	2.3	2-959.6 ACSS	Concrete Poles, Steel Poles	50, Street	2.3	N/A	N/A	25.101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW.
1036.1	La Marque-West Galveston (Structures 11752, 11755 and 11903- 11925)	Galveston	Modification of 138 kV Ckts. 1B, 13Z, 63E, and 93C for maintaining line clearance	09/02/21	0 30/22		N/A	\$4,902,000		0%	138	N/A	261	2-959.6 ACSS, 795 ASC-R, 795 AAC	Steel Towers	100-2 0	0.85	N/A	N/A	25.83(a)(3)	No GIS information required - No segment falls outside of the existing ROW.
10 2.1	P.H. Robinson-Alta Loma	League City, San e Fe, Galveston	Partial Rebuild and Partial Reconnector of 138 kV Ckt. 93B	09/06/21	0 30/22		N/A	\$21, 15,000		0%	138	N/A	7.3	2-959.6 ACSS	Steel Towers	156, Substation Property	7.3	N/A	N/A	25.101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW.
10 2.2	La Marque-Hitchcock	La Marque, Hitchcock, Galveston	Partial Rebuild and Partial Reconnector of 138 kV Ckt. 93B	09/06/21	0 30/22		N/A	\$22,503,000		0%	138	N/A	95	2-959.6 ACSS	Concrete Poles, Steel Poles, Steel Towers	50-130, Street, Substation Property	95	N/A	N/A	25.101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW.
10 2.3	Alta Loma-Hitchcock	Sante Fe, La Marque, Hitchcock, Galveston	Partial Rebuild and Partial Reconnector of 138 kV Ckt. 93B	09/01/21	0 30/22		N/A	\$25.85 ,000		0%	138	N/A	6.0	2-959.6 ACSS	Concrete Poles, Steel Poles, Steel Towers	85-210, Street, Substation Property	6.0	N/A	N/A	25.101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW.
10 1	Gulfgate Tap (North) (Structures 109 2-1 19)	Houston, Harris	Partial Rebuild and Partial Reconnector of 138 kV Ckt. 91A	09/06/21	0 30/22		N/A	\$1 , 90,000		0%	138	N/A	1.91	959.6 ACSS	Steel Poles, Steel Towers	10-75, Street, Substation Property	1.91	N/A	N/A	25.101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW.
10 2	Gulfgate Tap (South) (Structures 1 363-1 19)	Houston, Harris	Partial Rebuild and Partial Reconnector of 138 kV Ckt. 06K	09/06/21	0 30/22		N/A	\$165.6 ,000		0%	138	N/A	2.38	959.6 ACSS	Steel Poles, Steel Towers	130, Street, Substation Property	2.38	N/A	N/A	25.101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW.
1235.1	Angleton-West Columbia	Bailey's Prairie, West Columbia, Brazoria	Partial Rebuild and Partial Reconnector of 138 kV Ckt. 0 E	09/01/21	09/30/22		N/A	\$37,765,000		0%	138	N/A	15.20	2-959.6 ACSS	Concrete Poles, Steel Poles, Steel Towers	91, Substation Property	15.20	N/A	N/A	25.101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW.
1282.1	East River Relocation (Structures 2559-2382)	Houston, Harris	Relocation of a portion of 69 kV Ckt. 12A at the request and expense of KERN GP, LP on ROW provided by KERN GP, LP	09/01/21	0 30/22		N/A	\$1,552,000		0%	69	N/A	0.16	795 ACC, 959.6 ACSS	Steel Poles	Street	0.16	10	0.02	25.101(c)(5)(D)	Actual cost to be paid by KERN GP, LP.
1 25	HOPSON-Cedar Bayou Plant	Mont Belvieu, Baytown, Chambers, Harris	Partial Rebuild and Reconnector of 138 kV Ckt. 8 D	01/16/22	09/30/22		N/A	\$6,730,000		0%	138	N/A	8.68	2-959.6 ACSS	Concrete Poles, Steel Towers	0-380, Substation Property	8.68	N/A	N/A	25.101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW.
1 25.5	CHEVRON-Cedar Bayou Plant	Baytown, Chambers, Harris	Reconnector of 138 kV Ckt. 86A	09/13/21	09/30/22		N/A	\$, 56,000		0%	138	N/A	8.0	2-959.6 ACSS	Steel Towers	50-380, Substation Property	8.0	N/A	N/A	25.101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW.
1 26.3	H.O. Clarke-Garrett	Houston, Harris	Partial Rebuild and Partial Reconnector of 138 kV Ckts. 06E, 37A, and 93A	09/15/21	09/30/22		N/A	\$17, 2 ,000		0%	138	N/A	1.30	2-959.6 ACSS	Concrete Poles, Steel Poles, Steel Towers	20-525, Street, Substation Property	9.6	N/A	N/A	25.101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW.
1016	STEWART-Moody	Galveston, Galveston	Partial Rebuild and Partial Reconnector of 138 kV Ckts. 48A and 69C; Partial Rebuild of 138 kV Ckt. 59A	10/01/21	08/30/22		N/A	\$13,495,000		0%	138	N/A	3.95	2-973 ACSS	Steel Poles	25-126, Street, Substation Property	3.89	N/A	N/A	25.101(c)(5)(B)	New project. No GIS information required - No segment falls outside of the existing ROW.
1045	Holmes-Plaza	Houston, Harris	Partial Rebuild and Partial Reconnector of 138 kV Ckt. 06F	10/01/21	05/30/22		N/A	\$6,125,000		0%	138	N/A	2.10	959.6 ACSS	Concrete Poles, Steel Poles	Street, Substation Property	2.10	N/A	N/A	25.101(c)(5)(B)	New project. No GIS information required - No segment falls outside of the existing ROW.
1205.3	Angleton-West Columbia (Structures 03971-03976)	Brazoria	Partial Rebuild and Partial Reconnector of 138 kV Ckt. 04E	10/01/21	09/30/22		N/A	\$1,511,000		0%	138	N/A	0.62	2-959.6 ACSS	Steel Towers	80	0.62	N/A	N/A	25.101(c)(5)(B)	New project. No GIS information required - No segment falls outside of the existing ROW.
1399.3	Sealy-Peters	Sealy, Austin	Partial Rebuild and Partial Reconnector of 138 kV Ckt. 65A	12/06/21	10/30/22		N/A	\$28,319,000		0%	138	N/A	5.10	2-959.6 ACSS	Concrete Poles, Steel Poles, Steel Towers	80, Substation Property	5.10	N/A	N/A	25.101(c)(5)(B)	New project. No GIS information required - No segment falls outside of the existing ROW.
1497.1	Hungerford Substation	Wharton	138 kV Service to Hungerford Substation within one mile of Ckt. 60B; Partial Rebuild of 138 kV Ckt. 60B	10/01/21	07/30/22		N/A	\$767,000		0%	138	N/A	0.27	2-959.6 ACSS	Steel Towers	80	0.15	Substation Property	0.06	25.101(c)(5)(A); 25.101(c)(5)(B)	New project.


AFFIDAVIT OF CONSENT

THE STATE OF TEXAS §
 §
COUNTY OF HARRIS §

My name is Daniela Hammons. I am employed by CenterPoint Energy Houston Electric, LLC (CenterPoint Energy) as the Director of the Policy and Compliance Department. In this capacity, I am a duly authorized agent for CenterPoint Energy. I am of legal age, a resident of the State of Texas, County of Fort Bend, and competent to make this Affidavit.


P.U.C. Subst. R. 25.83(c)(2) requires that proof of written consent be submitted in the form of an affidavit when consent of landowners is required pursuant to P.U.C. Subst. R. 25.101(c)(5). Project No. 1497.1 (Hungerford Substation) is being submitted in the Construction Progress Report for August 2021 in accordance with P.U.C. Subst. R. 25.101(c)(5)(A). CenterPoint Energy has obtained the written consent of "all landowners of property crossed by the electric facilities".

The facts as related in this affidavit are true and correct within Affiant's personal knowledge and belief.




Daniela Hammons
Director, Policy and Compliance Department
CenterPoint Energy

Sworn to and subscribed before me this 12th day of August, 2021.



Notary Public, State of Texas
My Commission Expires: 08-30-2023



The following files are not convertible:

CNP0821m.xls

Please see the ZIP file for this Filing on the PUC Interchange in order to access these files.

Contact centralrecords@puc.texas.gov if you have any questions.