



Control Number: 51705



Item Number: 30

Addendum StartPage: 0

CENTERPOINT ENERGY
TRANSMISSION CONSTRUCTION PROGRESS REPORT
for
February 2021

Public Utility Commission of Texas
Project No. **51705**

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Final Date (Construction Complete)	Date Energized (if Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Complete	Percent Complete	Existing Voltage (KV)	Upgraded or New Voltage (KV)	Circuit Length (Miles)	Conductor Type & Size & Bundles	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
1037	Angleton-PETSON-MONROE	Victoria	Rebuild and Reconnector of 138 KV Ckt 94C, Rebuild and Reconnector of 138 KV Ckt 94D	06/10/18	04/30/21	11/09/18	N/A	\$2,896,000		86%	138	N/A	16.65	2-590 8 ACSS	Steel Towers, Concrete Poles	80-180 Substation Property	16.65	N/A	N/A	N/A	25 101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW
1162	Waller Substation	Waller, Waller	138 KV Service to Waller Substation within one mile of Ckt 658 and 778	06/01/18	06/30/21		N/A	\$297,000		30%	138	N/A	0.18	795 AAC	Steel Towers, Concrete Poles	80 Substation Property	0.09	N/A	N/A	N/A	25 101(c)(5)(A)	
1150	Highlands Tap	Baytown, Harris	Partial Rebuild of 138 KV Ckt 98G	01/02/18	05/18/20	05/09/19	N/A	\$8,242,000		90%	138	N/A	4.63	795 AAC	Concrete Poles, Steel Towers	Street, Substation Property	4.63	N/A	N/A	N/A	25 101(c)(5)(B)	Construction complete. No GIS information required - No segment falls outside of the existing ROW
1115	Belle-Jones Creek	Old Ocean, Seaway, Brazoria, Jones Creek, Freeport, Brazoria, Matagorda, Wharton	Construct a new double-circuit 345 KV transmission line	01/04/21	12/02/21		Transmission \$499,480,000 to \$652,961,000 Substation \$12,240,000	\$463,818,000		5%	N/A	345	110.40-168.8	3-598 8 ACSS	Steel Poles, Steel Towers	150-300 Substation Property	0.09-1.80	100-150	53.40-82.50	48628	DCN filed 09/10/18. Final order signed 11/21/19. Final Estimated Project Cost is Transmission Cost only. Final Estimated Substation Cost is \$18,500. Anticipated energization date of 11/23/21 for Circuit 57 and 12/02/21 for Circuit 62.	
987.2	Rosenberg-Needville	Needville, Fitchburg, Rosenberg, Fort Bend	Partial Rebuild and Partial Reconnector of 138 KV Ckt 45A, Upgrade of 68KV Ckt 45A to 138 KV	01/03/19	01/30/22	01/26/21	N/A	\$17,568,000		98%	68	138	15.06	795 ACSR, 795 AAC	Wood Poles, Concrete Poles, Steel Poles	15-50, Street, Substation Property	15.06	N/A	N/A	N/A	25 101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW
987.4	West Columbia Approach Span	Fort Bend	Partial Rebuild of 138 KV Ckt 02B and 68KV Ckt 45A	08/03/20	03/04/21	11/04/20	N/A	\$315,000		99%	68	138	0.13	795 ACC	Concrete Poles	150-648, Substation Property	0.13	N/A	N/A	N/A	25 101(c)(5)(B)	Construction complete. No GIS information required - No segment falls outside of the existing ROW
857.2	Morgans Point-Sandy Point	La Porte, Morgans Point, Harris	Partial Rebuild and Partial Reconnector of 138 KV Ckt 96D and 96F	11/02/20	11/30/21		N/A	\$4,502,000		25%	138	N/A	1.42	2-658 8 ACSS	Steel Towers, Concrete Poles, Steel Poles	10-120, Street, Railroad	1.42	N/A	N/A	N/A	25 101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW
1011	SH 36 Crossing	Needville, Brazoria, Fort Bend	Alteration of 68 KV Ckt 45A as requested by TxDOT for Highway construction	11/01/18	05/18/20	01/15/20	N/A	\$254,000		80%	68	N/A	0.48	795 ACC	Steel Poles	22 Street	0.48	N/A	N/A	N/A	25 101(c)(5)(F)	Construction complete. CAC to be paid by TxDOT. No GIS information required - No segment falls outside of the existing ROW
1150.4	Highland-Highlands Corner	Harris	Partial Rebuild and Partial Reconnector of 138 KV Ckt 60F	06/03/19	04/30/21	05/05/20	N/A	\$771,000		96%	138	N/A	0.07	2 598 8 ACSS	Concrete Poles	Street, Substation Property	0.07	N/A	N/A	N/A	25 101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW
1150.3	Crosby-PSARGO	Harris	Partial Rebuild and Partial Reconnector of 138 KV Ckt 98G	08/01/19	04/30/21	12/30/20	N/A	\$7,686,000		96%	138	N/A	5.18	2-598 8 ACSS	Concrete Poles, Steel Poles	150-210 Substation Property	5.18	N/A	N/A	N/A	25 101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW
1216.2	S R, Barlow-Texas	Baytown, Harris	Partial Rebuild and Partial Reconnector of 68 KV Ckt 87F, 88B and 88E	06/09/19	06/30/22		N/A	\$3,706,000		75%	138	N/A	2.92	2 598 8 ACSS	Steel Towers, Concrete Poles, Steel Poles	65-620, Substation Property	1.98	N/A	N/A	N/A	25 101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW
987.1	Fort Bend-Rosenberg	Rosenberg, Fort Bend	Partial Rebuild and Partial Reconnector of 68 KV Ckt 45A, Upgrade of 68KV Ckt 45A to 138 KV	09/02/18	01/30/22	11/04/20	N/A	\$1,661,000		96%	68	138	0.65	795 ACSR	Concrete Poles, Steel Poles	Street, Substation Property	0.65	15	0.00		25 101(c)(5)(B)	
987.3	Needville-Damon	Needville, Fort Bend, Brazoria	Partial Rebuild and Partial Reconnector of 68 KV Ckt 45A, Upgrade of 68KV Ckt 45A to 138 KV	10/01/19	12/07/21	11/04/20	N/A	\$1,167,000		99%	68	138	0.87	795 ACSR, 795 AAC	Concrete Poles, Steel Poles	15-20 Substation Property	0.87	N/A	N/A	N/A	25 101(c)(5)(B)	Construction complete. No GIS information required - No segment falls outside of the existing ROW
1348	Clear Creek Crossing	League City, Harris, Galveston	Partial Rebuild and Partial Reconnector of 138 KV Ckt 99A	08/02/18	10/30/21		N/A	\$1,363,000		50%	138	N/A	0.38	2 795 ACC, 2-598 8 ACSS	Steel Towers	200-295	0.39	N/A	N/A	N/A	25 101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW
1117	Dunlavy-Heights	Houston, Harris	Partial Rebuild and Reconnector of 68 KV Ckt 31C	01/09/20	06/30/21		N/A	\$5,861,000		90%	68	N/A	2.37	658 8 ACSS, 2 598 8 ACSS	Concrete Poles, Steel Poles	0-15 Street, Substation Property	2.35	N/A	N/A	N/A	25 101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW
25.1	South Texas-W.A. Parish (Structures #00755 and #15033)	Fort Bend, Wharton	Partial Rebuild of 345 KV Ckt 19A	05/23/20	08/30/21		N/A	\$7,573,000		5%	345	N/A	0.47	2 795 ACSR	Steel Poles	200 Substation Property	0.47	N/A	N/A	N/A	25 101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW
1282	East River Relocation	Houston, Harris	Relocation of a portion of 68 KV Ckt 13A at the request and expense of KBRN GP, LP as ROW provided by KBRN GP, LP	11/01/19	02/28/22		N/A	\$2,508,000		80%	345	N/A	0.64	658 8 ACSS	Concrete Poles, Steel Poles	N/A	N/A	25-50	0.54	25 101(c)(5)(D)	Actual cost to be paid by KBRN GP, LP	
1023	Needville Road Relocation	Fort Bend	Alteration of 68 KV Ckt 45A as requested by Fort Bend County for road construction	12/01/18	12/22/20	07/08/20	N/A	\$387,000		80%	68	N/A	0.45	658 8 ACSS	Steel Poles	Street	0.45	N/A	N/A	N/A	25 101(c)(5)(F)	Actual cost to be paid by Fort Bend County. No GIS information required - No segment falls outside of the existing ROW
1216.4	Cedar Bayou-TEXAS	Baytown, Harris	Partial Rebuild of 138 KV Ckt 83A and 87E	02/01/20	08/30/21	12/18/20	N/A	\$3,642,000		98%	138	N/A	2.18	2-795 ACSR, 2-795 ACC, 2-658 8 ACSS, 2000 AAC	Steel Towers	65-80	1.09	N/A	N/A	N/A	25 101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW
1115.7	DON345-Jones Creek	Freeport, Lake Jackson, Brazoria	Partial Rebuild and Partial Reconnector of 345 KV Ckt 18D and 27A	03/02/20	08/30/21		N/A	\$17,875,000		68%	345	N/A	6.12	3-598 8 ACSS	Steel Poles, Steel Towers	80-180 Substation Property	3.06	N/A	N/A	N/A	25 101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW
1261	W.A. Parish-Hayes	Houston, Meadows Place, Sugar Land, Thompsons, Harris, Fort Bend	Partial Rebuild and Reconnector of 138 KV Ckt 08A and 25B	01/02/20	08/30/22		N/A	\$28,022,000		48%	138	N/A	33.68	2-927 2 ACAR, 2-658 8 ACSS	Concrete Poles, Steel Poles, Steel Towers	80-650, Substation Property	17.89	N/A	N/A	N/A	25 101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW
2019.3	Alvin-Wabster Plant	Alvin, Santa Fe, La Marque, Texas City, Dickinson, League City, Webster, Brazoria, Galveston, Harris	Routine maintenance of 69 KV Ckt 53B	04/13/20	01/13/21	07/28/20	N/A	\$1,257,000		99%	69	N/A	36.51	387 ACSR, 795 AAC, 827 2 ACAR, 2-658 8 ACSS	Wood H-Frames, Wood Poles, Concrete Poles, Steel Poles, Steel Towers	50-630 Substation Property	36.51	N/A	N/A	N/A	25 83(x)(3)	Construction complete. No GIS information required - No segment falls outside of the existing ROW
987.5	Big Creek Loop	Fort Bend	68 KV Service to Big Creek Substation within one mile of Ckt 45A, Partial Rebuild of 68 KV Ckt 45A	02/17/20	01/30/22	11/04/20	N/A	\$1,319,000		86%	68	N/A	0.51	2-598 8 ACSS	Concrete Poles	100	0.06	100 Substation Property	0.43	25 101(c)(5)(A), 25 101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW	
1281	US-80 Crossing	Rosenberg, Fort Bend	Alteration of 68 KV Ckt 182 as requested by TxDOT for road construction	03/08/21	06/30/22		N/A	\$9,931,000		8%	68	N/A	0.36	410 ACSR, 795 AAC	Wood Poles, Concrete Poles	25, Street, Railroad	0.36	N/A	N/A	N/A	25 101(c)(5)(F)	No GIS information required - No segment falls outside of the existing ROW
1347	BOGOY, Substation	Clear Park, Harris	138 KV Service to BOGOY, Substation within one mile of Ckt 18C and 89D	03/02/20	08/30/21		N/A	\$4,761,000		50%	138	N/A	0.51	2-658 8 ACSS	Steel Poles, Steel Towers	23-30	0.10	40-182	0.24	25 101(c)(5)(A)	Actual cost to be paid by Shell	
1115.64	Bailey Approach Span	Wharton	Partial Rebuild and Partial Reconnector of 345 KV Ckt 84C and 72D	04/03/20	07/30/21		N/A	\$2,248,000		38%	345	N/A	0.30	3-598 8 ACSS	Steel Towers	300-310 Substation Property	0.26	N/A	N/A	N/A	25 83(x)(3)	This project supports Decree #48628. No GIS information required - No segment falls outside of the existing ROW
1115.65	COPPER Valero (Structure 19401)	Freeport, Brazoria	Partial Rebuild and Partial Reconnector of 138 KV Ckt 02H and 02Z	07/15/20	03/30/22		N/A	\$512,000		50%	138	N/A	0.42	795 ACSR, 2-658 8 ACSS	Steel Towers	150	0.21	N/A	N/A	N/A	25 83(x)(3)	This project supports Decree #48628. No GIS information required - No segment falls outside of the existing ROW
1261.1	W.A. Parish-Hayes (Structures 33016-33018)	Sugar Land, Fort Bend	Partial Rebuild and Partial Reconnector of 138 KV Ckt 08A	04/01/20	06/30/22		N/A	\$668,000		78%	138	N/A	0.63	2-598 8 ACSS	Steel Towers	200-580	0.63	N/A	N/A	N/A	25 101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW
1383	Brazoria River Crossing (Structures 01545-01548)	Sugar Land, Fort Bend	Partial Rebuild and Partial Reconnector of 345 KV Ckt 06B and 06C	04/29/20	04/30/21	10/08/20	N/A	\$11,028,000		86%	345	N/A	2.58	3 895 ACCS	Steel Poles	180-196	1.29	N/A	N/A	N/A	25 101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW
1022	SH 249 Relocation	Grimes	Alteration of 345 KV Ckt 08D and 08E as requested by TxDOT for road construction	05/01/20	05/30/21	11/06/20	N/A	\$10,006,000		89%	345	N/A	1.82	3-598 8 ACSS	Steel Poles	270	0.96	N/A	N/A	N/A	25 101(c)(5)(F)	No GIS information required - No segment falls outside of the existing ROW
1400	Colorado River Crossing	Matagorda	Partial Rebuild and Partial Reconnector of 345 KV Ckt 18A and 27C	10/29/20	07/30/21		N/A	\$7,224,000		50%	345	N/A	1.08	3 895 ACCS	Steel Poles	100	0.54	0-64	0.15	25 101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW	
1392.2	DESHIRE-Seely	Seely, Austin	Partial Rebuild and Partial Reconnector of 138 KV Ckt 65A	02/01/21	10/30/22		N/A	\$10,774,000		8%	138	N/A	2.48	2-658 8 ACSS	Concrete Poles, Steel Poles	80 Substation Property	2.49	N/A	N/A	N/A	25 101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW
1337.1	Jones Creek Substation	Freeport, Brazoria	138 KV Service to Jones Creek Substation within one mile of Ckt 02H	12/09/21	07/31/21		N/A	\$530,000		85%	138	N/A	0.85	2-598 8 ACSS	Steel Poles, Steel Towers	420-635, Substation Property	0.85	N/A	N/A	N/A	25 101(c)(5)(A)	
1344	Jones Creek Tap	Freeport, Brazoria	138 KV Service to Jones Creek Substation within one mile of Ckt 43F and 59H	01/29/21	06/31/21		N/A	\$3,284,000		18%	138	N/A	0.15	2-598 8 ACSS	Steel Poles	Substation Property	0.06	N/A	N/A	N/A	25 101(c)(5)(A)	
1028.1	ENCO, Substation	Webster, Harris	138 KV Service to ENCO, Substation within one mile of Ckt 91A, Partial Rebuild of 68 KV Ckt 53B, Partial Rebuild of 138 KV Ckt 01B, 08C, 93D and 91A	09/14/20	07/30/21		N/A	\$3,215,000		70%	68	138	1.21	2-795 AAC, 827 2 ACAR, 2-658 8 ACSS	Concrete Poles, Steel Towers	150-160	0.40	153, Substation Property	0.04	25 101(c)(5)(A), 25 101(c)(5)(B)	Actual cost to be paid by ExxonMobil	
2020.5	Crosby-Mont Belvieu	Baytown, Mont Belvieu, Harris, Chambers	Routine maintenance of 69 KV Ckt 43Z	08/08/20	09/30/21		N/A	\$940,000		15%	69	N/A	15.58	387 ACSR, 2 387 ACSR, 795 AAC, 827 2 ACAR, 2-658 8 ACSS	Wood H-Frames, Wood Poles, Concrete Poles, Steel Poles, Steel Towers	20-150 Street, Substation Property	15.58	N/A	N/A	N/A	25 83(x)(3)	No GIS information required - No segment falls outside of the existing ROW
868.2	T.H. Wharton-Willow	Houston, Harris	Modification of 138 KV Ckt 81A and 81K for maintaining the clearance	01/14/21	08/30/21		N/A	\$1,425,000		90%	138	N/A	1.39	2-598 8 ACSS	Concrete Poles	80-575	1.24	N/A	N/A	N/A	25 83(x)(3)	No GIS information required - No segment falls outside of the existing ROW
1030	MARUCK Substation	Fort Bend	138 KV Service to MARUCK Substation within one mile of Ckt 60A	09/01/20	07/30/21		N/A	\$1,204,000		25%	138	N/A	0.80	2-598 8 ACSS	Concrete Poles, Steel Towers	N/A	N/A	120, Substation Property	0.40	25 101(c)(5)(A)	Actual cost to be paid by MCF'S LLC	

Robert W. Jackson
Manager of Regulatory Affairs
P.O. Box 1700
Houston, TX 77251-1700
robert.jackson@centerpointenergy.com

**CENTERPOINT ENERGY
TRANSMISSION CONSTRUCTION PROGRESS REPORT
for
February 2021**

**Public Utility Commission of Texas
Project No. 51705**

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (If Available)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Completion	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Contract Number	Comments
1436.2	H.O. Clarke Approach Span	Houston, Harris	Partial Rebuild and Partial Reconstructor of 138 kV Ckt. 85A and 26A	10/05/20	05/30/21	10/30/20	N/A	\$804,000			8%	138	N/A	0.21	2-959.6 ACSS	Concrete Poles	645 Substation Property	0.11	N/A	N/A	25.101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW.
1400.2	Colorado River Crossing (Structures 27117-27119)	Wharton, Wharton	Partial Rebuild of 138 kV Ckt. 60B	09/09/21	10/30/21		N/A	\$1,808,000			8%	138	N/A	0.33	2-959.6 ACSS	Steel Poles	60-80 Substation Property	0.33	N/A	N/A	25.101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW.
1415	Jordan BENDER CONNER	Chambers	Partial Rebuild and Partial Reconstructor of 138 kV Ckt. 86J	06/18/21	05/30/23		N/A	\$6,142,000			0%	138	N/A	1.49	2-959.6 ACSS	Concrete Poles, Steel Towers	65-340 Substation Property	1.40	N/A	N/A	25.101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW.
1416	Jordan Loop	Chambers	345 kV Service to Jordan Substation within one mile of Ckt. 97C and 99C	01/04/21	10/30/21		N/A	\$6,598,000			10%	345	N/A	0.50	2-959.6 ACSS	Steel Poles, Steel Towers	173-340 Substation Property	0.25	N/A	N/A	25.101(c)(5)(A)	
1448	Jordan CITES-DALTON	Chambers	Partial Rebuild and Partial Reconstructor of 138 kV Ckt. 86J	06/18/21	05/30/23		N/A	\$5,003,000			0%	138	N/A	0.80	2-959.6 ACSS	Concrete Poles, Steel Towers	173-340 Substation Property	0.57	N/A	N/A	25.101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW.
1034	Wallisville Road Relocation	Baytown, Harris	Alteration of 69 kV Ckt. 43Z as requested by Harris County for road construction	03/01/21	12/30/21		N/A	\$1,179,000			0%	69	N/A	0.91	3B7 ACSR	Concrete Poles	Street	0.91	N/A	N/A	25.101(c)(5)(F)	No GIS information required - No segment falls outside of the existing ROW.
1180.4	Cedar Bayou-WALKER	La Porte, Harris	Partial Reconstructor of 138 kV Ckt. 85A	03/01/21	12/30/21		N/A	\$7,000,000			0%	138	N/A	1.29	2-973 ACSS-C7	Steel Towers	250 Substation Property	1.29	N/A	N/A	25.101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW.
1261.3	Hoyas Approach Span	Houston, Harris	Partial Reconstructor of 138 kV Ckt. 39A	02/01/21	08/30/21		N/A	\$183,000			80%	138	N/A	0.09	2-959.6 ACSS	Steel Towers	150 Substation Property	0.05	N/A	N/A	25.101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW.
1283	Missouri City Approach Span	Missouri City, Fort Bend	Partial Rebuild and Partial Reconstructor of 138 kV Ckt. 02N	04/05/21	12/30/21		N/A	\$459,000			0%	138	N/A	0.39	2-795 AAC, 959.6 ACSS	Concrete Poles	300 Substation Property	0.39	N/A	N/A	25.101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW.
1308	Worham Substation	Harris	Partial Rebuild of 138 kV Ckt. 21D and 79A, 138 kV Service to Worham Substation within one mile of Ckt. 79A	02/01/21	10/30/21		N/A	\$942,000			8%	138	N/A	0.32	2-959.6 ACSS	Concrete Poles, Steel Towers	225 Substation Property	0.32	N/A	N/A	25.101(c)(5)(A); 25.101(c)(5)(B)	
1444	West Galveston Approach Span	Galveston, Galveston	Partial Rebuild and Partial Reconstructor of 138 kV Ckt. 83A	01/11/21	10/30/21		N/A	\$2,155,000			8%	138	N/A	0.24	795 AAC	Steel Poles	240 Substation Property	0.24	N/A	N/A	25.101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW.
913	Alvin Approach Span	Alvin, Brazoria	Partial Rebuild and Partial Reconstructor of 69 kV Ckt. 53B	01/04/21	10/30/21		N/A	\$4,520,000			20%	69	N/A	0.37	795 AAC, 2-959.6 ACSS	Concrete Poles, Steel Towers	80 Substation Property	0.37	N/A	N/A	25.101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW.
1035	Hulthrich Konville Road Crossing	Harris	Alteration of 138 kV Ckt. 81G as requested by Harris County for road construction	02/28/21	08/30/21		N/A	\$160,000			0%	138	N/A	0.26	2-795 ACSR	Concrete Poles	80 Street	0.26	N/A	N/A	25.101(c)(5)(F)	Actual cost to be paid by Harris County. No GIS information required - No segment falls outside of the existing ROW.
1389.1	QEBWRT-Wallis	Wallis, Austin	Partial Rebuild and Partial Reconstructor of 138 kV Ckt. 65C	02/01/21	05/30/22		N/A	\$33,108,000			8%	138	N/A	9.64	2-959.6 ACSS	Concrete Poles, Steel Towers	40-320 Substation Property	9.64	34-38	0.08	25.101(c)(5)(B)	
1449.2	US-59 Crossing	Houston, Harris	Alteration of 138 kV Ckt. 37C as requested by TxDOT for road construction; Partial Reconstructor of 138 kV Ckt. 37C	04/01/21	07/30/22		N/A	\$2,943,000			0%	138	N/A	0.48	2-959.6 ACSS	Concrete Poles, Steel Towers	Street, Substation Property	0.48	N/A	N/A	25.101(c)(5)(B); 25.101(c)(5)(F)	No GIS information required - No segment falls outside of the existing ROW.
1453	Cedar Creek Substation	Fort Bend	345 kV Service to Cedar Creek Substation within one mile of Ckt. 72C; Partial Rebuild of 345 kV Ckt. 64C and 72C	06/18/21	09/30/23		N/A	\$2,444,000			0%	345	N/A	0.66	3-959.6 ACSS, 2-1433.6 ACSS	Steel Towers	200 Substation Property	0.30	80-110 Substation Property	0.06	25.101(c)(5)(A); 25.101(c)(5)(B)	
800.2	Ocala - W.A. Parish	Brazoria	Partial Rebuild of 345 kV Ckt. 18C and 99B	03/01/21	07/30/21		N/A	\$642,000			0%	N/A	345	0.25	2-795 ACSR, 2-927.2 ACAR	Steel Towers	250 Substation Property	0.12	N/A	N/A	25.101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW.
1337.4	Jones Creek Approach Span	Freeport, Brazoria	Partial Reconstructor of 138 kV Ckt. 02F, 48E and 59H	03/01/21	08/30/21		N/A	\$304,000			0%	138	N/A	0.38	2-959.6 ACSS	Steel Poles	100-435 Substation Property	0.38	N/A	N/A	25.101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW.
1414.2	Morgans Point Reconfiguration	Harris	Partial Rebuild and Partial Reconstructor of 138 kV Ckt. 78B, 85A, and 87C	04/15/21	01/30/22		N/A	\$1,593,000			0%	138	N/A	0.06	2-959.6 ACSS	Concrete Poles	250 Substation Property	0.06	N/A	N/A	25.101(c)(5)(B)	No GIS information required - No segment falls outside of the existing ROW.
1485	Space City Solar	Wharton	Construct a new single-circuit 345 kV transmission line	02/01/22	06/15/22		Transmission \$21,010,000 to \$65,327,000 Substation \$1,946,000 to \$5,179,000	Transmission \$21,010,000 to \$65,327,000 Substation \$1,946,000 to \$5,179,000			0%	N/A	345	3.50-8.00	2-795 ACSR	Steel Poles, Steel Towers	N/A	N/A	100-180	3.50-8.00	51668	CCN Red 12/17/20
913.1	Albia-Albia Corner	Albia, Brazoria, Galveston	Partial Rebuild and Partial Reconstructor of 69 kV Ckt. 83B	04/01/21	11/30/21		N/A	\$4,390,000			0%	69	N/A	3.92	3-959.6 ACSS	Concrete Poles, Steel Towers	70-80 Substation Property	3.92	N/A	N/A	25.101(c)(5)(B)	New project. No GIS information required - No segment falls outside of the existing ROW.
930.1	Macneil-Kearsten (Structures 38333-38335, Structures 38317-38321)	Macneil, Iowa Colony, Rowlett	Partial Rebuild and Partial Reconstructor of 69 kV Ckt. 83D; Bundling of 69 kV Ckt. 83D	04/01/21	03/30/23		N/A	\$4,953,000			0%	69	N/A	8.68	3-959.6 ACSS, 1433.6 ACSS	Concrete Poles, Steel Towers	65-635 Substation Property	4.90	N/A	N/A	25.101(c)(5)(B); 25.101(c)(5)(C)	New project. No GIS information required - No segment falls outside of the existing ROW.
1018.1	Brazos River Crossing (Structures 17476-17481)	Missouri City, Fort Bend	Partial Rebuild and Partial Reconstructor of 345 kV Ckt. 18C and 99B	04/01/21	01/30/23		N/A	\$4,888,000			0%	345	N/A	1.63	3-999.6 ACSS-C7	Steel Poles	300 Substation Property	0.81	N/A	N/A	25.101(c)(5)(B)	New project. No GIS information required - No segment falls outside of the existing ROW.
1038	PLACED Substation	Chambers	138 kV Service to PLACED Substation within one mile of Ckt. 86B	04/01/21	01/30/23		N/A	\$1,021,000			0%	138	N/A	0.09	3-959.6 ACSS	Concrete Poles, Steel Towers	80-115 Substation Property	0.08	N/A	N/A	25.101(c)(5)(A)	New project. Actual cost to be paid by Enterprise Products Operating, LLC.
1438	CHEVROE LIGHTS EAGLE	Mont Belvieu, Chambers	Partial Rebuild and Partial Reconstructor of 138 kV Ckt. 86B; Partial Rebuild of 138 kV Ckt. 85C and 85E	06/01/21	04/30/23		N/A	\$1,833,000			0%	138	N/A	1.81	2-795 AAC, 3-959.6 ACSS	Concrete Poles, Steel Towers	70-340 Substation Property	1.64	N/A	N/A	25.101(c)(5)(B)	New project. No GIS information required - No segment falls outside of the existing ROW.
1468	P.R. Robinson - TRIP Freeway Park	Texas City, Galveston	Partial Rebuild and Partial Reconstructor of 138 kV Ckt. 03Z and 03E	04/01/21	08/30/21		N/A	\$2,438,000			0%	138	N/A	0.83	3-959.6 ACSS	Concrete Poles, Steel Towers	300 Substation Property	0.41	N/A	N/A	25.101(c)(5)(B)	New project. No GIS information required - No segment falls outside of the existing ROW.
1485	ROBERTO Substation	West Columbia, Brazoria	138 kV Service to ROBERTO Substation within one mile of West Columbia Substation	04/01/21	10/30/21		N/A	\$1,377,000			0%	N/A	138	0.36	3-959.6 ACSS	Concrete Poles	Substation Property	0.08	80	0.31	25.101(c)(5)(A)	New project. Actual cost to be paid by Roughneck Storage, LLC.


AFFIDAVIT OF CONSENT

THE STATE OF TEXAS §
 §
COUNTY OF HARRIS §

My name is Daniela Hammons. I am employed by CenterPoint Energy Houston Electric, LLC (CenterPoint Energy) as the Director of the Policy and Compliance Department. In this capacity, I am a duly authorized agent for CenterPoint Energy. I am of legal age, a resident of the State of Texas, County of Fort Bend, and competent to make this Affidavit.


P.U.C. Subst. R. 25.83(c)(2) requires that proof of written consent be submitted in the form of an affidavit when consent of landowners is required pursuant to P.U.C. Subst. R. 25.101(c)(5). Project No. 1028 (PLACID Substation) is being submitted in the Construction Progress Report for February 2021 in accordance with P.U.C. Subst. R. 25.101(c)(5)(A). CenterPoint Energy has obtained the written consent of "all landowners of property crossed by the electric facilities".

The facts as related in this affidavit are true and correct within Affiant's personal knowledge and belief.




Daniela Hammons
Director, Policy and Compliance Department
CenterPoint Energy

Sworn to and subscribed before me this 9th day of February, 2020.



Notary Public, State of Texas
My Commission Expires: 08-30-2023




AFFIDAVIT OF CONSENT AND NOTICE

THE STATE OF TEXAS §
§
COUNTY OF HARRIS §

My name is Daniela Hammons. I am employed by CenterPoint Energy Houston Electric, LLC (CenterPoint Energy) as the Director of the Policy and Compliance Department. In this capacity, I am a duly authorized agent for CenterPoint Energy. I am of legal age, a resident of the State of Texas, County of Fort Bend, and competent to make this Affidavit.


P.U.C. Subst. R. 25.83(c)(2) requires that proof of written consent be submitted in the form of an affidavit when consent of landowners is required pursuant to P.U.C. Subst. R. 25.101(c)(5). P.U.C. Subst. R. 25.83(c)(3)(A) requires that proof of notice be submitted in the form of an affidavit when direct mail notice is sent pursuant to P.U.C. Subst. R. 25.83(c)(3) to each required entity. Project No. 1485 (NORTCO Substation) is being submitted in the Construction Progress Report for February 2021, in accordance with P.U.C. Subst. R. 25.101(c)(5)(A). CenterPoint Energy has obtained the written consent of "all landowners of property crossed by the electric facilities", and CenterPoint Energy has provided direct mail notice to the required entities.

The facts as related in this affidavit are true and correct within Affiant's personal knowledge and belief.



Daniela Hammons
Director, Policy and Compliance Department
CenterPoint Energy

Sworn to and subscribed before me this 10th day of February, 2021.



Notary Public, State of Texas
My Commission Expires: 08-30-2023

