



Filing Receipt

Filing Date - 2025-01-14 01:55:33 PM

Control Number - 57477

Item Number - 12

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (If Applicable)	Initial Estimated Project Cost (For CCN Projects Only)	Final Estimated Project Cost	Final Actual Project Cost	Variance	Percent Complete	Existing Voltage	Upgraded or New Voltage	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments	Final Costs Due Date	Final Costs Due? Enter Today's Date: 4/1/2009
1006	T416 (Dripping Springs to Rutherford) Relocation	Hays	Relocate seven structures as requested and reimbursed by landowner.	9/1/19				\$ 1,844,000			0%	138	138	0.47	795 ACSR	Steel Single Pole	180	0.35	100	0.47	25.101(c)(5)(D)	Actual construction start date has been delayed.		
1008-001-0001	Paleface to Marshall Ford (T323)	Travis	Overhaul and reconductor single circuit and triple circuit sections between Paleface and Marshall Ford substations.	9/13/23				\$ 12,080,008			80%	138	138	15.20 mi	859.6 ACS Suxannee, 1 cond per phase	Steel Monopoles	180	15.20 mi	n/a	n/a	25.101(c)(5)(B)			
400-001-0004	Yarrington Substation	Hays	New 138 kV lead-serving substation	1/8/24				\$ 12,606,008			99%	138	138	n/a	n/a	n/a	n/a	n/a	n/a	n/a	25.53			
400-001-0003	Florence Substation	Williamson	New 138 kV lead-serving substation	2/5/24				\$ 8,427,000			60%	138	138	n/a	n/a	n/a	n/a	n/a	n/a	n/a	25.83			
0504-001-0007	Highway 32 Capacitor Bank Addition	Hays	138 kV capacitor bank addition	1/8/24				\$ 1,491,008			100%	138	138	n/a	n/a	n/a	n/a	n/a	n/a	n/a	25.83			
0504-001-0008	Seward Junction Capacitor Bank Addition	Williamson	138 kV capacitor bank addition	1/8/24				\$ 1,642,000			100%	138	138	n/a	n/a	n/a	n/a	n/a	n/a	n/a	25.83			
501-001-0005	Lago Vista T3 Addition	Travis	Construct new substation yard for T3 yard addition	3/1/24				\$ 14,580,008			35%	138	138	n/a	n/a	n/a	n/a	n/a	n/a	n/a	25.83			
1008-001-0014	Buda to Turnersville (T388)	Hays	Overhaul and rebuild the existing T388 to bundled 795 ACSR.	6/31/24				\$ 5,980,000			93%	138	138	4.38 mi	795 MCM Drake, 2 cond per phase	Steel Monopoles	180	4.38 mi	n/a	n/a	25.101 (c)(5)(E)			
211000095	Trading Post to Cedar Valley (T623)	Travis	Overhaul and rebuild the existing T623 to bundled 795 ACSR.	7/1/24				\$ 10,990,000			45%	138	138	6.20 mi	795 MCM Drake, 2 cond per phase	Steel Monopoles	60	6.20 mi	n/a	n/a	25.101 (c)(5)(B)			
211000096	Lago Vista to Nameless (T333)	Travis	Overhaul and rebuild the existing T333 to bundled 795 ACSR.	8/1/24				\$ 11,200,000			95%	138	138	6.00 mi	795 MCM Drake, 2 cond per phase	Steel Monopoles	100	6.00 mi	n/a	n/a	25.101 (c)(5)(B)			
1008-001-0016	Transmission Line Relocation - Leander to Seward Junction (T353)	Williamson	Relocate approximately 1500 ft of T353 for new development.	1/20/25				NA - Developer Requested & Funded			0%	138	138	3.48 mi	795 ACSR	Steel Monopoles	60	3.48 mi	60	3.40 mi	25.101 (c)(5)(D)			
1001-001-9508	T485/T524 Foundation Repair	Hays	Replace pier foundations that are cracking	2/1/25				\$ 1,080,000			0%	69 & 138	69 & 138	3.35 mi	89V - 795 MCM Drake, 1 cond per phase 138KV - 795 MCM Drake, 2 cond per phase	Steel Monopoles	60	3.35 mi	60	3.35 mi				

The following files are not convertible:

PEC0125.xlsx

Please see the ZIP file for this Filing on the PUC Interchange in order to access these files.

Contact centralrecords@puc.texas.gov if you have any questions.