



Control Number: 57477



Item Number: 33

South Texas Electric Cooperative
TRANSMISSION CONSTRUCTION PROGRESS REPORT
for
January 2025

Public Utility Commission of Texas
Project No. 57477

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (If Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
P10191	Bakersfield - Big Hill	Pecos, Crockett, Schleicher	Add second 345 kV circuit to existing line	01/01/22	11/11/24		\$49,500,000.00	\$56,500,000.00			99%	345	345	111.00		Single pole	125-150	111.00			52010	Awaiting Closeout
P10733	AEP N Rio Hondo to Burns	Cameron	rebuild existing 138 kV line to 950 ACSS/TW (12.2 Miles)	03/07/23				\$5,887,000.00			17%	138	138	12.2	950 ACSS/TW	Single pole	100	12.20	100	12.20	25.101 (c)(5)(B)(i)	Construction Underway
P10445	San Miguel to AEP Cruce	Alamosa, McMullen, Duval, Jim Hogg	construct new double circuit 345 kV line, add terminals at San Miguel	01/01/25			\$377,741,600, \$15,495,500				13%		345	232.56	3-954 ACSR	Lattice			150	116.28	54936	Procurement Underway
P10624	Cruce to Del Sol	Brooks, Jim Hogg	construct new double circuit 345 kV line	01/01/25			\$36,185,123				13%		345	20.00	3-954 ACSR	Lattice			150	10.00	55151	Procurement Underway
P10034	Orange Grove Expansion	Jim Wells	construct 138 kV terminal	04/01/24			\$2,000,000				30%		138								25.101(c)(2)	Construction underway
P10532	Talisha Switching Station	Jim Wells	construct 2 terminal switching station	04/01/24			\$1,750,000				45%		138								25.101(c)(2)	Construction underway
P10748	Orange Grove to Talina	Jim Wells	construct new single circuit 138 kV line	04/01/24			\$1,000,000				12%		138	0.90	795 ACSR	Single pole		100	0.90		25.101 (c)(5)(A)	Construction underway
P10802	San Rayburn to Loop 463	Victoria	Reconductor 11.57 Miles of 138 kV to 1026 ACCC	01/05/25			1,800,000				3%	138	138	6.63	1026 ACCC	H-Frame	100	6.63			25.101 (c)(5)(B)(i)	Design Underway
P10801	Loop 463 to AEP Victoria	Victoria	Reconductor 11.57 Miles of 138 kV to 1026 ACCC	04/01/25			1,400,000				3%	138	138	4.94	1026 ACCC	H-Frame	100	4.94			25.101 (c)(5)(B)(i)	Design Underway
P10688-02	Bay City to Tin Top	Matagorda	rebuild existing 89kV line to 138kV capable with 795ACSR (11.52 Miles)	09/15/24			\$ 11,700,000				20%	69	69	21.10	795 ACSR	Single pole	50	21.10	50	21.10	25.101 (c)(5)(B)(i)	Construction Underway
P10386	Hondo Creek To Castroville to Bacter to Pearson	Medina	rebuild existing 69kV line to 138kV with Dbl Bundle 795ACSR (31.05 Miles)	04/01/25			\$ 27,377,000				10%	69	138	31.05	2 - 795ACSR	Single pole	50	31.05	100	31.05	55563	Procurement underway
P11030	Pearsall to Poteet to Oaks	Frio, Alamosa	rebuild existing 69 kV line to 138 kV Double Ckt Capable 795 MCM ACSR (38.95 Miles)	06/03/24				\$29,150,000.00			5%	69	69	38.95	795 ACSR	Single pole	50	38.95	50	38.95	25.101 (c)(5)(B)(i)	Procurement underway

33