



Control Number: 38987



Item Number: 113

Addendum StartPage: 0

**SPS
Transmission Construction Progress Report
for
June 2011**

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	First Date (Construction Complete)	Date Energized (if Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final/Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (KV)	Upgraded or New Voltage (KV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (feet)	Existing ROW Length (Miles)	New ROW Width (feet) 70 & 90 depending on the type of structures	New Length
11082833, 10940787, 11028054, 11028046	Dallam County Substation to Channing County Substation to Potter County Substation	Dallam County, Hartley County, Potter County	Construct approximately 78 miles of new 230 KV transmission line (initially operated at 115 KV) from Dallam County Substation to Channing Substation to Potter County Substation	09/06/10			44,993,860				55%		115	78	795 kCMIL, ACSR, 26/7 stranded code name Drake	Two-pole steel H-frame & single-pole steel structures	NA	NA		
11064023,1 1133422, 11227408 11081130, 1120512	Hitchland Substation to Moore County Substation	Hartsford County, Sherman County, Moore County	Construct approximately 63 miles of new 230 KV transmission line from Moore County Substation to Hitchland Substation	06/01/10			28,179,102				30%		230	60	795 kCMIL, ACSR, 26/7 stranded code name Drake	Two-pole steel H-frame & single-pole steel structures	NA	NA	90	Appro 60
11081137, 11081123, 11081130, 11081129	Hitchland Substation to Ochiltee Substation	Hartsford County, Ochiltee County	Construct approximately 38.50 miles of new 230 KV transmission line from Hitchland Substation to the new Ochiltee Substation	01/01/12			21,946,283				25%		230	50	795 kCMIL, ACSR, 26/7 stranded code name Drake	Two-pole steel H-frame & single-pole steel structures	NA	NA	90	Appro 50
11219218, 11219216, 11219221, 11219217	Johnson Draw 115 KV Project	Garney County	Construct approximately five miles of double circuit 115 KV transmission line from existing SPS 115 KV circuit T16 to the new Johnson Draw Substation	01/01/12			6,565,562						115	5	795 kCMIL, ACSR, 26/7 stranded code name Drake	Single-pole double-circuit steel structures	NA	NA	70	Appro 5
10941122, 11313776, 11313767, 11342429, 11342437	TUOCO to Texas- Oklahoma Interconnect 345 KV Project	Hale, Floyd, Madley, Cottle, Bliscoe, Hall, Childress, Dowley, Collingsworth, Wheeler	Construct approximately 190 miles of 345 KV transmission line from TUOCO Substation to a designated point in Beckham County, Oklahoma	01/01/13			158,277,970						345	190	795 kCMIL, ACSR, 26/7 stranded code name Drake	Two-pole steel H-frame steel structures	NA	NA	150-260	180-2
11422850, 11422841, 11428254, 11422859, 11351519, 11351521	Randall-Kress Reconductor	Randall, Swisher	Re-conductor, w/retout/rebuild the existing 115 KV electric transmission line T-56 and T67 from Randall County Interchange to Kress Interchange	05/01/11			18,473,442					115	115	60	795 kCMIL, ACSR, 26/7 stranded code name Drake	Single-pole direct burial steel poles	30	60	30	
11350161, 11350178, 11350184, 11350254, 11350254, 11350475, 11350460, 11350688, 11351095, 11352408	Rolling Hills Substation to Hastings Substation	Potter	Construct approximately 3.5 to 7 miles of new 115 KV transmission line from the proposed new Rolling Hills Substation to Hastings Substation	09/01/12			13,734,670 to 16,000,608					115	115	3.5 to 7	477 kCMIL, ACSR, 26/7 stranded code name HAWK	Single-pole double-circuit steel poles	NA	NA	70	3.5 to 7