



Control Number: 38987



Item Number: 169

Addendum StartPage: 0

Public Utility Commission of Texas
Project No. 38987

BEPC8011-AU
Revised 8/11/201

**(Brazos Electric Cooperative)
TRANSMISSION CONSTRUCTION PROGRESS REPORT
For
(August
2011)**

**Public Utility Commission of Texas
Project No. 38987**

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Final Date (Construction Complete)	Date Energized (if Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Existing Voltage (KV)	Upgraded or New Voltage (KV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type (S)	Existing ROW Width (feet)	Existing ROW Length (Miles)	New ROW Width (feet)	New ROW Length (Miles)	Rule Section or PUC Correl Number	Comments
08074-3	Purdon - Emmett	Nemuro	Rebuild 10.56 miles from Purdon - Emmett	07/01/09	03/01/10		7,820,000			0%	69	138	10.56	959 ACSS- 1W	Concrete or Steel	60	10.56 Miles	60	10.56 Miles	25.101615(B)	Affidavit to be filed at a later date
0701320	Hamilton - Pancake	Cornell, Hamilton	Rebuild 21.89 miles from Hamilton - Pancake	01/05/09	05/05/09		16,350,000	5,886,139		100%	69	138	21.89	1003 ACSR	Single Pole Concrete or Steel	60	21.89 Miles	60	21.89 Miles	25.101615(B)	Affidavit attached with filing.
0607220	Steady Grove - West Weatherford	Parcar	Rebuild 2.38 miles from Steady Grove - West Weatherford	02/01/09	07/15/09		1,785,000	1,461,527		100%	69	138	2.38	1590 ACSR	Single Pole Concrete or Steel	60	2.38 Miles	60	2.38 Miles	25.101615(B)	Affidavit attached with filing.
0606320	Robertson - Watson Chapin	Leon, Robertson	Rebuild 21.64 miles from Robertson - Watson Chapin SW	05/01/09	10/01/09		16,230,000	7,944,177		100%	69	138	21.64	959 ACSS-1W	Single Pole Concrete or Steel	60	21.64 Miles	60	21.64 Miles	25.101615(B)	Affidavit attached with filing.
0600410	Olney - Rice	Young	Rebuild 17.09 miles from Olney - Rice	10/01/09	01/15/10		8,546,000			97%	138	138	17.09	795 ACSR	Single Pole Concrete or Steel	100	17.09	100	17.09 Miles	25.101615(B)	Affidavit attached with filing.
627410	Nassau Bay - Nassau Bay SW	Hood	Rebuild 12 miles of line double circuit single pole from Nassau Bay to Nassau Bay Switch	09/09/10	08/09/10		1,100,000	1,230,744		100%	69	138	12 miles	795 ACSR	Single Pole Concrete or Steel	60	12 miles	60	12 miles	25.101615(B)	Affidavit attached with filing.
0600710	Olney - Lake Kemp Switch	Young, Thompson & Bayle	Rebuild 25.31 miles single circuit, single pole from Olney S.W. to Lake Kemp Switch	09/01/10	02/02/11		13,155,000			0%	69	138	25.31 miles	795 ACSR	Single Pole Concrete or Steel	60	25.31 miles	60	25.31 miles	25.101615(B)	Affidavit attached with filing.
0701420	South Brock SW - South Brock	Parcar	Rebuild 3.80 miles single circuit, single pole, from South Brock SW to South Brock	06/01/10	08/15/10		2,280,000	1,627,365		100%	69	138	3.80 miles	795 ACSR	Single Pole Concrete or Steel	60	3.80 miles	60	3.80 miles	25.101615(B)	Affidavit attached with filing.
0701710	Graham - Glen Rose	Hood, Somersell	Rebuild 14.18 miles single circuit, single pole, from Graham to Glen Rose	09/01/10	11/01/10		7,789,000			40%	69	138	14.18 Miles	795 ACSR	Single Pole Concrete or Steel	60	14.18 Miles	60	14.18 Miles	25.101615(B)	Affidavit attached with filing.
0401520	Reagor Springs - India	Elis	Rebuild 16.10 miles single circuit, single pole from Reagor Springs to India	09/15/10	11/20/10		9,350,000	4,108,003		100%	69	138	17.00	959 ACSS-1W	Single Pole Concrete or Steel	60	17.00 Miles	60	17.00 Miles	25.101615(B)	Affidavit attached with filing.
0401610	Seaton - Barclay	Ball, Falls	Rebuild 10.18 miles single circuit, single pole, from Seaton to Barclay	09/20/10	09/30/10		4,072,000			100%	69	138	10.18 Miles	1003 ACSR	Single Pole Concrete or Steel	60	10.18 Miles	60	10.18 Miles	25.101615(B)	Affidavit attached with filing.
0701620	Morris Shepard - Olan	Palo Pinto	Rebuild 21.00 miles single circuit, single pole, from Morris Shepard to Olan	07/01/10	12/10/10		11,550,000			100%	69	138	21.00	959 ACSS-1W	Single Pole Concrete or Steel	60	21.00 Miles	60	21.00 Miles	25.101615(B)	Affidavit attached with filing.
080110	Olney - South Bend SW	Young	Rebuild 24.05 miles single circuit, single pole, from Olney to South Bend SW	08/01/10	01/15/11		8,417,500			75%	69	138	24.05	959 ACSS-1W	Single Pole Concrete or Steel	60	24.05 Miles	60	24.5 Miles	25.101615(B)	Affidavit attached with filing.
0901010	Reno-Aurora-Rhyme	Parker, Wise	Rebuild 5.07 miles of double circuit, single pole and 6.78 miles of single circuit, 4-frame from Reno to Rhyme	03/28/11	10/25/11		8,232,500			0%	69	138	13.85	1590 ACSR	Single Pole Concrete or Steel	60	13.85 Miles	60	13.85 Miles	25.101615(B)	Affidavit attached with filing.
1003020	A.E.P. Agreement - Blissett	Somersell	Rebuild 12.0 miles of single circuit, single pole from Agreement to Blissett	04/05/11	08/05/11		5,400,000			75%	69	138	12.0 Miles	795 ACSR	Single Pole Concrete or Steel	60	12.0 Miles	60	12.0 Miles	25.101615(B)	Affidavit attached with filing.
1003220	Knox - A.E.P. Knox SW	Haskell, Knox	Rebuild 3.67 miles of single circuit, single pole from Knox - Knox SW	04/20/11	08/07/11		1,101,000			0%	69	138	3.67 Miles	795 ACSR	Single Pole Concrete or Steel	60	3.67 Miles	60	3.67 Miles	25.101615(B)	Affidavit attached with filing.
9203	Waples - Hood	Hood	Rebuild 5.81 miles of single circuit, single pole from Waples - Hood	12/01/10	01/10/11		1,773,000			100%	69	138	5.81 Miles	959 ACSR	Single Pole Concrete or Steel	60	5.91 Miles	60	5.91 Miles	25.101615(B)	Affidavit attached with filing.