



Control Number: 41089



Item Number: 118

Addendum StartPage: 0

**TNMP
TRANSMISSION CONSTRUCTION PROGRESS REPORT
for
JUNE 2013**

**Public Utility Commission of Texas
Project No. 41089**

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (if Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	Variance %	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
STE07412	Upgrade Friendswood to 138kV Line	Friendswood, Brazoria/Galveston Counties	TNMP will completely rebuild the 138kV transmission line from Friendswood substation to Hastings switching station.	01/04/13			7,500,000	7,500,000			65%	138	138	7.3	76ACSS/OPG W	Galvanized Steel	120/60	7.3	N/A	N/A	25.101(c)(5)(B)	In Construction
STE07513	Upgrade League City to 138kV Line	Galveston County/League City	TNMP will completely rebuild the 138kV transmission line from League City substation to Magnolia Substation.	05/01/13			3,900,000	3,900,000			0%	138	138	3.7	76ACSS/OPG W	Galvanized Steel	60	3.7	N/A	N/A	25.101(c)(5)(B)	Planned Construction
NTE03912	Pyle Cap Bank	Ward County	Install a 69kV 2 stage 10MVAR Cap Bank	02/15/13			480,000	1,500,000			40%	69	69	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101(c)(5)(B)	Planned Construction
NTE03212	Hico Cap Bank	Hamilton County	Install a 69kV 5MVAR Cap Bank	06/15/13			500,000	1,000,000			5%	69	69	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101(c)(5)(B)	Planned Construction
NTE07413	Barstow Cap Bank	Reeves County	Install a 69kV 2 stage 10MVAR Cap Bank	05/25/13			480,000	1,500,000			5%	69	69	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101(c)(5)(B)	Planned Construction
STE08213	Shel 3MW @ Marathon	Galveston County	Install new line terminal in substation and single span Line for Industrial Customer service	05/15/13			1,000,000	1,000,000			10%	69	69	0.056	795 ACS/PROP/W	Galvanized Steel	none	none	N/A	nab	25.101(c)(5)(B)	Planned Construction
NTE07712	Bone Spring Tap	Ward County	Install new transmission tap and station for industrial customer transmission service	01/07/13	03/05/13		450,000	800,000			15%	69	69	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101(c)(5)(B)	In Construction
NTE07312	Barilla Draw Tap	Reeves County	Install new transmission tap and station for industrial customer transmission service	06/25/13			425,000	425,000			5%	69	69	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101(c)(5)(B)	In Construction
STE08413	Install Post Insulators on Lines E and F	Galveston County	Replace all wooden cross arms, bracing and porcelain insulators on Line E and F post insulators	11/29/12			580,000	580,000			75%	69	69	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101(c)(5)(B)	In Construction
STE07413	Comanche Cap Bank	Galveston County	Install a 138kV single stage 30 MVAR Cap Bank	04/01/13			650,000	950,000			20%	138	138	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101(c)(5)(B)	Planned Construction
STE03512	Heights Cap Bank	Galveston County	Install a 69kV single stage 27 MVAR Cap Bank	11/29/12			1,000,000	705,000			85%	69	69	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101(c)(5)(B)	In Construction
STE08512	TC Main Cap Bank	Galveston County	Install a 69kV single stage 27 MVAR Cap Bank	11/29/12			1,000,000	715,000			85%	69	69	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101(c)(5)(B)	In Construction

2013 JUN 13 AM 10:20
FILING CLERK

118