



Control Number: 41089



Item Number: 123

Addendum StartPage: 0

**ONCOR ELECTRIC DELIVERY MONTHLY
CONSTRUCTION PROGRESS REPORT for
June - 2013**

2013 JUN 17 PM 2:28

123¹

Public Utility Commission of Texas Project No. 41089

ONCOR ELECTRIC DELIVERY MONTHLY CONSTRUCTION PROGRESS REPORT for June - 2013

Utility Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Final Date (Construction Complete)	Date Energized (if Applicable)	Initial Estimated Project Cost	Final Estimated Project Cost	Final Actual Project Cost	Variance %	L	M	N	O	P	Q	R	S	T	U	V	W	
11764142 JBDC	Merritt Lake - Mount Enterprise Switch Station to East Lawrence approximately 1.0 mile.	Rusk County	Rebuild approximately 1.0 mile of existing 345 KV line from Merritt Lake to Mount Enterprise. The project includes the replacement of existing conductors and shield wires to the new poles.	8/20/2012	11/15/2012	11/15/2012	1,372,801	1,745,489			100	345	na	1.00	Bundled 1500 kcmil ACSS	Steel Poles	170	1.00	na	na	na	40496	Good Cause Exemption application was filed 6/25/2012. PUC approved on 27-2012
12765233 MGBW	West Lawrence - East Lawrence 69KV line from West Lawrence to East Lawrence approximately 1.0 mile.	City of Dallas, Dallas County	Add approximately one mile of new 69KV line on the West Lawrence Substation. The project includes the replacement of existing conductors and shield wires to the new poles. The final line design will utilize two steel poles with cross-arms and insulators. The project will be completed by the end of the year.	9/22/2012	9/22/2012	9/22/2012	170,862	170,860	154,844		100	138	na	1.00	N/A	Steel Poles	50	1.00	na	na	na	25.101(05)(A)	Final Actual Cost reported; project will be removed from report next month.
12765230 DREH	Bolton Blvd - Windthorpe 138 KV line	Archer County	Establish a new connection from the Bolton Blvd to Windthorpe Substation. The project includes the replacement of existing conductors and shield wires to the new poles. The project will be completed by the end of the year.	11/9/2012	11/9/2012	11/9/2012	41,478	41,448			100	na	1.38	0.01	795 kcmil ACSS	Steel Structures / Wood Pole	na	na	na	na	na	25.101(05)(A)	
12765231 JMSH	SE Neagopolis 138KV line from SE Neagopolis to SE Neagopolis 138KV line	City of Neagopolis, Neagopolis County	The scope of this project is to rebuild the SE Neagopolis Substation. The project includes the replacement of existing conductors and shield wires to the new poles. The final line design will utilize two steel poles with cross-arms and insulators. The project will be completed by the end of the year.	10/1/2012	11/9/2012	11/9/2012	352,040	525,000			100	138	na	0.2	959.6 kcmil ACSS/TW	Steel Poles	50	0.2	na	na	na	25.101(05)(B)	
12765232 SEBW	US 77 Phase 2 Rebuild - Wichita Falls - Dumas - Bonham 69 KV line	City of Malheur, Baylor County	Replace existing wood structure 298 and played steel pole and recast with new self-supporting concrete structure 298.	3/1/2013	3/20/2013		141,897	170,276			100	69	na	0.10	10 ACSS "Raven"	Concrete Pole	Canal	0.10	na	na	na	25.101(05)(F)	Relocation is at the request of the Texas Department of Transportation and is 100% reimbursable by the Texas Department of Transportation.
12765233 SEMK	Row Creek - Sugar Springs 138 KV line from Row Creek to Sugar Springs	Hopkins County, Texas	Replace existing wood structure 315, 316, 317, 318 & 319. Replace with new steel structures 315, 316, 317, 318 & 319.	10/8/2012	10/8/2012		207,795	219,738			100	138	na	0.57	608 kcmil ACSS	Wood Pole - H-Frame	100	0.57	na	na	na	25.101(05)(D)	Relocation is at the request of the Lumbard and is 100% reimbursable by Lumbard.
12765237 MK	Copple - Apple Road 89 KV line	City of Copple, Dallas County	This project involves the removal of the existing 89KV line from Copple to Apple Road. The project includes the replacement of existing conductors and shield wires to the new poles. The project will be completed by the end of the year.	6/1/2013	7/1/2013		78,000	78,430			5	69	na	1.15	40 ACSS	Single Circuit Wood Pole	na	na	na	na	na	25.101(05)(F)	This relocation project will be completed at the request of the City of Copple. The project includes the replacement of existing conductors and shield wires to the new poles. The project will be completed by the end of the year.
12765238 JMSH	Wichita Falls - Dumas - Bonham 69 KV line from Wichita Falls to Dumas	City of Malheur, Baylor County	This project involves the removal of the existing 69KV line from Wichita Falls to Dumas. The project includes the replacement of existing conductors and shield wires to the new poles. The project will be completed by the end of the year.	12/20/13	6/1/2014		21,000,000	21,000,000			46	138	na	0.80	1000 1500 kcmil ACSS/TW	Steel Pole - H-Frame	50	0.80	na	na	na	25.101(05)(B)	
12765239 JMSH	Wink to Culberson 138 KV line from Wink to Culberson	Wink, Texas, Loving County	The project involves the removal of the existing 138KV line from Wink to Culberson. The project includes the replacement of existing conductors and shield wires to the new poles. The project will be completed by the end of the year.	10/20/13	11/20/2013		10,800,000	11,292,553			20	138	na	15.71	1000 1500 kcmil ACSS/TW	Steel Pole - H-Frame	50	15.71	na	na	na	25.101(05)(B)	The projects were split out on the report to better track each ones progress rather than just one long project.
12765240 JMSH	Wink to Culberson 138 KV line from Wink to Culberson	Wink, Texas, Loving County	The project involves the removal of the existing 138KV line from Wink to Culberson. The project includes the replacement of existing conductors and shield wires to the new poles. The project will be completed by the end of the year.	10/20/13	6/1/2014		8,950,000	8,441,913			15	138	na	12.63	1000 1500 kcmil ACSS/TW	Steel Pole - H-Frame	50	12.63	na	na	na	25.101(05)(B)	The projects were split out on the report to better track each ones progress rather than just one long project.
14753501 JMSH	Wink to Culberson 138 KV line from Wink to Culberson	Wink, Texas, Loving County	The project involves the removal of the existing 138KV line from Wink to Culberson. The project includes the replacement of existing conductors and shield wires to the new poles. The project will be completed by the end of the year.	11/1/2013	6/30/2014		6,700,000				0	138	na	11.79	1000 1500 kcmil ACSS/TW	Steel Pole - H-Frame	50	11.79	na	na	na	25.101(05)(B)	The projects were split out on the report to better track each ones progress rather than just one long project.
12765241 JMSH	Wink to Culberson 138 KV line from Wink to Culberson	Wink, Texas, Loving County	The project involves the removal of the existing 138KV line from Wink to Culberson. The project includes the replacement of existing conductors and shield wires to the new poles. The project will be completed by the end of the year.	3/1/2013	3/1/2013		262,324	279,833			100	138	na	0.28	1000 1500 kcmil ACSS/TW	Steel Single Pole	100	0.28	na	na	na	25.101(05)(F)	Relocation is at the request of the Texas Department of Transportation and is 100% reimbursable by the Texas Department of Transportation.
12765242 JMSH	Wink to Culberson 138 KV line from Wink to Culberson	Wink, Texas, Loving County	The project involves the removal of the existing 138KV line from Wink to Culberson. The project includes the replacement of existing conductors and shield wires to the new poles. The project will be completed by the end of the year.	3/1/2013	4/30/2013		203,853	428,310			100	345	na	0.80	1000 1500 kcmil ACSS/TW	Steel Lattice Tower	165	0.40	na	na	na	25.101(05)(F)	Relocation is at the request of the Texas Department of Transportation and is 100% reimbursable by the Texas Department of Transportation.
12765243 JMSH	Wink to Culberson 138 KV line from Wink to Culberson	Wink, Texas, Loving County	The project involves the removal of the existing 138KV line from Wink to Culberson. The project includes the replacement of existing conductors and shield wires to the new poles. The project will be completed by the end of the year.	4/10/2013	5/1/2013		285,428	243,672			100	138	na	0.50	1431 kcmil ACSS	Steel Lattice Tower	125	0.25	na	na	na	25.101(05)(D)	Relocation is at the request of the Union Pacific Railroad and is 100% reimbursable by the Union Pacific Railroad.
12765244 JMSH	Wink to Culberson 138 KV line from Wink to Culberson	Wink, Texas, Loving County	The project involves the removal of the existing 138KV line from Wink to Culberson. The project includes the replacement of existing conductors and shield wires to the new poles. The project will be completed by the end of the year.	5/1/2013	6/30/2013		400,671	370,000			100	138	na	0.10	959.6 kcmil ACSS/TW	Steel Structures	na	na	na	na	na	25.101(05)(A)	
12765245 JMSH	Wink to Culberson 138 KV line from Wink to Culberson	Wink, Texas, Loving County	The project involves the removal of the existing 138KV line from Wink to Culberson. The project includes the replacement of existing conductors and shield wires to the new poles. The project will be completed by the end of the year.	11/1/2013	2/1/2014		455,057	466,000			100	69	na	0.10	959.6 kcmil ACSS/TW	Steel Structures	50	0.10	na	na	na	25.101(05)(A)	
12765246 JMSH	Wink to Culberson 138 KV line from Wink to Culberson	Wink, Texas, Loving County	The project involves the removal of the existing 138KV line from Wink to Culberson. The project includes the replacement of existing conductors and shield wires to the new poles. The project will be completed by the end of the year.	3/1/2013	3/1/2013		618,000	750,300			100	138	na	0.10	795 kcmil ACSS	Steel Structures	75	0.10	na	na	na	25.101(05)(A)	

Public Utility Commission of Texas
Project No. 41089

ONCOR ELECTRIC DELIVERY MONTHLY
CONSTRUCTION PROGRESS REPORT for
June - 2013

Utility Project Number	Project Name	Location (GIS/Address)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date (Applicable)	Initial Estimated Project Cost	Final Estimated Project Cost	Percent Complete	Existing Voltage (kV)	Original Voltage (kV)	Circuit Length (Miles)	Conductor Type & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or P-UC Control Number	Comments
13765022 DREH	Riverfront Sub - Line Med 1 Replace Tower T703	City of Dallas, Dallas County	Modify a portion of the existing Reagan St. - East Levee 138 kV line between structures T702A & T703A by pulling the new T703A tower into the existing line. The existing line will be removed and the existing lattice tower structure T703 will be installed. Contact the existing West Levee - Faint St. 138 kV double circuit line for the new T703A tower location. The new T703A tower will be installed on the existing line. The existing line will be removed and the existing lattice tower structure T703 will be installed. The existing line will be removed and the existing lattice tower structure T703 will be installed.	2/15/2013	3/20/2013	3/20/2013	186,805	186,805	100	138	na	0.10	635 kcmil ACSSR	Steel pole	50	0.10	na	na	25.101(G)(5)(E)	
13765022 DREH	Riverfront Sub - Line Med 2, 3, & 4	City of Dallas, Dallas County	Construct the existing West Levee - Faint St. 138 kV double circuit line between structures T702 & T403. The new T403 tower will be installed on the existing line. The existing line will be removed and the existing lattice tower structure T403 will be installed. The existing line will be removed and the existing lattice tower structure T403 will be installed.	4/1/2013	4/5/2013	4/5/2013	186,805	247,480	100	138	na	0.10	1550 kcmil ACSSR Bundled	Steel pole	50	0.10	na	na	25.101(G)(5)(A)	
13765106 TMMO	Craws North POI for Apache Corp NMI 69 kV	Craws County	Establish a new point of interconnection to Apache Corp NMI 69 kV line. The POI will be established at the existing line. The existing line will be removed and the existing lattice tower structure T403 will be installed. The existing line will be removed and the existing lattice tower structure T403 will be installed.	4/20/2013	6/6/2013	6/6/2013	613,330	613,330	100	69	na	0.10	795 kcmil ACSSR	Wood & Steel Structures	50	0.10	na	na	25.101(G)(5)(A)	
13765157 TMMO	Nelson South POI for Apache Corp NMI 69 kV	Edgar County	Establish a new point of interconnection to Apache Corp NMI 69 kV line. The POI will be established at the existing line. The existing line will be removed and the existing lattice tower structure T403 will be installed. The existing line will be removed and the existing lattice tower structure T403 will be installed.	4/15/2013	5/24/2013	5/24/2013	611,930	592,280	100	69	na	0.10	795 kcmil ACSSR	Wood & Steel Structures	50	0.10	na	na	25.101(G)(5)(A)	
13765158 TMMO	Nelson SE POI for Apache Corp TOL N 138 kV	Edgar County	Establish a new point of interconnection to Apache Corp TOL N 138 kV line. The POI will be established at the existing line. The existing line will be removed and the existing lattice tower structure T403 will be installed. The existing line will be removed and the existing lattice tower structure T403 will be installed.	4/4/2013	4/18/2013	4/18/2013	611,930	478,887	100	138	na	0.10	795 kcmil ACSSR	Wood & Steel Structures	75	0.10	na	na	25.101(G)(5)(A)	
13765159 TMMO	Hell - Goldsmith 69 / 138 kV Line	Edgar County	Relocate the existing Hell - Goldsmith 69 / 138 kV line. The line will be relocated to the existing line. The existing line will be removed and the existing lattice tower structure T403 will be installed. The existing line will be removed and the existing lattice tower structure T403 will be installed.	1/15/2013	6/20/2013	6/20/2013	3,751,000	3,751,000	100	69	69/138	4.00	ACSSR/TW & 336 kcmil ACSSR	Steel Pole	75	4.00	na	na	25.101(G)(5)(C)	
13765161 TMMO	Goldsmith - Goldsmith South 69 / 138 kV Line	Edgar County	Relocate the existing Goldsmith - Goldsmith South 69 / 138 kV line. The line will be relocated to the existing line. The existing line will be removed and the existing lattice tower structure T403 will be installed. The existing line will be removed and the existing lattice tower structure T403 will be installed.	1/15/2013	4/16/2013	4/16/2013	3,046,789	3,046,789	100	69	69/138	4.00	ACSSR/TW & 336 kcmil ACSSR	Steel Pole	75	4.00	na	na	25.101(G)(5)(C)	
13765162 REBH	Goldsmith South - Goldsmith South 69 / 138 kV Line	Edgar County	Relocate the existing Goldsmith South - Goldsmith South 69 / 138 kV line. The line will be relocated to the existing line. The existing line will be removed and the existing lattice tower structure T403 will be installed. The existing line will be removed and the existing lattice tower structure T403 will be installed.	4/15/2013	6/20/2013	6/20/2013	3,751,000	4,000,000	30	69	69/138	6.54	ACSSR/TW & 336 kcmil ACSSR	Steel Pole	50	6.54	na	na	25.101(G)(5)(C)	
13765163 SWBH	Tarzan Southwest 138 kV POI	Maricopa County	Establish a new point of interconnection to Tarzan Southwest 138 kV line. The POI will be established at the existing line. The existing line will be removed and the existing lattice tower structure T403 will be installed. The existing line will be removed and the existing lattice tower structure T403 will be installed.	3/18/2013	4/16/2013	4/16/2013	576,889	576,889	100	138	na	0.10	795 kcmil ACSSR	Wood & Steel Structures	75	0.10	na	na	25.101(G)(5)(A)	
13765164 SEBH	Crescent 69 kV Relocation for Relocations - Denton - SH 121.7 Section 6	City of Crowley, Tarrant County	Relocate the existing Crescent 69 kV line. The line will be relocated to the existing line. The existing line will be removed and the existing lattice tower structure T403 will be installed. The existing line will be removed and the existing lattice tower structure T403 will be installed.	5/27/2013	5/20/2013	5/20/2013	208,756	208,756	100	69	na	0.42	40 ACSSR	Single Concrete Pole & Single Wood Pole	Varies	0.42	na	na	25.101(G)(5)(F)	Relocation is at the request of the Granite Construction and is 100% reimbursable by the North Texas Tollway Authority.
13765165 SEBH	Relocations - Denton - SH 121.7 Section 6	City of Crowley, Tarrant County	Relocate the existing Relocations - Denton - SH 121.7 Section 6 line. The line will be relocated to the existing line. The existing line will be removed and the existing lattice tower structure T403 will be installed. The existing line will be removed and the existing lattice tower structure T403 will be installed.	3/21/2013	4/21/2013	4/21/2013	161,619	206,764	100	345	na	0.88	1550 kcmil ACSSR Bundled	Lattice Tower	150	0.44	na	na	25.101(G)(5)(F)	Relocation is at the request of the Granite Construction and is 100% reimbursable by the North Texas Tollway Authority.
13765166 SEBH	Relocations - Denton - SH 121.7 Section 6	City of Crowley, Tarrant County	Relocate the existing Relocations - Denton - SH 121.7 Section 6 line. The line will be relocated to the existing line. The existing line will be removed and the existing lattice tower structure T403 will be installed. The existing line will be removed and the existing lattice tower structure T403 will be installed.	5/1/2013	5/21/2013	5/21/2013	220,023	227,293	100	138	na	0.53	795 kcmil ACSSR	Lattice Towers	100	0.26	na	na	25.101(G)(5)(F)	Relocation is at the request of the Granite Construction and is 100% reimbursable by the North Texas Tollway Authority.
13765167 SEBH	Relocations - Denton - SH 121.7 Section 6	City of Crowley, Tarrant County	Relocate the existing Relocations - Denton - SH 121.7 Section 6 line. The line will be relocated to the existing line. The existing line will be removed and the existing lattice tower structure T403 will be installed. The existing line will be removed and the existing lattice tower structure T403 will be installed.	4/23/2013	4/26/2013	4/26/2013	273,784	288,174	100	345	na	0.45	795 kcmil ACSSR Bundled	Lattice Towers	150	0.45	na	na	25.101(G)(5)(F)	Relocation is at the request of the Granite Construction and is 100% reimbursable by the North Texas Tollway Authority.
13765168 SEBH	Relocations - Denton - SH 121.7 Section 6	City of Crowley, Tarrant County	Relocate the existing Relocations - Denton - SH 121.7 Section 6 line. The line will be relocated to the existing line. The existing line will be removed and the existing lattice tower structure T403 will be installed. The existing line will be removed and the existing lattice tower structure T403 will be installed.	5/31/2013	7/31/2013	7/31/2013	120,000	115,800	35	138	na	na	1550 kcmil ACSSR	DC Tangent Steel Pole	na	na	na	na	25.101(G)(5)(F)	This project is reimbursable from the City.
13765169 SEBH	Relocations - Denton - SH 121.7 Section 6	City of Crowley, Tarrant County	Relocate the existing Relocations - Denton - SH 121.7 Section 6 line. The line will be relocated to the existing line. The existing line will be removed and the existing lattice tower structure T403 will be installed. The existing line will be removed and the existing lattice tower structure T403 will be installed.	4/15/2013	4/21/2013	4/21/2013	421,800	343,590	100	138	na	0.75	795 kcmil ACSSR	Steel Single Pole Tangent Structures	100	0.75	na	na	25.101(G)(5)(D)	Relocation is at the request of the Granite Construction and is 100% reimbursable by the North Texas Tollway Authority.
13765170 SEBH	Relocations - Denton - SH 121.7 Section 6	City of Crowley, Tarrant County	Relocate the existing Relocations - Denton - SH 121.7 Section 6 line. The line will be relocated to the existing line. The existing line will be removed and the existing lattice tower structure T403 will be installed. The existing line will be removed and the existing lattice tower structure T403 will be installed.	3/28/2013	4/20/2013	4/20/2013	228,039	183,329	100	138	na	0.47	795 kcmil ACSSR	Wood H-frame Structures	100	0.47	na	na	25.101(G)(5)(D)	Relocation is at the request of the Granite Construction and is 100% reimbursable by the North Texas Tollway Authority.
13765171 SEBH	Relocations - Denton - SH 121.7 Section 6	City of Crowley, Tarrant County	Relocate the existing Relocations - Denton - SH 121.7 Section 6 line. The line will be relocated to the existing line. The existing line will be removed and the existing lattice tower structure T403 will be installed. The existing line will be removed and the existing lattice tower structure T403 will be installed.	4/22/2013	4/27/2013	4/27/2013	207,764	177,764	100	138	na	0.13	795 kcmil ACSSR	Steel 3-pole Structures	na	na	na	na	25.101(G)(5)(E)	Relocation is in conjunction with the installation of the interconnection with the City of Crowley.
13765172 SEBH	Relocations - Denton - SH 121.7 Section 6	City of Crowley, Tarrant County	Relocate the existing Relocations - Denton - SH 121.7 Section 6 line. The line will be relocated to the existing line. The existing line will be removed and the existing lattice tower structure T403 will be installed. The existing line will be removed and the existing lattice tower structure T403 will be installed.	3/18/2013	5/20/2013	5/20/2013	694,208	584,208	100	na	138	0.26	ACSSR/TW Bundled	Steel Single Pole Tangent Structures	na	na	na	na	25.101(G)(5)(A)	Installation of interconnection is at the request of the Granite Construction and is 100% reimbursable by the North Texas Tollway Authority.
13765173 SEBH	Relocations - Denton - SH 121.7 Section 6	City of Crowley, Tarrant County	Relocate the existing Relocations - Denton - SH 121.7 Section 6 line. The line will be relocated to the existing line. The existing line will be removed and the existing lattice tower structure T403 will be installed. The existing line will be removed and the existing lattice tower structure T403 will be installed.	8/1/2013	1/23/2013	1/23/2013	286,827	286,827	0	138	na	0.05	336 kcmil ACSSR	Steel Single Pole Tangent Structures	na	na	na	na	25.101(G)(5)(D)	Relocation is at the request of the Granite Construction and is 100% reimbursable by the North Texas Tollway Authority.
13765174 SEBH	Relocations - Denton - SH 121.7 Section 6	City of Crowley, Tarrant County	Relocate the existing Relocations - Denton - SH 121.7 Section 6 line. The line will be relocated to the existing line. The existing line will be removed and the existing lattice tower structure T403 will be installed. The existing line will be removed and the existing lattice tower structure T403 will be installed.	8/1/2013	1/23/2013	1/23/2013	140,002	140,002	0	138	na	0.16	635 kcmil ACSSR	Concrete H-frame Structures	100	0.17	na	na	25.101(G)(5)(F)	Relocation is at the request of the Granite Construction and is 100% reimbursable by the North Texas Tollway Authority.
13765175 SEBH	Relocations - Denton - SH 121.7 Section 6	City of Crowley, Tarrant County	Relocate the existing Relocations - Denton - SH 121.7 Section 6 line. The line will be relocated to the existing line. The existing line will be removed and the existing lattice tower structure T403 will be installed. The existing line will be removed and the existing lattice tower structure T403 will be installed.	8/1/2013	1/23/2013	1/23/2013	1,983,202	1,983,202	0	69	na	1.76	795 kcmil ACSSR	Steel Single Pole Tangent Structures	Varies	1.5	Varies	1.76	25.101(G)(5)(F)	Relocation is at the request of the Granite Construction and is 100% reimbursable by the North Texas Tollway Authority.
13765176 SEBH	Relocations - Denton - SH 121.7 Section 6	City of Crowley, Tarrant County	Relocate the existing Relocations - Denton - SH 121.7 Section 6 line. The line will be relocated to the existing line. The existing line will be removed and the existing lattice tower structure T403 will be installed. The existing line will be removed and the existing lattice tower structure T403 will be installed.	4/15/2013	4/19/2013	4/19/2013	136,426	50,000	100	69	na	0.31	10 ACSSR	Wood Single Pole Tangent Structures	Constantine	0.31	na	na	25.101(G)(5)(F)	Relocation is at the request of the Granite Construction and is 100% reimbursable by the North Texas Tollway Authority.
13765177 SEBH	Relocations - Denton - SH 121.7 Section 6	City of Crowley, Tarrant County	Relocate the existing Relocations - Denton - SH 121.7 Section 6 line. The line will be relocated to the existing line. The existing line will be removed and the existing lattice tower structure T403 will be installed. The existing line will be removed and the existing lattice tower structure T403 will be installed.	8/15/2013	9/30/2013	9/30/2013	131,713	116,428	0	69	na	0.20	40 ACSSR	Concrete Single Pole Tangent Structures	Constantine	0.19	na	na	25.101(G)(5)(F)	Relocation is at the request of the Granite Construction and is 100% reimbursable by the North Texas Tollway Authority.
13765178 SEBH	Relocations - Denton - SH 121.7 Section 6	City of Crowley, Tarrant County	Relocate the existing Relocations - Denton - SH 121.7 Section 6 line. The line will be relocated to the existing line. The existing line will be removed and the existing lattice tower structure T403 will be installed. The existing line will be removed and the existing lattice tower structure T403 will be installed.	5/15/2013	6/20/2013	6/20/2013	611,744	785,357	50	69	na	0.58	795 kcmil ACSSR	Steel Single Pole Tangent Structures	75	0.27	75	0.31	25.101(G)(5)(A)	Installation of interconnection is at the request of the Granite Construction and is 100% reimbursable by the North Texas Tollway Authority.
13765179 SEBH	Relocations - Denton - SH 121.7 Section 6	City of Crowley, Tarrant County	Relocate the existing Relocations - Denton - SH 121.7 Section 6 line. The line will be relocated to the existing line. The existing line will be removed and the existing lattice tower structure T403 will be installed. The existing line will be removed and the existing lattice tower structure T403 will be installed.	9/1/2013	1/23/2013	1/23/2013	884,919	884,919	0	138	na	0.89	92.2 kcmil ACAR	Steel Single Pole Tangent Structures	Constantine	0.34	na	na	25.101(G)(5)(F)	Relocation is at the request of the Granite Construction and is 100% reimbursable by the North Texas Tollway Authority.
13765180 SEBH	Relocations - Denton - SH 121.7 Section 6	City of Crowley, Tarrant County	Relocate the existing Relocations - Denton - SH 121.7 Section 6 line. The line will be relocated to the existing line. The existing line will be removed and the existing lattice tower structure T403 will be installed. The existing line will be removed and the existing lattice tower structure T403 will be installed.	9/1/2013	1/23/2013	1/23/2013	1,851,748	1,851,748	0	138	na	1.37	92.2 kcmil ACAR	Steel Single Pole Tangent Structures	Constantine	0.99	na	na	25.101(G)(5)(F)	Relocation is at the request of the Granite Construction and is 100% reimbursable by the North Texas Tollway Authority.

4

Page 4

PUC PROJECT NO. 41089

ONCOR ELECTRIC DELIVERY	§	BEFORE THE
COMPANY LLC'S	§	
MONTHLY CONSTRUCTION	§	PUBLIC UTILITY COMMISSION
PROGRESS REPORT FOR	§	
JUNE 2013	§	OF TEXAS

**AFFIDAVIT ATTESTING TO PRIOR WRITTEN CONSENT OF LANDOWNERS
AND THE PROVISION OF NOTICE TO UTILITIES AND LANDOWNERS FOR
TRANSMISSION LINE PROJECT CONSTRUCTION**

STATE OF TEXAS §

COUNTY OF DALLAS §

BEFORE ME, the undersigned authority, personally appeared Manuel A. Flores, known to me to be the person whose name is subscribed below who, upon oath depose and stated as follows:

1. My name is Manuel A. Flores. My business address is 1616 Woodall Rodgers Freeway, Suite 6A-013, Dallas, Texas 75202-1234. I am over eighteen (18) years of age and have never been convicted of a felony. I have personal knowledge of the facts contained herein and they are true and correct.
2. I am currently employed as Project Manager, External Affairs, Oncor Electric Delivery Company ("Oncor" or "Applicant"), and I am authorized to make this Affidavit on behalf of Oncor.
3. Pursuant to Public Utility Commission Substantive Rule §25.83(c)(3), Oncor is required to make direct mail notice by first class mail of the filing of its report in this proceeding to all utilities whose certificated service area is crossed by the facilities unless the

facilities are being constructed to serve a utility that is singly certificated to the area where the facilities are to be constructed. Notice is required to all landowners whose property is crossed by projects that do not require a CCN under 25.101(c)(5), except notice is not required to landowners that have provided written consent. For projects that require new or additional rights-of-way, notice is required to all landowners with a habitable structure within 300 feet of the centerline of a transmission project of 230 kV or less, or within 500 feet of the centerline of a transmission project greater than 230 kV as identified on the current county tax rolls. In addition, direct mail notice is required to owners of parks and recreation areas within 1,000 feet, and airports within 10,000 feet of the centerline of the proposed project.

4. Pursuant to Public Utility Commission Substantive Rule §25.83(c)(3), Oncor provided notice to the appropriate electric utilities whose certificated service area is crossed by the facilities being constructed for the projects on Oncor's Monthly Transmission Construction Progress Report for June 2013 that have not been previously submitted on monthly or interim reports.
5. Pursuant to Public Utility Commission Substantive Rule §25.83(c)(3), Oncor obtained prior written consent from all landowners whose property is crossed by any of the projects on Oncor's Monthly Transmission Construction Progress Report for June 2013 that have not been previously submitted on monthly or interim reports.
6. Pursuant to Public Utility Commission Substantive Rule §25.83(c)(3), for projects on Oncor's Monthly Transmission Construction Progress Report for June 2013 that have not been previously submitted on monthly or interim reports that require new or

additional rights of way, there are no habitable structures within 300 feet of the centerline of a transmission project of 230 kV or less, or within 500 feet of the centerline of a transmission project greater than 230 kV as identified on the current county tax rolls; no parks and recreation areas within 1,000 feet; and no airports within 10,000 feet, of the centerline of the proposed projects.


Manuel A. Flores

SUBSCRIBED AND SWORN TO before me on this the 14th day of June, 2013, to certify which witness my official hand and seal of office.




Notary Public, State of Texas

My Commission expires: 07-07-2016