



Control Number: 41089



Item Number: 237

Addendum StartPage: 0

TRANSMISSION CONSTRUCTION PROGRESS REPORT
for
(October) (2013)

Public Utility Commission of Texas
Project No. **41089**

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Completion)	Date Energized (if Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (KV)	Upgraded or New Voltage (KV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
00074	Maiden Loop	Denton	Construct 8.0 miles of new 138 kV double circuit transmission from Maidens Tap to Mustang Sub	11/07/07	01/01/08		4,019,031 T. Sub			0%	138	138	17.0 mi	1900 ACSR - TW	Single Pole Concrete or Steel	NA	8.00	70	8.0 mi	32971	CCN Filed 07/09/08
00074	Sardis - Reagan Springs	Ellis	Rebuild 15.46 miles from Sardis - Reagan Springs	07/01/09	03/01/10		12,260,700			0%	69	138	15.46	959 ACSR - TW	Single Pole Concrete or Steel	60	15.46	60	15.46 Miles	25.101(e)(5)(B)	Affidavit to be filed at a later date
00074-3	Purdon - Emmett	Nazario	Rebuild 10.56 miles from Purdon - Emmett	07/01/09	03/01/10		7,320,000			0%	69	138	10.56	959 ACSR - TW	Single Pole Concrete or Steel	60	10.56	60	10.56 Miles	25.101(e)(5)(B)	Affidavit to be filed at a later date
0008221	Ranola - Ranola Sw	Denton	Rebuild 2.82 miles of double circuit, single pole from Ranola - Ranola Sw	12/31/14	05/01/15		1,995,000			40%	138	138	2.82	959 ACSR - TW	Single Pole Concrete or Steel	60	2.82	60	2.82 Miles	25.101(e)(5)(B)	Affidavit attached with filing
000710	Sandy	Ginn, Montgomery, Waller	Construct Approx. 15 miles of single pole, single circuit from a tap to Sandy Summation	07/14/14	10/01/14		11,285,308			0%	138	138	15	959 ACSR - TW	Single Pole Concrete or Steel	na	15	70	15 miles	40319	CCN Filed 03/25/12
1100620	Spring - Bridgeport East Sw	Cooke - Wise	Rebuild 33.31 miles of single circuit, single pole from Spring to East Bridgeport Sw	10/15/12	06/15/13		11,658,500	13,685,346		100%	138	138	33.31	959 ACSR - TW	Single Pole Concrete or Steel	100	33.31	100	33.31 miles	25.101(e)(5)(B)	Affidavit attached with filing
1001520	Bowie - Montague	Montague	Rebuild 11.3 miles of single circuit, single pole from Bowie to Montague	12/15/12	04/15/12		5,085,000			100%	69	138	11.3	959 ACSR - TW	Single Pole Concrete or Steel	60	11.3	60	11.3 miles	25.101(e)(5)(B)	Affidavit attached with filing
1004710	Seymour - Lake Kemp Sw	Baylor	Rebuild 6.9 miles of single circuit, single pole from Seymour - Lake Kemp Sw	07/15/15			3,450,000			0%	69	138	6.9	959 ACSR - TW	Single Pole Concrete or Steel	60	6.9	60	6.9 miles	25.101(e)(5)(B)	Affidavit to be filed at a later date
1004570	Shannon - Montague	Clay, Montague	Rebuild 28.36 miles of single circuit, single pole from Shannon - Montague	07/15/15			13,180,000			0%	69	138	28.36	959 ACSR - TW	Single Pole Concrete or Steel	60	28.36	60	28.36 Miles	25.101(e)(5)(B)	Affidavit to be filed at a later date
1004410	Downing - Moutary	Comanche	Rebuild 14.64 miles of single circuit, single pole from Downing - Moutary	07/15/14			7,320,000			0%	69	138	14.64	1033 ACSR	Single Pole Concrete or Steel	60	14.64	60	14.64 Miles	25.101(e)(5)(B)	Affidavit to be filed at a later date
0005010	Perry - Midway	Falls	Rebuild 12.40 miles of single circuit, single pole from Perry - Midway	10/15/13			6,200,000			5%	69	138	12.4	785 ACSR	Single Pole Concrete or Steel	60	12.4	60	12.40 Miles	25.101(e)(5)(B)	Affidavit attached with filing
1204722	Hammond Express Feeder	Robertson	Construct 6 spans of 138 kv transmission to serve a Texas Express Pipeline gas compressor load	04/25/13			1,500,000			100%		138	0.6467	785 ACSR	Single Pole Concrete or Steel			70	0.6467	25.101(e)(5)(B)	Affidavit attached with filing

2013 OCT 31 AM 9:05

237