


Control Number: 41089



Item Number: 265

Addendum StartPage: 0

TRANSMISSION CONSTRUCTION PROGRESS REPORT
for
(November)
(2015)

Public Utility Commission of Texas
Project No. 41089

Utility/Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (if Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (KV)	Upgraded Voltage (KV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments	
3338	Musling Loop	Denton	Construct 8.0 miles of new 138 kV double circuit transmission from Mustang, TX to Mustang Sub	11/07/07	01/01/08		4,010,031 T-Line \$2,742,000				0%	138	138	17.0 mi	1990 ACSR	Single Pole Concrete or Steel	NA	8.00		70	8.0 miles	32871	CCN Filed 07/09/08
08074	Sardis - Reagan Springs	Ellis	Rebuild 15.46 miles from Sardis - Reagan Springs	07/01/09	03/01/10		12,290,700				0%	69	138	15.46	959 ACSS-TW	Single Pole Concrete or Steel	60	15.46		60	15.46 Miles		Affidavit to be filed at a later date
08074-3	Purdum - Emmett	Navarro	Rebuild 10.56 miles from Purdum - Emmett	07/01/09	03/01/10		7,920,000				0%	69	138	10.56	959 ACSS-TW	Single Pole Concrete or Steel	60	10.56		60	10.56 Miles	25.101(e)(5)(B)	Affidavit to be filed at a later date
0808221	Roadside - Roadside Sw	Denton	Rebuild 2.82 miles of double circuit, single pole from Roadside - Roadside Sw	12/31/14	05/01/15		1,965,000				65%	138	138	2.82	959 ACSS-TW	Single Pole Concrete or Steel	60	2.82		60	2.82 Miles	25.101(e)(5)(B)	
0807170	Sandy	Grimes, Montgomery, Waller	Construct Approx. 15 miles of single pole, single circuit from a tap to Sandy Surrection	07/14/14	10/01/14		11,269,308				0%	138	138	15	959 ACSS-TW	Single Pole Concrete or Steel	na	15		70	15 miles	40319	Affidavit attached with filing
1100820	Spring - Bridgeport East Sw	Cooke - Wise	Rebuild 33.31 miles of single circuit, single pole, from Spring to East Bridgeport Sw	10/15/12	06/15/13		11,658,900	13,685,346			100%	138	138	33.31	959 ACSS-TW	Single Pole Concrete or Steel	100	33.31		100	33.31 miles		CCN Filed 03/29/12
1001520	Bowie - Montague	Montague	Rebuild 11.3 miles of single circuit, single pole, from Bowie to Montague	12/15/12	04/15/12		5,065,000				100%	69	138	11.3	959 ACSS-TW	Single Pole Concrete or Steel	60	11.3		60	11.3 miles	25.101(e)(5)(B)	Affidavit attached with filing
1004710	Seymour - Lake Kemp Sw	Baylor	Rebuild 6.9 miles of single circuit, single pole, from Seymour - Lake Kemp Sw	07/15/15			3,450,00				0%	69	138	6.9	959 ACSS-TW	Single Pole Concrete or Steel	60		60	6.9 miles	25.101(e)(5)(B)	Affidavit attached with filing	
1004570	Shannon - Montague	Clay, Montague	Rebuild 26.36 miles of single circuit, single pole, from Shannon - Montague	07/15/15			13,180,000				0%	69	138	26.36	959 ACSS-TW	Single Pole Concrete or Steel	60	26.36		60	26.36 Miles	25.101(e)(5)(B)	Affidavit to be filed at a later date
1004410	Downing - Moultry	Comanche	Rebuild 14.64 miles of single circuit, single pole, from Downing - Moultry	07/15/14			7,320,000				0%	69	138	14.64	1033 ACSR	Single Pole Concrete or Steel	60	14.64		60	14.64 Miles	25.101(e)(5)(B)	Affidavit to be filed at a later date
0805010	Perry - Midway	Falls	Rebuild 12.40 miles of single circuit, single pole, from Perry - Midway	10/15/13			6,200,000				30%	69	138	12.4	795 ACSR	Single Pole Concrete or Steel	60	12.4		60	12.40 Miles	25.101(e)(5)(B)	Affidavit to be filed at a later date
1204722	Hammond Express Feeder	Robertson	Construct 8 spans of 138 kv transmission to serve a Texas Express Pipeline gas compressor load	04/25/13			1,500,000				100%	138	138	0.6467	795 ACSR	Single Pole Concrete or Steel				70	0.6467	25.101(e)(5)(B)	Affidavit attached with filing
																						Affidavit attached with filing	

2013 DEC 16 AM 9:01
PUBLIC UTILITY COMMISSION
FILING CLERK