



Control Number: 42144



Item Number: 24

Addendum StartPage: 0

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (if Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
3008	Mustang Loop	Denton	Construct 8.0 miles of new 138 kV double circuit transmission from Mustang, TX to Mustang Sub.	11/07/07	01/01/08		4,016,081 T-Line 27,822,000				0%	138	138	17.0	150 ACSS-TW	Single Pole Concrete or Steel	NA	8.00	70	8.00	32871	CCN Filed 07/08/09
08074	Sardis - Reagor Springs	Ellis	Rebuild 15.46 miles from Sardis - Reagor Springs	07/01/09	03/01/10		12,290,700				0%	69	138	15.46	959 ACSS-TW	Single Pole Concrete or Steel	60	15.46	60	15.46	25.101(e)(5)(B)	Affidavit to be filed at a later date
08074-3	Purdon - Emmett	Navarro	Rebuild 10.56 miles from Purdon - Emmett	07/01/09	03/01/10		7,920,000				0%	69	138	10.56	959 ACSS-TW	Single Pole Concrete or Steel	60	10.56	60	10.56	25.101(e)(5)(B)	Affidavit to be filed at a later date
0806221	Roanoke - Roanoke Sw	Denton	Rebuild 2.62 miles of double circuit, single pole from Roanoke - Roanoke Sw	12/31/14	12/31/13		1,865,000	4,872,537			92%	138	138	2.62	959 ACSS-TW	Single Pole Concrete or Steel	60	2.62	60	2.62	25.101(e)(5)(B)	Affidavit attached with filing.
080710	Sandy	Grimes, Montgomery, Walker	Construct approx. 15 miles of single pole single circuit from a tap to Sandy Substation	07/14/14	10/01/14		11,256,308				0%	138	138	15	959 ACSS-TW	Single Pole Concrete or Steel	na	15	70	15	40319	CCN Filed 03/26/12
1004710	Seymour - Lake Kemp Sw	Baylor	Rebuild 6.9 miles of single circuit, single pole, from Seymour - Lake Kemp Sw	07/15/15			3,450,000				0%	69	138	6.9	959 ACSS-TW	Single Pole Concrete or Steel	60	6.9	60	6.9	25.101(e)(5)(B)	Affidavit to be filed at a later date
1004570	Shannon - Mountague	Clay, Montague	Rebuild 26.36 miles of single circuit, single pole, from Shannon - Mountague	07/15/15			13,180,000				0%	69	138	26.36	959 ACSS-TW	Single Pole Concrete or Steel	60	26.36	60	26.36	25.101(e)(5)(B)	Affidavit to be filed at a later date
1004410	Downing - Moutary	Comanche	Rebuild 14.64 miles of single circuit, single pole, from Downing - Moutary	07/15/14			7,320,000				0%	69	138	14.64	1035 ACSS-TW	Single Pole Concrete or Steel	60	14.64	60	14.64	25.101(e)(5)(B)	Affidavit to be filed at a later date
0805010	Perry - Midway	Falls	Rebuild 12.40 miles of single circuit, single pole, from Perry - Midway	10/15/13			6,200,000	4,683,182			50%	69	138	12.4	795 ACSS-TW	Single Pole Concrete or Steel	60	12.4	60	12.4	25.101(e)(5)(B)	Affidavit attached with filing.
1105120	Silver City - Calvert Sw	Milam	Rebuild 7.29 miles of single circuit, single pole, from Silver City - Calvert Sw	04/15/14			2,983,640				0%	69	138	7.29	795 ACSS-TW	Single Pole Concrete or Steel	60	7.29	60	7.29	25.101(e)(5)(B)	Affidavit attached with filing.
12010	Oran - Advance	Parker - Palo Pinto	Rebuild 13.67 miles of single circuit, single pole, from Oran - Advance	12/01/14			6,635,000				0%	69	138	13.67	959 ACSS-TW	Single Pole Concrete or Steel	60	13.67	60	13.67	25.101(e)(5)(B)	Affidavit to be filed at a later date

RECEIVED
14 FEB -7 PM 12:13
PUBLIC UTILITY COMMISSION
FILING CLERK

24