

Control Number: 49066



Item Number: 126

Addendum StartPage: 0

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (If Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (kV)	Voltage	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
6781	Leakey - Utopia Transmission Line Overhaul	Real, Bandera	This project replaces 69-kV transmission facilities with 138-kV transmission facilities with 138-kV transmission facilities along the easing 18-mile route that runs from the Leakey Substation, located south of Leakey on Highway 58, to the Ulopas Substation, located north of Utopia at the intersection of Highway 470 and Highway 187. The replacement line will be single-circuit and constructed using 755 ACR conductor supported by weathered steel monopoles.	09/18/18	na	na	na	18,557,611			99%	69	138	18	795 ACSR, Single Circuit	Self-supported Steel Monopole	50	18	60, 80, 90, 130, 160	17	25 101(c)(5)(B)(ii)	
												,				:			į			
																	-					
																						1
						ļ																
			7 7 7																			
	1,000	ii ii																				
	الليا	27. OC.	-2 -3 -8 -8 -8 -9 -9 -9 -9 -9 -9 -9 -9 -9 -9 -9 -9 -9																			<u> </u>
		0	10																			
		Torr VIII																				
	Sundirece	A 6107																				
		77	2																			