



Control Number: 49066



Item Number: 142

Addendum StartPage: 0

Utility's Project Number	Project Name	Location (City/Country)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (If Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
T318	Devil's Hill Blanco Rebuild	Blanco Comal	Replace and upgrade wood poles	10/15/18			\$6,044,295 T-line	\$2,404,000				69	69	10.94 mi	795 ACSR	Steel single pole wood single pole	Varies	10.94 mi	NA	NA	25 101(c)(5)(B)	Information not available
T320	Hwy 32 Wimberley Rebuild & Upgrade Conversion to 138kV (CCN)	Hays	Rebuild the existing Hwy 32 to Wimberley 69kV Line and convert to 138kV	9/1/19			\$6,044,295 T-line \$511,050 Substation			0%		69	138	3.90 mi	795 ACSR	Steel Single Pole	Varies	3.90 mi	60	3.90 mi	47192	
T313/T317	Burnet Blanco Voltage Conversion and Line Upgrade	Burnet Blanco	Rebuild the existing T313/T317 transmission lines to bundled 795 ACSR and convert voltage to 138kV	3/1/19			\$25,400,000 T-line \$1,120,000 Substation			14%		69	138	25.20 mi	Bundled 795 ACSR	Steel Single Pole	100	25.20 mi	100	25.20 mi	25 101(c)(5)(B)	