



Control Number: 49066



Item Number: 272

Addendum StartPage: 0

**Rayburn Country Electric Cooperative
TRANSMISSION CONSTRUCTION PROGRESS REPORT
for
September 2018**

**Public Utility Commission of Texas
Project No. 49066**

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (if Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Role Section or PUC Control Number	Comments
17701	Dent Road Expansion to Wetland Switch 138kV Transmission Line	Greenville, Hunt County	RCEC proposes to construct a new single-circuit 138-kV electric transmission line. The new transmission line will connect expanded portions of the existing Dent Road Substation owned by GEUS to the proposed Wetland Switching Station located along RCEC's existing Blackland to Wetland 138-kV transmission line.	10/01/19	na	na	6,640,000				0%	138	na	8.2	959 6 ACSS	Single Pole with vertical Circuit	na	na	100	8.2	46829	Rayburn will own, operate, and maintain all transmission line facilities including conductors, wires, structures, hardware, and easements associated with the Project.
18101	Lower Bos D Arc Pump Station 138 KV Transmission Line	Fannin County	Rayburn proposes to construct a new single-circuit 138 KV electric transmission line to connect FCEC's proposed new LBCR Pump Station Substation to Rayburn's proposed new LBCR Pump Station Switch which will interconnect the Project to Onco's Valley-Park Switching Station 138 KV transmission Line.	05/01/19	na	na	5,780,000				0%	na	138	6.2	Single Circuit Suwannee ACSS/TW 959 6 kcmil Single	Single Pole with vertical Circuit	na	na	100	6.2	47448	Rayburn will own, operate, and maintain all transmission line facilities including conductors, wires, structures, hardware, and easements associated with the Project.
18102	Lower Bos D Arc Water Treatment Plant 138-KV Transmission Line	Fannin, Hunt County	Rayburn proposes to construct a new single-circuit 138 KV electric transmission line to connect FCEC's proposed new LBCR Treatment Plant Substation to Rayburn's proposed new LBCR Treatment Plant Switch which will interconnect the Project to Onco's Bonham SWT Wolfe City 2 SWT 138 KV transmission line.	09/01/19	na	na	11,500,000				0%	na	138	12.65-18.53	Single Circuit Suwannee ACSS/TW 959 6 kcmil, Single	Single Pole with vertical Circuit	na	na	100	12.98	47884	Rayburn will own, operate, and maintain all transmission line facilities including conductors, wires, structures, hardware, and easements associated with the Project.
19501	Windmill Farms West Station	Forney/Kaufman	Rayburn 138KV Switch Yard	02/01/19	na	na	3,200,000	3,200,000			95%	na	138	na	na	na	na	na	na	na	na	Rayburn 138KV Switch Yard
19502	Wallace Switch Yard	Greenville, Hunt County	Rayburn 138KV Switch Yard	04/01/19	na	na	4,000,000	3,800,000			90%	na	138	na	na	na	na	na	na	na	na	Rayburn 138KV Switch Yard
19701	Wetland South to Oquiran North Rebuild Phase 1	Greenville, Hunt County	Rayburn Transmission Line Rebuild Phase 1	01/01/19	na	na	2,800,000	2,800,000			97%	138	na	6.9	Single Circuit Suwannee ACSS/TW 959 6 kcmil Single	Single Pole with vertical Circuit	100	6.9	na	na	na	Rayburn Transmission Line Rebuild Phase 1
19702	Oquiran North to Union Valley Rebuild	Greenville, Hunt County	Rayburn Transmission Line Rebuild	04/01/19	na	na	3,300,000	4,000,000			95%	138	na	8.5	Single Circuit Suwannee ACSS/TW 959 6 kcmil	Single Pole with vertical Circuit	100	8.85	na	na	na	Rayburn Transmission Line Rebuild
19503	Blackland Switch Yard	Fate, Rockwall County	Rayburn 138KV Switch Yard	08/01/19	na	na	4,250,000	4,800,000			25%	138	na	na	na	na	na	na	na	na	na	Rayburn 138KV Switch Yard
19504	Eustace SE Switch Yard	Eustace, Henderson County	Rayburn 138KV Switch Yard	10/01/19	na	na	10,000,000				0%	138	na	na	na	na	na	na	na	na	na	Rayburn 138KV Switch Yard
19703	Union Valley to Blackland Rebuild	Fate, Rockwall County	Rayburn Transmission Line Rebuild	08/01/19	na	na	2,800,000	2,900,000			55%	138	na	8.5	Single Circuit Suwannee ACSS/TW 959 6 kcmil	Single Pole with vertical Circuit	100	8.85	na	na	na	Rayburn Transmission Line Rebuild

RECEIVED
2018 SEP 10 AM 10:21
FORNAY/Kaufman
ATLANTA, GA