



Control Number: 51705



Item Number: 29

Addendum StartPage: 0

Garland Power Light
TRANSMISSION CONSTRUCTION PROGRESS REPORT
for
February 2021

Public Utility Commission of Texas
Project No. **51705**

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (If Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
na	Rusk To Panola Transmission Line	Rusk/Panola Counties	The proposed Project is a double-circuit 345-kV transmission line from the new Rusk Switching Station in Rusk County, Texas to the new Panola Switching Station, in Panola County, Texas, adjacent to the border with Louisiana. The Rusk Switching Station will be constructed and owned by Oncor Electric Delivery company (Oncor) and the Panola Switching Station will be constructed by Rusk Interconnection LLC and owned by Garland.	03/01/17	na	na	110,000,000				0%		345	76	2-bundled 1590 ACSS	Single pole double circuit	na	na	150	38	45624	
na	Olinger Wylie East	Nevada & Lavon, Collin Counties	GPL upgrade timber double circuit 138kV electric transmission lines Olinger to Wylie 2 and Olinger Wylie 3. Upgrade includes separating double circuit to single vertical steel monopoles with conductor rating upgrades. Project consists of upgrading two double circuit steel monopole 138kV lines, Olinger-Wylie 1, 2, 3, and Olinger1-Ben Davis separating into four single vertical steel monopole 138kV transmission lines with conductor rating upgrades.	09/16/20	na	na	5,627,874	5,627,874			60%	138	138	5.3	959 6 ACSS/TW	Single pole with vertical circuit	100 and 120	5.3	20 Lavon Crossing only	0.45	na	
na	Hwy 21 TxDOT Relocation	Two miles east of North Zulch, Madison County	TxDOT has a project in Madison County to enhance and re-route Texas highway 21 at the crossing of the Gibbons Creek to Limestone line requiring relocation of 2 structures to remain within the ROW.	03/15/21	na	na	2,500,000	2,500,000			0%	345	345	0.25	Double Bundled Cumberland 1928 9 ACSS/TW	Double Circuit Galvanized Steel Monopoles	100	na	na	na	na	

RECEIVED
2021 FEB 12 PM 1:43
PUBLIC UTILITY COMMISSION
REGISTRATION

29