



## **Filing Receipt**

**Filing Date - 2023-09-11 02:03:29 PM**

**Control Number - 52667**

**Item Number - 156**

**PROJECT NO. 52667**

**FILING OF ATTESTATIONS  
DEMONSTRATING COMPLIANCE  
WITH HB 4150**

§  
§  
§

**PUBLIC UTILITY COMMISSION  
OF TEXAS**

**PROGRESS REPORT OF  
DENTON COUNTY ELECTRIC COOPERATIVE, INC., D/B/A  
COSERV ELECTRIC**

Denton County Electric Cooperative, Inc. d/b/a CoServ Electric files this progress report regarding compliance with Section 6 of House Bill 4150 (“HB 4150”), providing information regarding distribution lines on United States Army Corps of Engineers (“USACE”) property that CoServ Electric identified as non-compliant in its report and attestation filed in this docket on January 14, 2022 (“Initial Report”). By letter dated March 4, 2022, the Division of Compliance and Enforcement (“DICE”) of the Public Utility Commission of Texas (“Commission”) requested a progress report and additional information to be filed on a monthly basis. This is CoServ Electric’s progress report for September 2023, which is timely filed.

**I. Progress Report**

In its last progress report, CoServ Electric identified two distribution line segments located in areas that could be suitable for a sailboat and remained non-compliant with the applicable clearance standards in Rule 232 of NESC Standard ANSI (c)(2) (“NESC Rule 232”). These two line segments remain in progress at Lake Lewisville, as described below. At Lewisville 34, due to continued delays stemming from the unavailability of atypical, taller concrete poles, CoServ Electric has completed redesign of the solution to remove certain overhead facilities and reconstruct with underground facilities. This redesign has been submitted to USACE for review and approval. Upon approval by USACE, CoServ Electric will begin construction.

**1. Status of engineering design, permitting, and reconstruction.**

The status of the remaining distribution line segments is as follows:

- Lewisville 31A – Electrician and customer still working with USACE to install new customer-owned meter pedestal and underground facilities to four existing boathouses and one security light. Once the pedestal is located, CoServ Electric design will be finalized and released to construction. CoServ Electric will remove all existing

overhead facilities from USACE property after completion of underground service installation.

- Lewisville 34 – Redesign for underground facilities completed and submitted to USACE for permit approval.

Further information is provided in Attachments A and B attached hereto.

Date: September 11, 2023

Respectfully submitted,



---

Carl R. Galant  
State Bar No. 24050633  
Travis Vickery  
State Bar No. 00794790  
MCGINNIS LOCIRIDGE LLP  
1111 W. 6<sup>th</sup> Street, Bldg. B, Suite 400  
Austin, Texas 78703  
Phone: (512) 495-6083  
Fax: (512) 505-6383  
[cgalant@mcginnislaw.com](mailto:cgalant@mcginnislaw.com)  
[tvickery@mcginnislaw.com](mailto:tvickery@mcginnislaw.com)

**ATTORNEYS FOR COSERV ELECTRIC**



Legend

- To Be Done
- In Progress
- Complete

LEWISVILLE - 7

COMPLETE

COMPLETE

LEWISVILLE - 15A

COMPLETE

LEWISVILLE - 17A

LEWISVILLE - 31A

LEWISVILLE - 34

ATTACHMENT A

THIS DOCUMENT IS RELEASED FOR THE PURPOSE OF VISUAL REPRESENTATION ONLY. IT IS NOT TO BE USED IN CONJUNCTION WITH ANY OTHER LEGAL DOCUMENT OR FOR ANY PURPOSE OTHER THAN THE AFOREMENTIONED.



PROGRESS DRAWING  
LAKE LEWISVILLE HB 4150 ANALYSIS  
S.R. #4191426



DATE: NTS	DATE: 3-23-22	DATE: MEI	DATE: 3
BY: D.K.	BY: CDP-24.42	PROJECT: MEI-16182	SCALE: 1" = 1'

ATTACHMENT B  
NESC - LAKE LEWISVILLE CLEARANCES ANALYSIS

	New Job Code					Flowage Easement Elevation	Reference Pool Elevation
Lake Lewisville	COE-2-L-42	MS-84191-42b				537.00'	532.00'

Lake Lewisville Crossing Number	Date Analyzed	ACTION NEEDED	WARNING FLAGS (INSTALLED [EST.])	COSERV DESIGN COMPLETE	SURVEY COMPLETE	PERMIT SUBMITTED	PERMIT APPROVED	COSERV CONSTRUCTION COMPLETE	NOTES	SUITABLE / NOT SUITABLE (ENGINEERING FIRM DETERMINATION)	CLEARANCE COMPLIANCE	LAKE ACRES AT CROSSING
Lewisville 7	11/5/2023	None	Complete	Complete	N/A	N/A	N/A	Complete	Removed CoServ utilities from Army Corp of Engineers Flowage Easement/Reference Pool	SUITABLE FOR SAILBOAT	YES	4808.8
Lewisville 15A	11/5/2023	None	Complete	Complete	N/A	N/A	N/A	Complete	Removed CoServ utilities from Army Corp of Engineers Flowage Easement/Reference Pool	SUITABLE FOR SAILBOAT	YES	22291.8
Lewisville 17A	11/5/2023	None	Complete	Complete	N/A	N/A	N/A	Complete	Removed CoServ utilities from Army Corp of Engineers Flowage Easement/Reference Pool	SUITABLE FOR SAILBOAT	YES	22291.8
Lewisville 33A	11/5/2023	Engineering Package Preliminary - Electrician Installing new Meter Pedestal and underground Service for Member	Complete	8/16/2022	N/A	N/A	N/A		Design to remove CoServ utilities from Army Corp of Engineers Flowage Easement/Reference Pool	SUITABLE FOR SAILBOAT	NO	22291.8
Lewisville 34	11/5/2023	Approval from USACE for Revised Overhead and Underground Design	Complete	Complete	Complete	Complete	USACE to review Revisions		Power Line Revision Required. To Resolve issues with 80' Concrete Poles and meet Regulatory Compliance we are converting a section of Overhead to Underground.	SUITABLE FOR SAILBOAT	NO	22291.8