



Filing Receipt

Filing Date - 2023-12-11 01:49:20 PM

Control Number - 52667

Item Number - 166

PROJECT NO. 52667

**FILING OF ATTESTATIONS
DEMONSTRATING COMPLIANCE
WITH HB 4150**

§
§
§

**PUBLIC UTILITY COMMISSION
OF TEXAS**

**PROGRESS REPORT OF
DENTON COUNTY ELECTRIC COOPERATIVE, INC., D/B/A
COSERV ELECTRIC**

Denton County Electric Cooperative, Inc. d/b/a CoServ Electric files this progress report regarding compliance with Section 6 of House Bill 4150 (“HB 4150”), providing information regarding distribution lines on United States Army Corps of Engineers (“USACE”) property that CoServ Electric identified as non-compliant in its report and attestation filed in this docket on January 14, 2022 (“Initial Report”). By letter dated March 4, 2022, the Division of Compliance and Enforcement (“DICE”) of the Public Utility Commission of Texas (“Commission”) requested a progress report and additional information to be filed on a monthly basis. This is CoServ Electric’s progress report for December 2023, which is timely filed.

I. Progress Report

In its last progress report, CoServ Electric identified two distribution line segments located in areas that could be suitable for a sailboat and remained non-compliant with the applicable clearance standards in Rule 232 of NESC Standard ANSI (c)(2) (“NESC Rule 232”). These two line segments remain in progress at Lake Lewisville, as described below.

1. Status of engineering design, permitting, and reconstruction.

The status of the remaining distribution line segments is as follows:

- Lewisville 31A – USACE has approved the location of new customer-owned meter pedestal and underground facilities to four existing boathouses and one security light. The customer is working to obtain easement rights to locate the customer’s pedestal and associated facilities, which are not owned by CoServ Electric. Once the customer obtains easement rights and the pedestal is located, CoServ Electric will begin construction of new underground service to the customer and remove all existing overhead facilities from USACE property.
- Lewisville 34 – Redesign for underground facilities completed and submitted to USACE for permit approval. Waiting on USACE approval to begin construction.

Further information is provided in Attachments A and B attached hereto.

Date: December 11, 2023

Respectfully submitted,



Carl R. Galant
State Bar No. 24050633
Travis Vickery
State Bar No. 00794790
MCGINNIS LOCURIDGE LLP
1111 W. 6th Street, Bldg. B, Suite 400
Austin, Texas 78703
Phone: (512) 495-6083
Fax: (512) 505-6383
cgalant@mcginnislaw.com
tvickery@mcginnislaw.com

ATTORNEYS FOR COSERV ELECTRIC



Legend

- To Be Done
- In Progress
- Complete

LEWISVILLE - 7

COMPLETE

COMPLETE

LEWISVILLE - 15A

COMPLETE

LEWISVILLE - 17A

LEWISVILLE - 31A

LEWISVILLE - 34

ATTACHMENT A

THIS DOCUMENT IS RELEASED FOR THE PURPOSE OF VISUAL REPRESENTATION ONLY. IT IS NOT TO BE USED IN CONJUNCTION WITH ANY OTHER LEGAL DOCUMENT OR FOR ANY PURPOSE OTHER THAN THE AFOREMENTIONED.



PROGRESS DRAWING
LAKE LEWISVILLE HB 4150 ANALYSIS
S.R. #4191426



DATE: NTS	DATE: 3-23-22	REV. NO. 3	SHEET NO. 1 OF 1
DESIGNED BY: D.K.	DATE: 09-24-22	PROJECT: MEI-16182	DATE: 06-17-22

ATTACHMENT B
NESC - LAKE LEWISVILLE CLEARANCES ANALYSIS

		New Job Code					Flowage Easement Elevation		Reference Pool Elevation			
Lake Lewisville		COE-2-L-42	SR-84191-42b					537.00'	532.00'			
Lake Lewisville Crossing Number	Date Analyzed	ACTION NEEDED	WARNING FLAGS INSTALLED (EST.)	COSERV DESIGN COMPLETE	SURVEY COMPLETE	PERMIT SUBMITTED	PERMIT APPROVED	COSERV CONSTRUCTION COMPLETE	NOTES	SUITABLE / NOT SUITABLE (ENGINEERING FIRM DETERMINATION)	CLEARANCE COMPLIANCE	LAKE ACRES AT CROSSING
Lewisville 7	11/5/2023	None	Complete	Complete	N/A	N/A	N/A	Complete	Removed CoServ utilities from Army Corp of Engineers Flowage Easement/Reference Pool	SUITABLE FOR SAILBOAT	YES	4808.8
Lewisville 15A	11/5/2023	None	Complete	Complete	N/A	N/A	N/A	Complete	Removed CoServ utilities from Army Corp of Engineers Flowage Easement/Reference Pool	SUITABLE FOR SAILBOAT	YES	22291.8
Lewisville 17A	11/5/2023	None	Complete	Complete	N/A	N/A	N/A	Complete	Removed CoServ utilities from Army Corp of Engineers Flowage Easement/Reference Pool	SUITABLE FOR SAILBOAT	YES	22291.8
Lewisville 33A	11/5/2023	Engineering Package Preliminary - Electrician installing new Meter Pedestal and underground Service for Member	Complete	9/16/2022	N/A	N/A	N/A		Design to remove CoServ utilities from Army Corp of Engineers Flowage Easement/Reference Pool	SUITABLE FOR SAILBOAT	NO	22291.8
Lewisville 34	11/5/2023	Approval from USACE for Revised Overhead and Underground Design	Complete	Complete	Complete	Complete	USACE to review Revisions		Power Line Revision Required. To Resolve issues with 90' Concrete Poles and meet Regulatory Compliance we are converting a section of Overhead to Underground.	SUITABLE FOR SAILBOAT	NO	22291.8