



## **Filing Receipt**

**Filing Date - 2024-01-11 02:07:09 PM**

**Control Number - 52667**

**Item Number - 169**

**PROJECT NO. 52667**

**FILING OF ATTESTATIONS  
DEMONSTRATING COMPLIANCE  
WITH HB 4150**

**§  
§  
§**

**PUBLIC UTILITY COMMISSION  
  
OF TEXAS**

**PROGRESS REPORT OF  
DENTON COUNTY ELECTRIC COOPERATIVE, INC., D/B/A  
COSERV ELECTRIC**

Denton County Electric Cooperative, Inc. d/b/a CoServ Electric files this progress report regarding compliance with Section 6 of House Bill 4150 (“HB 4150”), providing information regarding distribution lines on United States Army Corps of Engineers (“USACE”) property that CoServ Electric identified as non-compliant in its report and attestation filed in this docket on January 14, 2022 (“**Initial Report**”). By letter dated March 4, 2022, the Division of Compliance and Enforcement (“DICE”) of the Public Utility Commission of Texas (“**Commission**”) requested a progress report and additional information to be filed on a monthly basis. This is CoServ Electric’s progress report for January 2024, which is timely filed.

**I. Progress Report**

In its last progress report, CoServ Electric identified two distribution line segments located in areas that could be suitable for a sailboat and remained non-compliant with the applicable clearance standards in Rule 232 of NESC Standard ANSI (c)(2) (“**NESC Rule 232**”). These two line segments remain in progress at Lake Lewisville, as described below.

**1. Status of engineering design, permitting, and reconstruction.**

The status of the remaining distribution line segments is as follows:

- Lewisville 31A – USACE has approved the location of new customer-owned meter pedestal and underground facilities to four existing boathouses and one security light. **The customer is working to obtain easement rights to locate the customer’s pedestal** and associated facilities, which are not owned by CoServ Electric. Once the customer obtains easement rights and the pedestal is located, CoServ Electric will begin construction of new underground service to the customer and remove all existing overhead facilities from USACE property.
- Lewisville 34 – Redesign for underground facilities completed and submitted to USACE for permit approval. Waiting on USACE approval to begin construction.

Further information is provided in Attachments A and B attached hereto.

Date: January 11, 2024

Respectfully submitted,



---

Carl R. Galant  
State Bar No. 24050633  
Travis Vickery  
State Bar No. 00794790  
MCGINNIS LOCURIDGE LLP  
1111 W. 6<sup>th</sup> Street, Bldg. B, Suite 400  
Austin, Texas 78703  
Phone: (512) 495-6083  
Fax: (512) 505-6383  
[cgalant@mcginnislaw.com](mailto:cgalant@mcginnislaw.com)  
[tvickery@mcginnislaw.com](mailto:tvickery@mcginnislaw.com)

**ATTORNEYS FOR COSERV ELECTRIC**



Legend

- To Be Done
- In Progress
- Complete

ATTACHMENT A

THIS DOCUMENT IS RELAYED FOR THE  
PURPOSE OF PUBLIC REPRESENTATION ONLY.  
IT IS NOT TO BE USED IN CONNECTION WITH ANY  
OTHER LEGAL DOCUMENT OR FOR ANY PURPOSE  
OTHER THAN THAT AUTHORIZED HEREIN.

CoServ

PROGRESS SUMMARY  
LAKE LEWISVILLE FID 4130 ANALYSIS

DATE: 07/15/2020			
DATE: 07/15/2020	DATE: 07/15/2020	DATE: 07/15/2020	DATE: 07/15/2020
DATE: 07/15/2020	DATE: 07/15/2020	DATE: 07/15/2020	DATE: 07/15/2020

ATTACHMENT B  
NESC - LAKE LEWISVILLE CLEARANCES ANALYSIS

New Job Code				Flowage Easement Elevation		Reference Pool Elevation
Lake Lewisville	COS-2-L-42	SR-84191-826			552.00'	552.00'

Lake Lewisville Crossing Number	Date Analyzed	ACTION NEEDED	WARNING FLAGS INSTALLED (EST.)	COSERV DESIGN COMPLETE	SURVEY COMPLETE	PERMIT SUBMITTED	PERMIT APPROVED	COSERV CONSTRUCTION COMPLETE	NOTES	SUITABLE / NOT SUITABLE (ENGINEERING FIRM DETERMINATION)	CLEARANCE COMPLIANCE	LAKE ACRES AT CROSSING
Lewisville 7	11/5/2021	None	Complete	Complete	N/A	N/A	N/A	Complete	Removed CoServ utilities from Army Corp of Engineers Flowage Easement/Reference Pool	SUITABLE FOR SAILBOAT	YES	4609.8
Lewisville 15A	11/5/2021	None	Complete	Complete	N/A	N/A	N/A	Complete	Removed CoServ utilities from Army Corp of Engineers Flowage Easement/Reference Pool	SUITABLE FOR SAILBOAT	YES	22291.6
Lewisville 17A	11/5/2021	None	Complete	Complete	N/A	N/A	N/A	Complete	Removed CoServ utilities from Army Corp of Engineers Flowage Easement/Reference Pool	SUITABLE FOR SAILBOAT	YES	22291.6
Lewisville 33A	11/5/2021	Engineering Package Preliminary - Electrician installing new Motor Pedestal and underground Service for Member	Complete	9/16/2022	N/A	N/A	N/A		Design to remove CoServ utilities from Army Corp of Engineers Flowage Easement/Reference Pool	SUITABLE FOR SAILBOAT	NO	22291.6
Lewisville 34	11/5/2021	Approval from USACE for Revised Overhead and Underground Design	Complete	Complete	Complete	Complete	USACE to review Revisions		Power Line Revision Required. To Resolve issues with 90' Concrete Poles and meet Regulatory Compliance we are converting a section of Overhead to Underground.	SUITABLE FOR SAILBOAT	NO	22291.6