



Control Number: 49066



Item Number: 114

Addendum StartPage: 0

Rayburn Country Electric Cooperative
TRANSMISSION CONSTRUCTION PROGRESS REPORT
for
April 2019

Public Utility Commission of Texas
Project No. **49066**

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (if Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rate Section or PUC Control Number	Comments
17701	Dent Road Expansion to Weland Switch 138KV Transmission Line	Greenville, Hunt County	RCEC proposes to construct a new single-circuit 138 KV electric transmission line. The new transmission line will connect expanded portions of the existing Dent Road Substation owned by GEUS to the proposed Weland Switching Station located along RCEC's existing Blackburg to Weland 138-KV transmission line.	05/01/19	na	na	6 640,000				0%	138	na	8.2	959 6 ACSS	Single Pole with vertical Circuit	na	na	100	8.2	46929	Rayburn will own, operate, and maintain all transmission line facilities, including conductors, wires, structures, hardware, and easements associated with the Project.
18701	Lower Bee D Arc Pump Station 138-KV Transmission Line	Fannin County	Rayburn proposes to construct a new single circuit 138 KV electric transmission line to connect FCEC's proposed new LBCR Pump Station Substation to Rayburn's proposed new LBCR Pump Station Switch, which will interconnect the Project to Onco's Valley Park Switching Station 138 KV transmission line.	06/01/19	na	na	5 780 000				0%	na	138	6.2	Single Circuit Savannah ACSS/TW 959 6 cond Single	Single Pole with vertical Circuit	na	na	100	6.2	47448	Rayburn will own, operate, and maintain all transmission line facilities, including conductors, wires, structures, hardware, and easements associated with the Project.
18702	Lower Bee D Arc Water Treatment Plant 138-KV Transmission Line	Fannin, Hunt County	Rayburn proposes to construct a new single-circuit 138 KV electric transmission line to connect FCEC's proposed new LBCR Treatment Plant Substation to Rayburn's proposed new LBCR Treatment Plant Switch, which will interconnect the Project to Onco's Bonham SWT Wello City Z SWT 138 KV transmission line.	09/01/19	na	na	11 500 000				0%	na	138	12.65 18.53	Single Circuit Savannah ACSS/TW 959 6 cond Single	Single Pole with vertical Circuit	na	na	100	12.98	47884	Rayburn will own, operate, and maintain all transmission line facilities, including conductors, wires, structures, hardware, and easements associated with the Project.
19501	Windmill Farms West Station	Forney/Kaufman	Rayburn 138KV Switch Yard	02/01/19	na	na	3 200 000	3 200 000			50%	na	138	na	na	na	na	na	na	na	na	Rayburn 138KV Switch Yard
19502	Wallace Switch Yard	Greenville, Hunt County	Rayburn 138KV Switch Yard	04/01/19	na	na	4 000 000	3 600 000			10%	na	138	na	na	na	na	na	na	na	na	Rayburn 138KV Switch Yard
19701	Weland South to Quantan North Rebuild Phase 1	Greenville, Hunt County	Rayburn Transmission Line Rebuild Phase 1	01/01/19	na	na	2 800 000	2 800 000			97%	138	na	6.9	Single Circuit Savannah ACSS/TW 959 6 cond Single	Single Pole with vertical Circuit	100	6.9	na	na	na	Rayburn Transmission Line Rebuild Phase 1
19702	Quantan North to Union Valley Rebuild	Greenville, Hunt County	Rayburn Transmission Line Rebuild	04/01/19	na	na	3 300 000	4 000 000			5%	138	na	8.5	Single Circuit Savannah ACSS/TW 959 6 cond	Single Pole with vertical Circuit	100	8.85	na	na	na	Rayburn Transmission Line Rebuild

RECEIVED
APR 17 PM 2:14
PUBLIC UTILITY COMMISSION
FILING CLERK