Control Number: 35148

Item Number: 56

Addendum StartPage: 0

Project No. 35148

35148

FARMERS ELECTRIC COOPERATIVE, INC.
TRANSMISSION CONSTRUCTION PROGRESS REPORT for
MARCH - 2008

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (if Applicable)	Initial Estimated Project Cost	Final Estimated Project Cost	Final Actual Project Cost	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
#67102705	KIOWA-TNMPC 69F138kV Transmission Line	Rains, Hunt	Rebuild 69 kV single wood pole and reconductor with 795 ACSR from Kiowa Substation to TNMPC Substation	02/02/06	05/31/06	na	$1,243,000	$1,740,500			100	69	69	5.10	795 kcmil ACSR "Drake"	Single steel pole	60	5.10	0	0.00	25.101(c)(5)(B)(i)	Project was never deenergized. Final costs have not been determined
#67110105	Forney - NW Terrell Transmission Line	Kaufman	New 138 kV transmission line from Windmill Farms Substation to TXU 138kV.	10/01/08	07/01/09		$2,981,000				0	na	138	5.06	795 kcmil ACSR "Drake"	Single steel pole	na	na	80	5.06	28936	

RECEIVED
2008 MAR 14 PM 2:19
PUBLIC UTILITY COMMISSION
FILING CLERK

Darrell Rundle
9020 Benbrook Blvd.
Fort Worth, Texas 76126
darrell@c-pce.com

MCPR_Form
Revised. 02/01/2007

SC