Control Number: 36487

Item Number: 101

Addendum StartPage: 0

Wood County Electric Cooperative, Inc.
TRANSMISSION CONSTRUCTION PROGRESS REPORT
for
May 2009

Public Utility Commission of Texas
Project No. 36487

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (If Applicable)	Initial Estimated Project Cost ($)	Final Estimated Project Cost ($)	Final Actual Project Cost ($)	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
NA	DWU 138kV Tap 69kV Loop	Wood	Dbl ckt / sgl pole - 138kV service to DWU, 69kV loop Yantis to Cathey	6/25/2007 ROW 8/27 Const Start	07/03/08	08/04/08	4213276 T-Line 2700000 Sub	6935000 T-Line 3014000 Sub			100%	NA	138 / 69	6 dbl / 2.4 sgl	795 ACSR "Drake"	Single Pole Concrete	80 sgl ckt	2.40	100 dbl ckt	6 00	30254	Construction Complete, in Final billing and project closeout process
NA	Feed to Sand Springs Substation	Wood	Dbl ckt / sgl pole - 138kV service to Sand Springs Substation	10/24/2008 Start Const. T-Line	01/13/09	01/13/09	934111 T-Line 1931000 Sub	1671331 T-Line 1976087 Sub			100%	NA	138	1.6 dbl ckt	1272 ACSR "Pheasant"	Single Pole Concrete	NA	NA	100	1.61	32070	Construction Complete, in Final billing and project closeout process

RECEIVED
2009 MAY 14 PM 3:24
PUBLIC UTILITY COMMISSION
FILING CLERK

101

Robert Norman
Chief Operating Officer
PO Box 1827
Quitman, Texas 75783
morman@wcec.org

WCEC200905
Revised 02/01//2007