Control Number: 36487

Item Number: 134

Addendum StartPage: 0

Public Utility Commission of Texas
Project No 36487

RAYBURN COUNTRY ELECTRIC COOPERATIVE, INC
TRANSMISSION CONSTRUCTION PROGRESS REPORT for
JUNE - 2009

36487

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (if Applicable)	Initial Estimated Project Cost	Final Estimated Project Cost	Final Actual Project Cost	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
#160121507	RCEC 138kV Interconnect	Henderson & Van Zandt	New 138 kV transmission line from Barton Chapel Sw to Ben Wheeler Sw	01/01/10	06/01/10		$5,689,837 Transm , $3,314,874 Switch Sta				0	na	138	10.70	795 kcmil ACSR "Drake"	Single pole	na	na	100	10.70	32707	

Darrell Rundle
9020 Benbrook Blvd
Fort Worth, Texas 76126
darrell@c-pce.com

MCPR_Form_2008
Revised 01/01/2008

RECEIVED
2009 JUN 15 PM 3:31
PUBLIC UTILITY COMMISSION

134