Control Number: 36487

Item Number: 167

Addendum StartPage: 0

SAM HOUSTON ELECTRIC COOPERATIVE, INC.
TRANSMISSION CONSTRUCTION PROGRESS REPORT for
AUGUST - 2009

Public Utility Commission of Texas
Project No. 36487

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (if Applicable)	Initial Estimated Project Cost	Final Estimated Project Cost	Final Actual Project Cost	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
W.O. 924934	**Staley to Point Blank 138 kV Transmission Line Dkt 29705**	**San Jacinto**	New 138 kV tranmission line to connect Sam Houston's proposed Point Blank Substation to existing Entergy Transmission	**5/1/05**	**Fall 2010**		**$3,116,360 Transmission**				**0%**	**na**	**138**	**7.64**	**795 kcmil ACSR 26/7 "Drake"**	**Single steel or concrete pole with steel davet arms**	**60**	**3.66**	**100**	**3.98**	**29705**	Negotiations on going for ROW
W.O. 1192140	**Enstor 138 kV Transmission Line Dkt 34650**	**Liberty**	New 138 kV tranmission line at the end of Entergy Transmission Line 82	**09/01/09**	**01/01/10**		**$981,531 Transmission**				**0**	**na**	**138**	**1.96**	**795 kcmil ACSR 26/7 "Drake"**	**Single pole, 70-90 ft, steel/concrete**	**na**	**na**	**100**	**1.96**	**34650**	Final Order issued January 22, 2009, Sam Houston issued notice to affected and non-affected landowners copy of Final Order on March 20, 2009.

FILED
2009 SEP 13 AM 9:55
PUBLIC UTILITY COMMISSION

Aaron Wagner
Cornelius-Pierce Engineering
9020 Benbrook Blvd.
Ft. Worth, TX 76126
aaron@c-pce.com

SHECO_Form_2008
Revised: 01/01/2008

167