Control Number: 36487

Item Number: 192

Addendum StartPage: 0

Public Utility Commission of Texas
Project No. 36487

36487
FEC

FARMERS ELECTRIC COOPERATIVE, INC
TRANSMISSION CONSTRUCTION PROGRESS REPORT for
SEPTEMBER - 2009

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (if Applicable)	Initial Estimated Project Cost	Final Estimated Project Cost	Final Actual Project Cost	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
#67102705	KIOWA-TNMPC 69F138kV Transmission Line	Rains, Hunt	Rebuild 69 kV single wood pole and reconductor with 795 ACSR from Kiowa Substation to TNMPC Substation	02/02/06	05/31/06	na	$1,243,000	$1 740,500			100	69	69	5.10	795 kcmil ACSR "Drake"	Single steel pole	60	5.10	0	0.00	25.101(c)(5)(B)(i)	Project was never deenergized. Final costs have not been determined
#67110105	Forney - NW Terrell Transmission Line	Kaufman	New 138 kV transmission line from Windmill Farms Substation to TXU 138kV	10/01/09	07/01/10		$2,981,000				0	na	138	5.06	795 kcmil ACSR "Drake"	Single steel pole	na	na	80	5.06	28936	
#67110309	TAWAKONI-SUNNY POINT 69F138kV Transmission Line	Hopkins, Rains, Hunt	Rebuild 69 kV single wood pole and reconductor with 795 ACSR from Tawakoni Switching Station to Sunny Point Substation to near TNMPC Substation	07/06/09	6/31/10	na	na	$4,100 000			0	69	69	12.50	795 kcmil ACSR "Drake"	Single steel pole	60	12.50	0	0.00	25.101(c)(5)(B)(i)	

Garrett R. Hollis
9020 Bentbrook Blvd
Fort Worth, Texas 6125
garrett.hollis@powereng.com

MCPR Form
Revised 02/01/2007

RECEIVED
09 SEP 14 PM 4:14
PUBLIC UTILITY COMMISSION
FILING CLERK

192