Control Number: 36487

Item Number: 193

Addendum StartPage: 0

RAYBURN COUNTRY ELECTRIC COOPERATIVE, INC
TRANSMISSION CONSTRUCTION PROGRESS REPORT for
SEPTEMBER - 2009

Project No. 36487

36487
RCEC

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (or Approved)	Initial Estimated Project Cost	Final Estimated Project Cost	Final Actual Project Cost	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
#160121507	RCEC 138kV Interconnect	Henderson & Van Zandt	New 138 kV transmission line from Barton Chapel Sw to Ben Wheeler Sw	01/01/10	06/01/10		$5 689,837 Transm $3,314,874 Switch Sta				0	na	138	10.70	795 kcmil ACSR "Drake	Single pole	na	na	100	10.70	32707	

RECEIVED
09 SEP 14 PM 4:14
PUBLIC UTILITY COMMISSION
FILING CLERK

Darrell Rundle
9020 Bonbrook Blvd
Fort Worth, Texas 76120
darrell.rundle@bpiweareng.com

MCPR Form_2008
Revised 01/01/2008

193