Control Number: 36487

Item Number: 222

Addendum StartPage: 0

Trinity Valley Electric Cooperative
TRANSMISSION CONSTRUCTION PROGRESS REPORT
for
October 2009

Public Utility Commission of Texas
Project No. 36487

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (If Applicable)	Initial Estimated Project Cost ($)	Final Estimated Project Cost ($)	Final Actual Project Cost ($)	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
118006	Scurry to Combine Transmission	Kaufman	Transmission Line to connect Scurry and Combine substations	01/01/06	05/07/09		1,814,100	7,500,000			100%	NA	138	10	795MCM, 26/7, ACSR Drake	concrete monopole w/ davit arms	NA	NA	80	10	14653	

RECEIVED
09 OCT 15 PM 3:48
PUBLIC UTILITY COMMISSION
FILING CLERK

Tim Craig
System Engineer
P O Box 888
Kaufman, TX 75142
timcraig@tvec.coop

TVEC1009
Revised: 01/15/2009

20