Control Number: 36487

Item Number: 236

Addendum StartPage: 0

Guadalupe Valley Electric Cooperative, Inc.
TRANSMISSION CONSTRUCTION PROGRESS REPORT
for
November, 2009

Public Utility Commission of Texas
Project No. 36487

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (If Applicable)	Initial Estimated Project Cost ($)	Final Estimated Project Cost ($)	Final Actual Project Cost ($)	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
WO# 102683	Wilson - Sutherland Springs Transmission Line	Wilson	Construction of 138kV Transmission line between GVEC, Wilson and FELPS Sutherland Springs substations	03/01/09	06/15/09	06/30/09	T-Line: $4,509,000 Substation: $857,000	$7 8 million			100%	na	138	11	795 kcmil ACSR (Drake)	Steel/concrete monopole	na	na	80	11	33940	Interconnection with CPS Energy Completed Still Resolving Conmdemnations

RECEIVED
09 NOV 13 AM 9:06
PUBLIC UTILITY COMMISSION
FILING CLERK

Robert B Christmas
Engineering and Operations Manager Chief Operating Officer
PO Box 118 Gonzales, Texas 78629-0118
825 E. Sarah DeWitt, Gonzales, Texas 78629-0118
bchristmas@gvec.org

GVEC_Form_2008
Revised: 02/01/2007

33