Control Number: 36487

Item Number: 23

Addendum StartPage: 0

Kelson Transmission Company
TRANSMISSION CONSTRUCTION PROGRESS REPORT
for
January 2009

Public Utility Commission of Texas
Project No. 36487

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (If Applicable)	Initial Estimated Project Cost ($)	Final Estimated Project Cost ($)	Final Actual Project Cost ($)	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
KT-TX-01	Canal-to-Deweyville	Chambers, Hardin, Jasper, Jefferson, Liberty, Newton, Orange	Install 345kV double-circuit line from proposed Canal Switching Station to the proposed Deweyville Switching Station, allowing connection of east Texas generation to ERCOT	04/01/09	04/01/11		T-Line: $255,945,000; Sw. Station: $12,425,000				0%	na	345	190	2 per phase 795 kcmil ACSR	Tubular Steel monopole; double at some angles.	na	na	120 - 150	95	34611	

2009 FEB -4 AM 11:47

Amy Mullin
Project Coordinator
1001 Texas Avenue, Suite 1400
Houston, TX 77002
Amy_Mullin@ comcast.net

MCPR_Form_2008
Revised 01/01//2008

23