Control Number: 36487

Item Number: 240

Addendum StartPage: 0

Deaf Smith Electric Cooperative.
TRANSMISSION CONSTRUCTION PROGRESS REPORT
for
October 2009

Public Utility Commission of Texas
Project No. 36487

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (If Applicable)	Initial Estimated Project Cost ($)	Final Estimated Project Cost ($)	Final Actual Project Cost ($)	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
34755	Sub 06 project	Deaf Smith County	New 115 kV Tap with ~700' of 115 kV line to a new 12 MVA base Distribution substation	02/01/09		07/10/09	1,500,000	1,500,000			99%	na	115	0.13	397.5 kcmil 26/7 ACSR	wood poles	na	na	20	0.13	25.101(c)(2)	Construction complete waiting for close out documents

RECEIVED
09 NOV 16 AM 9:12
PUBLIC UTILITY COMMISSION
FILING CLERK

Jerry Koenig
Mgr of Engineering Services
P O. Box 753
Hereford, Tx. 79045
jerry@dsec.org

MCPR_Form_2008
Revised 02/01//2007

240