Control Number: 36487

Item Number: 258

Addendum StartPage: 0

Guadalupe Valley Electric Cooperative, Inc.
TRANSMISSION CONSTRUCTION PROGRESS REPORT
for
December, 2009

Public Utility Commission of Texas
Project No. 36487

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (If Applicable)	Initial Estimated Project Cost ($)	Final Estimated Project Cost ($)	Final Actual Project Cost ($)	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
WO# 102683	Wilson - Sutherland Springs Transmission Line	Wilson	Construction of 138kV Transmission line between GVEC Wilson and FELPS Sutherland Springs substations	03/01/09	06/15/09	06/30/09	T-Line: $4,509,000 Substation: $857,000	$7 8 million			100%	na	138	11	795 kcmil ACSR (Drake)	Steel/concrete monopole	na	na	80	11	33940	Interconnection with CPS Energy Completed. Still Resolving Conmdemnations

Robert B. Christmas
Engineering and Operations Manager Chief Operating Officer
PO Box 118 Gonzales, Texas 78629-0118
825 E. Sarah DeWitt, Gonzales, Texas 78629-0118
bchristmas@gvec.org

GVEC_Form_2008
Revised 02/01/2007

RECEIVED
2009 DEC 15 PM 2:47
PUBLIC UTILITY COMMISSION
FILING CLERK

358