Control Number: 36487

Item Number: 30

Addendum StartPage: 0

SAM HOUSTON ELECTRIC COOPERATIVE, INC.
TRANSMISSION CONSTRUCTION PROGRESS REPORT for
FEBRUARY - 2009

Public Utility Commission of Texas
Project No. 36487

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (If Applicable)	Initial Estimated Project Cost	Final Estimated Project Cost	Final Actual Project Cost	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
W.O. 1192140	**Enstor 138 kV Transmission Line**	**Liberty**	New 138 kV tranmission line at the end of Entergy Transmission Line 82	09/01/09	01/01/10		$981,531 Transmission				**0**	**na**	**138**	**1.96**	**795 kcmil ACSR 26/7 "Drake"**	**Single pole, 70-90 ft, steel/concrete**	**na**	**na**	**100**	**1.96**	**34650**	The PUCT approved the Final Order at the January 14, 2009 Open Meeting

2009 FEB 13 AM 11:42
PUC FILING CLERK

30

Aaron Wagner
Cornelius-Pierce Engineering
9020 Benbrook Blvd.
Ft. Worth, TX 76126
aaron@c-pce.com

SHECO_Form_2008
Revised: 01/01/2008