Control Number: 38987

Item Number: 124

Addendum StartPage: 0

LAMAR COUNTY ELECTRIC COOPERATIVE ASSOCIATION
TRANSMISSION CONSTRUCTION PROGRESS REPORT
for
February 2011

Public Utility Commission of Texas
Project No. 38987

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (If Applicable)	Initial Estimated Project Cost ($)	Final Estimated Project Cost ($)	Final Actual Project Cost ($)	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
TX00071-010	Lake Creek 138 kV Transmission Line	Delta County	New 7.2 mile transmission line to serve oil pipeline load. Initiates at Enloe Switch Station, and Oncor tap, and terminates at Lake Creek Substation on the pumping station site.	07/01/11	04/01/12	NA	$6,187,867 T-Line, $1,576,200 Subs				0	NA	138	7.2	1 - 336.4 ACSR, LINNET per phase	TP-138BP (Braced post insulators)	NA	NA	100	7.2	38832	Application Filed 11/08/2010. Approved 02/10/2011

Responsible Person: Philip Dean
Title: Manager Power Engineering
5555 N. Grand Blvd
Oklahoma City, OK 73112
E-mail Address: Phil.Dean@chguernsey.com

124