Control Number: 38987

Item Number: 14

Addendum StartPage: 0

Deep East Texas Electric Cooperative, Inc.
TRANSMISSION CONSTRUCTION PROGRESS REPORT
for
January, 2011

Public Utility Commission of Texas
Project No. 38987

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (If Applicable)	Initial Estimated Project Cost ($)	Final Estimated Project Cost ($)	Final Actual Project Cost ($)	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
	Chireno to Etoile 138 kV Transmission Line	Nacogdoches	Construction of 138kV Transmission line between Chireno to Etoile substations	12/01/09			6,733,552				0%	na	138	13.4	795 kcmil ACSR (Drake)	TU-1 single circuit	na	na	100	13.4	36380	Continue land survey process. Easement plats in process. Contact with landowners to negotiate easements has commenced.

RECEIVED
11 JAN 18 PM 1:32
PUBLIC UTILITY COMMISSION
FILING CLERK

Aaron Wagner
Power Engineers, Inc.
9020 Benbrook Blvd.
Ft. Worth, TX 76126
Aaron.Wagner@powereng.com

14

DETEC_Form_2008
Revised: 02/01/2007