Control Number: 38987

Item Number: 204

Addendum StartPage: 0

SAM HOUSTON ELECTRIC COOPERATIVE, INC.
TRANSMISSION CONSTRUCTION PROGRESS REPORT for
OCTOBER, 2011

Public Utility Commission of Texas
Project No. 38987

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (if Applicable)	Initial Estimated Project Cost	Final Estimated Project Cost	Final Actual Project Cost	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
W.O. 1192140	Enstor 138 kV Transmission Line Dkt 34650	Liberty	New 138 kV tranmission line at the end of Entergy Transmission Line 62	09/01/09	Spring 2011		$981,531 Transmission				0	na	138	1.96	795 kcmil ACSR 26/7 "Drake"	Single pole, 70-90 ft, steel/concrete	na	na	100	1.96	34650	ROW acquisition plan and construction schedule being developed

RECEIVED
11 OCT 14 PM 4:30
PUBLIC UTILITY COMMISSION
FILING CLERK

Aaron Wagner
Power Engineers, Inc.
9020 Benbrook Blvd.
Ft. Worth, TX 76126
Aaron.Wagner@powereng.com

SHECO_Form_2008
Revised: 10/14/11

204